

ALABAMA DEPARTMENT OF TRANSPORTATION  
CONSTRUCTION BUREAU  
CONSTRUCTION STATUS REPORT  
FIRST DIVISION

## FINAL ESTIMATES ONLY

## CONSTRUCTION CONTRACTS (CODE. PROJECT NO.; COUNTY DESCRIPTION):

01-001	1.706 MI ADDITIONAL LANES INCLUDING BRIDGE WIDENINON SR-3 (US-31) FROM SOUTH OF SR-36 IN HARTSELLE TO FLINT CREEK; TOMLIN CONSTRUCTION, LLC, 145 TUSCALOOSA ROAD, GORDO, AL 35466 STPAA-2210(200) CULLMAN	STAAL-100042463
01-003	BRIDGE REPLACEMENTS (BRIDGE CULVERTS) & APPROACHES AT VARIOUS SITES (4) AS INDICATED ON THE PLANS ( HASTINGS GENERAL CONTRACTING, INC. ) ACGBBR-2200(205) CULLMAN VARIOUS	GRBN1-100042573
01-006	LANDSCAPING ON I-65 AT THE SR#157 INTERCHANGE NEAR CULLMAN. ( CAMPBELL LANDSCAPE & IRRIGATION ) STPTEF-I065(317) CULLMAN I-65	TEST -100041183
01-008	10.930 MI PLANING, RESURFACING & TRAFFIC STRIPE ONSR-69 FROM NORTH OF CR-1669 (MP 255.500) IN FAIR-VIEW TO SOUTH OF SR-53 (US-231) (MP 266.430); ( WIREGRASS CONSTRUCTION COMPANY, INC. ) STPAA-0069(524) CULLMAN	STAAL-100052563
01-012	0.903 MI. BRIDGE REPLACEMENT & APPROACHES ON CR#1043 AT BLEVENS CREEK NORTHWEST OF JONES CHAPEL. ( THE MORRIS GROUP, INC. ) BR-2221(200) CULLMAN CR#1043	OPBR -100039069
01-013	ROADWAY IMPROVEMENTS ON VARIOUS STREETS IN HUNTSVILLE AS INDICATED ON THE PLANS. ( APAC-ALABAMA, INC. ) STPAA-CN02(906) MADISON STREETS	AAST -100042044
01-018	4.298 MI TRAFFIC STRIPE & TRAFFIC CONTROL MARKINGSON CR-747, CR-599 & CR-108 AT SITES INDICATED ON PLANS; ( J. C. CHEEK CONTRACTORS, INC. ) HRRR-CN09(204) CULLMAN	HSIPR-100052269
01-019	11.400 KM BASE AND PAVEMENT, PARTIAL GRADE & DRAIN ON SR#157 FROM WEST POINT TO BATTLEGROUND. ( GOOD HOPE CONTRACTING CO., INC. ) NHF-0157(502) CULLMAN SR#157	NH04 -100004687
01-020	99-301-253-007-902 & 99-301-253-068-901; 11.260 MIPLANING, RESURFACING & TRAFFIC STRIPE ON SR-7 (US-11) & SR-68 AT SITES IN & AROUND COLLINSVILLE AS INDICATED ON PLANS; ( WHITAKER CONTRACTING CORP. ) HSIP-0007(518) DEKALB	99103-100050844
01-025	1.516 MI. ADDITIONAL LANES (INCLUDING BRIDGE & BRIDGE CULVERT) ON SR 7 (U.S. 11) FROM GAULT AVENUE TO AIRPORT AVENUE IN FORT PAYNE ( JACKSON PAVING & CONSTRUCTION, INC. ) IM-ACSTPAAF-0007(505) DEKALB SR 7	ACR24-100004832 IM04 -100004832

ALABAMA DEPARTMENT OF TRANSPORTATION  
 CONSTRUCTION BUREAU  
 CONSTRUCTION STATUS REPORT  
 FIRST DIVISION

## FINAL ESTIMATES ONLY

## CONSTRUCTION CONTRACTS (CODE, PROJECT NO.; COUNTY DESCRIPTION):

01-027	5.635 MI RESURFACING AND TRAFFIC STRIPE ON CR-141 FROM SR-117 IN IDER TO SR-75; STPNU-2537(200)	DEKALB (JACKSON PAVING & CONSTRUCTION CO., INC.)	STNUL-100053118
01-028	LITTER COLLECTION AND ROADSIDE MOWING ALONG I-59 LINE; 99-401-253-659-901	DEKALB (ORR CONTRACTING, INC.)	99054-100052779
01-030	42.493 MI CONCRETE PAVEMENT SLAB REMOVAL, REPLACEMENT & SPALL REPAIR ON I-59 FROM ETOWAH CO. LINE TO THE GEORGIA STATE LINE; IM-I059(350)	DEKALB (R.E. GRILLS CONSTRUCTION CO., INC.)	IM04L-100052283
01-031	WIDENING, RESURFACING & TRAFFIC STRIPE AT DESOTO 99-801-253-190-801	DEKALB (JACKSON PAVING & CONSTRUCTION, INC.)	99008-100051665
01-032	2.900 MI PLANING, RESURFACING AND TRAFFIC STRIPE ON SR-7 (US-11) FROM 12TH ST. SE (MP 227.35) TO N OF 22ND ST NW (MP 230.25) IN FORT PAYNE; 99-301-253-007-906	DEKALB (JACKSON PAVING & CONSTRUCTION, INC.)	99103-100052539
01-036	1.920 MI PLANING, RESURFACING & TRAFFIC STRIPE ON SR-75 IN FYFFE FROM NORTH OF CR-76 (BARRON DRIVE) (MP 79.71) TO NORTH OF CR-50 (80.63); 99-301-253-075-910	DEKALB (JACKSON PAVING & CONSTRUCTION, INC.)	99103-100052560
01-037	4.030 MI PLANING, RESURFACING & TRAFFIC STRIPE ON SR-75 FROM MP 80.630 IN FYFFE TO MP 84.660 IN RAINSVILLE; STMAA-0075(516)	DEKALB (JACKSON PAVING & CONSTRUCTION, INC.)	STAAC-100052892
01-038	2.213 MI TRAFFIC STRIPE AND SIGNING ON VARIOUS CO ROADS INDICATED BY PLANS; HRRR-CN09(213)	DEKALB (OZARK STRIPING CO., INC.)	HSIPR-100053850
01-040	5.734 MI PLANING, RESURFACING & TRAFFIC STRIPE ON SR-117 FROM SR-71 IN FLAT ROCK TO TOP OF MOUNTAIN (MP 30.912); STMAA-0117(505)	JACKSON (JACKSON PAVING & CONSTRUCTION, INC.)	STAAC-100052896
01-041	SLIDE CORRECTIONS ON SR-2 (US-72) AT VARIOUS SITES INDICATED ON THE PLANS; ST-036-002-004	JACKSON (TOMLIN CONSTRUCTION, LLC)	STATE-100052582

ALABAMA DEPARTMENT OF TRANSPORTATION  
CONSTRUCTION BUREAU  
CONSTRUCTION STATUS REPORT  
FIRST DIVISION

## FINAL ESTIMATES ONLY

## CONSTRUCTION CONTRACTS (CODE. PROJECT NO.; COUNTY DESCRIPTION):

01-042	0.075 MI. BRIDGE REPLACEMENT (BRIDGE CULVERT) & APPROACHES ON CR 59 AT KIRBY CREEK EAST OF DUTTON ACGBRRZ-3600(211)	JACKSON CR 59 (CATOMA CONTRACTING, INC.)	GRBN1-100046318
01-045	6.840 MI PLANING, RESURFACING & TRAFFIC STRIPE ON SR-2 (US-72) FROM MADISON COUNTY LINE TO SR-35 IN WOODVILLE; JACKSON PAVING & CONSTRUCTION, INC., 2098 SCOTTSBORO HWY, GUNTERSVILLE, AL 35976 NHF-HSIPF-0002(530)	JACKSON	HSIP -100051127 NH04L-100051127
01-046	0.277 MI. BRIDGE REPLACEMENT (PARTIAL, PHASE 1) ON SR 35 AT THE TENNESSEE RIVER IN SCOTTSBORO (SCOTT BRIDGE COMPANY, INC.) BRF-0035(502)	JACKSON SR 35	BROPL-100045261
01-048	0.999 MI PLANING, RESURFACING & TRAFFIC STRIPE ON SR-35 FROM SR-2 (US-72) TO SR-279 IN SCOTTSBORO; 99-301-363-035-911	JACKSON (JACKSON PAVING & CONSTRUCTION, INC.)	99103-100052574
01-049	STPNU-3614(202); 4.604 MI RESURFACING & TRAFFIC STRIPE ON CR-42 FROM CR-39 IN CARNES TO CR-428; STPNU-3614(201) &	JACKSON (JACKSON PAVING & CONSTRUCTION, INC.)	STNUL-100053728 STNUL-100053727
01-052	(350) 14.247 MILE PLANING, RESURFACING, TRAFFIC STRIPE & GUARDRAIL ON I-65 FROM ATHENS TO THE TENNESSEE STATE LINE; STPHSF-STPSAF-I065(339)(349)	LIMESTONE I-65 (APAC-SOUTHEAST, INC.)	SAST -100044312 STHSH-100044312
01-054	GRADE, DRAINAGE, PAVEMENT AND SIGNALS ON THE ROAD IN MADISON TO BALCH ROAD STPHV-4500(212)	LIMESTONE ROAD GILLESPIE ROAD EXTENSION FROM COUNTY LINE (SHELBY CONTRACTING CO., INC.)	STHVH-100008379
01-057	WIDENING (GRADE, DRAINAGE, PAVEMENT, BRIDGE & (ELKTON ROAD) TO SR-3 (US-31) IN ATHENS. IAR-042-000-002	LIMESTONE SR-99 SIGNALS) ON SR-99 (ELM STREET) FROM WEST OF CR-278	IARA -100041996
01-059	1.254 MI INTERCHANGE (GRADE, DRAIN, PAVE, SIGNING & BRIDGE RAISING) ON I-65 AT CR-24 EAST OF TANNER; CARCEL & G. CONSTRUCTION, LLC, P.O. BOX 59, LOGAN,AL 35098-0059 ACHPP-NCPD-STPOAF-I065(332)	LIMESTONE	ACHPL-100005071 HPPL1-100005071
01-060	0.348 MI. INTERSECTION IMPROVEMENTS (GRADE, DRAINAGE & PAVEMENT) AT CR 17 (OLD MADISON PIKE) AND SR 255 (RESEARCH BLVD0 IN HUNTSVILLE STPAA-8525(601)	MADISON CR 17 (REED CONTRACTING SERVICES, INC.)	STAAL-100046323

ALABAMA DEPARTMENT OF TRANSPORTATION  
CONSTRUCTION BUREAU  
CONSTRUCTION STATUS REPORT  
FIRST DIVISION

FINAL ESTIMATES ONLY

## CONSTRUCTION CONTRACTS (CODE. PROJECT NO.; COUNTY DESCRIPTION):

01-062	INTERCHANGE LIGHTING ON I-65 AT SR 69 (CRIMSON ELECTRIC COMPANY, INC.) IM-I065(338) CULLMAN I-65	(EXIT 299) SOUTH OF CULLMAN	IM04 -100033047
01-063	5.600 MI PLANING, RESURFACING & TRAFFIC STRIPE ON SR-2 (US-72) FROM NEAR THE FLINT RIVER (MP 108.6) TO THE JACKSON COUNTY LINE (MP 114.2); JACKSON PAVING & CONST., 2908 SCOTTSBORO HWY, GUNTERSVILLE HSIPF-NHF-0002(532) MADISON		HSIP -100051138 NH04L-100051138
01-064	EBF-0001(542); 6.192 MI RESURFACING, TRAFFIC STRIPPLANING & BRIDGE RAIL RETROFIT ON SR-1(US-231/431) SOUTH OF GRIMWOOD ROAD NORTH OF HUNTSVILLE TO THE TENNESSEE STATE LINE; (REED CONTRACTING SVCS, INC) EBF-HSIPF-0001(540) MADISON		EBSPL-100052534 HSIP -100052534 EBSPL-100052766
01-065	0.672 MI. SAFETY IMPROVEMENTS ON SR-2 (US-72) FROM MP 101.75 TO MP 102.05 AT CR-393 (MOORE'S MILL RD) WIREGRASS CONSTRUCTION CO., INC., P.O. BOX 48, ARITON, AL 36311 HSIP-0002(533) MADISON		HSIP -100050824
01-066	1.798 MI. WIDENING (GRADE, DRAINAGE, PAVEMENT & SIGNALS) ON SR 53 FROM NORTH OF MASTIN LAKE- PLUMMER ROAD TO NORTH OF NICK FITCHEARD ROAD IN HUNTSVILLE (REED CONTRACTING SERVICES, INC) EB-0053(501) MADISON SR 53		EBSPL-100032159
01-069	ADDITIONAL LANES (GRADE, DRAINAGE & PAVEMENT) ON CHANEY THOMPSON ROAD FROM GREEN COVE ROAD TO WYNTERHALL ROAD IN HUNTSVILLE (APAC-SOUTHEAST, INC.) STPHV-STPAA-8502(600) MADISON ROAD		HNTOA-100008516 HVST -100008516
01-070	4.087 MI. PLANING, RESURFACING & TRAFFIC STRIPE ONSR#53 FROM MP 333.000 NORTHWEST OF HUNTSVILLE TO MP 337.087 AT THE MADISON/LIMESTONE COUNTY LINE. ( ROGERS GROUP, INC. ) STPAA-0102(518) MADISON SR#53		AAST -100041106
01-072	2.252 KM GRADE, DRAIN, PAVE, STRIPE, SIGNALS, SIGNING, LIGHTING & BRIDGES ON I-565 AT SR#2 (US#72) & MAYSVILLE ROAD INTERCHANGE IN THE CITY OF HUNTSVILLE. ( APAC-ALABAMA, INC. ) APD-235(45), 1-565-5(69) MADISON I-565		IREG -100011334 APD8 -100009789
01-073	2.469 KM GRADE, DRAINAGE, PAVEMENT, SIGNING, SIDNALS & BRIDGES ON THE MEMORIAL PARKWAY FRONTAGE ROAD FROM NORTH OF OAKWOOD AVENUE TO NORTH OF SPARKMAN DRIVE IN HUNTSVILLE. ( APAC-ALABAMA, INC. ) NHF-8510(8) MADISON ROADS		NH98 -100004924
01-074	2.076 MI. ADDITIONAL LANES ON TAYLOR ROAD FROM TERRY DRAKE ROAD TO SUTTON ROAD IN HUNTSVILLE (REED CONTRACTING SERVICES, INC.) STPAA-4500(210) MADISON ROAD		HNTOA-100008378

ALABAMA DEPARTMENT OF TRANSPORTATION  
CONSTRUCTION BUREAU  
CONSTRUCTION STATUS REPORT  
FIRST DIVISION

## FINAL ESTIMATES ONLY

## CONSTRUCTION CONTRACTS (CODE. PROJECT NO.; COUNTY DESCRIPTION):

01-075	8.294 MI. PLANING, RESURFACING, LOOP DETECTOR, TRAFFIC COUNTING UNITS & TRAFFIC STRIPE ON I-565 FROM MP 5.115 TO MP 13.409 AT THE E. END OF THE BRIDGE OVER MATTHEWS CAVE IN HUNTVILLE(APAC-ALABAMA,INC.) IM-565-5(80)	1ST DIV.COI-565	IM98 -100001834
01-076	0.113 MI. GRADE, DRAIN, PAVE & TRAFFIC STRIPE ON STPHS-000S(108)	MADISON AVENUE	RELOCATED HOLMES AVE AT SPARKMAN DR. IN HUNTSVILLE (SHELBY CONTRACTING CO., INC.) HSST -100032154
01-078	LITTER COLLECTION AND ROADSIDE MOWING ALONG I-65 99-401-690-000-901	MADISON	AND I-565 AT SITES INDICATED ON THE PLANS; (ORR CONTRACTING, INC.) 99054-100034922
01-079	0.593 MI. BRIDGE REPLACEMENTS (1 AASHTO LANE AT THE FLINT RIVER AND RELIEF SOUTHEAST BRZ-4500(214)	MADISON LANE	GRIDER & PRECAST) AND APPROACHES ON WALKER OF HAZEL GREEN (MILLER & MILLER, INC.) BROFL-100043348
01-081	0.500 MI. BRIDGE GIRDER END REPAIR ON I 565 HUNTSVILLE (FIBRWRAP CONSTRUCTION, INC.) IBRCPF-STPAAF-I565(306)	MADISON I 565	AT THE SR 1 (US 231) INTERCHANGE RAMPS IN IBRCP-100043649 STAAL-100043649
01-082	7.280 MI PLANING, RESURFACING & TRAFFIC STRIPE ON GUNTERSVILLE TO CR-5 (CATHEDRAL CAVERNS HIGHWAY) STMAA-0001(548)	MARSHALL	SR-1 (US-431) FROM TENNESSEE RIVER BRIDGE IN (WHITAKER CONTRACTING CORPORATION) STAAC-100052891
01-083	RESURFACING & TRAFFIC STRIPE IN LAKE GUNTERSVILLE 99-801-484-240-802	MARSHALL	STATE PARK AT VARIOUS SITES INDICATD BY PLANS; (WHITAKER CONTRACTING CORPORATION) 99008-100051666
01-085	5.390 KM RESURFACING & TRAFFIC STRIPE ON CR#5 STPNU-4816(103)	MARSHALL CR#5	SOUTH OF GRANT. (WHITAKER CONTRACTING CORPORATION ) NUST -100008142
01-090	12.759 MI. ADDITIONAL LANES (BASE, PAVE, CULLMAN COUNTY LINE TO THE LAWRENCE COUNTY LINE NHF-0157(504)	MORGAN CO RDS	PARTIAL GRADE & DRAIN) FROM JUST NORTH OF THE (GOOD HOPE CONTRACTING CO., INC.) ACR05-100004689 NH04 -100004689
01-091	BRIDGE DECK OVERLAY & REPAIRS ON VARIOUS BRIDGES IM-I065(391)	MORGAN	ON I-65 & I-59 AT SITES AS INDICATED ON PLANS; (ALABAMA BRIDGE BUILDERS, INC.) IM04L-100052553

ALABAMA DEPARTMENT OF TRANSPORTATION  
CONSTRUCTION BUREAU  
CONSTRUCTION STATUS REPORT  
FIRST DIVISION

## FINAL ESTIMATES ONLY

## CONSTRUCTION CONTRACTS (CODE. PROJECT NO.; COUNTY DESCRIPTION):

01-092	0.169 MI BRIDGE REPLACEMENTS (2-BRIDGE CULVERTS) & APPROACHES ON CR-55 AT HERRIN CREEK SOUTHWEST OF HARTSELLE; BR-5202(200)	MORGAN	(CARCEL & G. CONSTRUCTION, LLC)	BROPL-100051717
01-093	2.391 MI PLANING, RESURFACING & TRAFFIC STRIPE ON SR-36 FROM SR-3 (US-31) IN HARTSELLE TO I-65; STMOA-0036(504)	MORGAN	(REED CONTRACTING SERVICES, INC.)	STOAC-100053209
01-096	1.960 MI. WIDENING (GRADE, DRAINAGE, ROAD TO SR 53 IN HUNTSVILLE STPHV-8541(600)	MADISON	ROAD PAVEMENT AND SIGNALS) ON HERMAN PLUMMER (REED CONTRACTING SERVICES, INC.)	HVST -100008536
01-097	ST-052-999-008; 0.299 MI GRADE, DRAINAGE, PAVEMENT & BRIDGE ON LONGHORN PASS FROM N SPARKMAN ST TO HAMMIT STREET IN HARTSELLE; STPAA-CN08(907)	MORGAN	(REED CONTRACTING SERVICES, INC.)	STATC-100051692
01-098	3.100 MI RESURFACING & TRAFFIC STRIPE ON CR-1254 (NEW CENTER ROAD) FROM SR-36 TO APPROXIMATELY 1.14 MILES SOUTH OF SR-67 SOUTH BROOKSVILLE; STPNU-5219(202)	MORGAN	(REED CONTRACTING SERVICES, INC.)	STNUL-100053829
01-099	4.249 MI TRAFFIC STRIPE, PAVEMENT MARKERS & GUARD-RAIL ON CR-1087 & CR-1004 AT SITES NEAR DECATUR AS INDICATED ON THE PLANS; HRR-CN09(206)	MORGAN	(J.C. CHEEK CONTRACTORS, INC.)	CSWA6-100023611
01-101	1.888 KM GRADE, DRAIN & PAVEMENT COUNTY LINE ROAD FROM THE NORFOLK-SOUTHERN RAILROAD NORTH TO MILL ROAD IN HUNTSVILLE. STPOA-8513(3)	MADISON	MILL/RD (BURGREEN CONTRACTING CO., INC.)	OAST -100008525
01-102	4.093 MI. GRADE, DRAINAGE, PAVEMENT, SIGNALS & LANDSCAPING ON THE SR#255 FRONTAGE ROADS FROM SR#53 TO 1 MILE EAST OF PULASKI PIKE IN HUNTSVILLE. MG-8570(600)	MADISON	SR#225 ( HASTING GENERAL CONTRACTING, INC. )	MGSL -100008307 MGSP -100008307
01-109	2.021 MI. PLANING, RESURFACING AND TRAFFIC STREET (MP 56.750) TO SR 1 (US 431) IN 99-301-484-075-707	MARSHALL	SR 75 STRIPE ON SR 75 FROM NORTH OF STRICKLAND ALBERTVILLE (JACKSON PAVING & CONSTRUCTION)	99103-100049142
01-110	RESURFACING OF THE PARKING & STORAGE AREA AT THE OF GUNTERSVILLE; JACKSON PAVING & CONSTRUCTION, LB-103-048-002	MARSHALL	US-431 ALDOT 1ST DIV. OFFICE COMPLEX ON SR-1 (US-431) N IN2908 SCOTTSBORO HWY, GUNTERSVILLE, AL 35976	SOLB -100044401

ALABAMA DEPARTMENT OF TRANSPORTATION  
CONSTRUCTION BUREAU  
CONSTRUCTION STATUS REPORT  
FIRST DIVISION

## FINAL ESTIMATES ONLY

## CONSTRUCTION CONTRACTS (CODE. PROJECT NO.; COUNTY DESCRIPTION):

01-114	2.875 MI. PLANING, RESURFACING & TRAFFIC STRIPE ON SR#2 (U.S.#72) FROM MP 92.575 AT THE PERIMETER PARKWAY TO MP 95.450 JUST PAST JORDAN LANE IN HUNTSVILLE. ( SHELBY CONTRACTING CO., INC. )	NH98 -100039273
	NH-115(500) MADISON SR#2	
01-119	BRIDGE REPLACEMENT & APPROACHES ON SR#53 (U.S.#231NBR) AT THE TENNESSEE RIVER SOUTH OF HUNTSVILLE. ( CLARK CONSTRUCTION CO., INC. )	BRD9 -100003051 ONBR -100003051
	BRF-310(17) 1ST.DIV. SR#53	
01-128	3.350 MI PLANING, RESURFACING & TRAFFIC STRIPE ON SR-25 (US-411) FROM NEAR SR-68 (MP 236.200) IN LEESBURG TO THE SR-68 BYPASS (MP 239.550) IN CENTRE; (GOOD HOPE CONTRACTING COMPANY, INC.)	HSIP -100052565 STAAL-100052565
	STPAA-HSIP-0025(519) CHEROKEE	
01-130	0.497 MI. BRIDGE REPLACEMENT AND APPROACHES ON SR 68 AT MILL CREEK NORTH OF GAYLESVILLE (ALABAMA BRIDGE BUILDERS, INC.)	BROPL-100003662
	BR-0068(500) CHEROKEE SR 68	
01-132	5,800 MI PLANING, RESURFACING & TRAFFIC STRIPE ON SR-68 FROM SR-9 IN CEDAR BLUFF TO 1 MILE EAST OF SR-35; MCCARTNEY CONSTRUCTION CO., INC., P.O. BOX 1890, GADSDEN, AL 35902	HSIP -100051137 STAAL-100051137
	STPAA-HSIP-0068(502) CHEROKEE	
01-135	1.196 MI. WIDENING (GRADE, DRAINAGE, PAVEMENT & SIGNALS) ON UNIVERSITY DRIVE (US 72) FROM JUST WEST OF SPRINGHILL ROAD TO ENTERPRISE WAY IN HUNTSVILLE(REED CONTRACTING SERVICES,INC)	NH04 -100038546
	NHF-0002(505) MADISON US 72	
01-136	7.196 MI RESURFACING & TRAFFIC STRIPE ON SR-9 FROM CALHOUN CO LINE TO THE ELLIS BRIDGE S OF COLOMA (MCCARTNEY CONSTRUCTION COMPANY)	STAAL-100052489
	STPAA-0009(529) CHEROKEE	
01-137	1.584 MI. PLANING, RESURFACING AND TRAFFIC STRIPE ON SR#2 (U.S.#72) FROM EAST OF JORDAN LANE (MP 95.450) TO MEMORIAL. ( SHELBY CONTRACTING CO., INC. )	99103-100042067
	99-301-452-002-201 MADISON SR#2	
01-138	6.200 MI RESURFACING AND TRAFFIC STRIPE ON CR-15 FROM SR-35 AT BLANCHE TO CR-60 AT JAMESTOWN; (MCCARTNEY CONSTRUCTION CO., INC.)	STNUL-100053404
	STPNU-1012(201) CHEROKEE	
01-139	0.230 MI GUARDRAIL AND END ANCHORS ON COUNTY ROADS AT SITES INDICATED BY THE PLANS; (ALABAMA GUARDRAIL, INC.)	HSIPR-100053860
	HRRR-CN09(211) CHEROKEE	

ALABAMA DEPARTMENT OF TRANSPORTATION  
 CONSTRUCTION BUREAU  
 CONSTRUCTION STATUS REPORT  
 FIRST DIVISION

## FINAL ESTIMATES ONLY

## CONSTRUCTION CONTRACTS (CODE. PROJECT NO.; COUNTY DESCRIPTION):

01-141	2.789 MI RESURFACING & TRAFFIC STRIPE ON CR-446 TO REEVES ROAD; STPOA-8101(600)	ETOWAH	(ROCKY FORD ROAD) FROM CENTRE RD AT HOKES BLUFF (MCCARTNEY CONST CO., INC.)	GDST -100047032
01-145	6.928 MI PAVER LAID SURFACE TREATMENT & TRAFFIC DEKALB COUNTY LINE; IM-I059(349)	ETOWAH	STRIPE ON I-59 FROM ATTALLA (MP 181.056) TO THE (GOOD HOPE CONTRACTING CO., INC.)	IM04L-100052358
01-146	LANDSCAPING ON I-759 AT THE U.S.#411 INTERCHANGE STPETEF-I759(300)	ETOWAH	I-759 ( CAMPBELL LANDSCAPE & IRRIGATION )	TEST -100039033
01-147	2.963 MI SHOULDER WIDENING ON CR-290 (LAY SPRINGS CITY LIMIT; HRRR-HSIP-CN10(210)	ETOWAH	RD) FROM DELMONT RD TO OLD CAMP RD NE OF GADSDEN (RICHARDS & SONS CONSTRUCTION CO.)	HSIPE-100053863 HSIPR-100053863
01-149	0.079 MI GRADE, DRAIN, & PAVEMENT ON KYIE AVE. IN GADSDEN STPOA-8151(1)	ETOWAH	SR 211 (WALKER PATTON COMPANY, INC.)	OAST -100008512
01-150	0.279 KM WIDENING & RESURFACING ON MAIN ST. IN STPOA-8155(1)	ETOWAH	MAIN ST (GOOD HOPE CONTRACTING CO., INC.)	OAST -100008514
01-151	7.268 MI. CONCRETE PAVEMENT REHABILITATION DEKALB COUNTY LINE IM-I059(340)	ETOWAH	59 (MCCARTNEY CONSTRUCTION CO., INC.)	IM04L-100033210
01-157	1.851 MI PLANING, RESURFACING & TRAFFIC STRIPE ON 11) (MP 109.34) IN ATTALLA; EB-0077(504)	ETOWAH	SR-77 FROM I-59 (MP 107.47) TO NORTH OF SR-7 (US- (MCCARTNEY CONSTRUCTION CO., INC.)	EBSPL-100052531
01-173	0.255 MI. BRIDGE REHABILITATION ON THE BROAD ST. STPOA-8116(600)	ETOWAH	STREET ( PNEUMATIC CONCRETE CO., INC. )	OAST -100008496
01-207	4.200 MI RESURFACING & TRAFFIC STRIPE ON CR-71 STMNU-1006(201)	CHEROKEE	FROM N OF CR-59 TO TERRAPIN CREEK W OF CENTRE; (MCCARTNEY CONSTRUCTION CORP.)	STNUC-100054256

ALABAMA DEPARTMENT OF TRANSPORTATION  
CONSTRUCTION BUREAU  
CONSTRUCTION STATUS REPORT  
FIRST DIVISION

FINAL ESTIMATES ONLY

## CONSTRUCTION CONTRACTS (CODE. PROJECT NO.; COUNTY DESCRIPTION):

01-209	RESURFACING AND TRAFFIC STRIPE ON MAIN ENTRANCE RD& CABIN ROADS IN MONTE SANO STATE PARK EAST OF HUNTSVILLE; 99-801-452-280-801	MADISON	(APAC MID-SOUTH, INC.)	99008-100051664
01-211	0.089 MI. ADDITIONAL LANES ON MEDARIS ROAD FROM (SHELBY CONTRACTING CO., INC.) STPHS-4500(209)	MADISON	ROAD	STHSH-100038609
01-213	4.320 MI PLANING, RESURFACING AND TRAFFIC STRIPE ON SR-168 FROM SR-1 (US-431) IN BOAZ TO DEKALB CO LINE; 99-301-484-168-904	MARSHALL	(WHITAKER CONTRACTING CORPORATION)	99103-100052570
01-219	7.818 MI PLANING, RESURFACING & TRAFFIC STRIPE ON SR-74 (US-278) FROM THE WINSTON CO LINE AT NESMITH TO MP 69.417; STPAAF-0074(520)	CULLMAN	(GOOD HOPE CONTRACTING CO., INC.)	99103-100052188
01-220	4.580 MI PLANING, RESURFACING & TRAFFIC STRIPE ON SR-74 (US-278) FROM MP 69.417 AT SPRING HILL TO MP 75.327; NHF-0074(519)	CULLMAN	(WIREGRASS CONSTRUCTION COMPANY, INC.)	99103-100050844
01-221	3.157 MI RESURFACING & TRAFFIC STRIPE ON CR-21 OF CHURCH STREET TO CR-470 IN PIKEVILLE; STPNU-CN09(214)	JACKSON	(TUPELO PIKE) FROM APPROXIMATELY 0.04 MILES NORTH (JACKSON PAVING & CONSTRUCTION, INC.)	STNUL-100054025
01-224	ADDITIONAL LANES (GRADE, DRAIN, PAVE, BRIDGES & SOUTH OF WEATHERLY ROAD TO NORTH OF WHITESBURG NHF-0286(022)	MADISON	US-231 LIGHTING) ON MEMORIAL PARKWAY (US-231) FROM DRIVE IN HUNTSVILLE	NH04L-100008281
01-225	1.700 MI PLANING, RESURFACING & TRAFFIC STRIPE ON SR-2 (US-72) FROM EAST OF CR-27 (NANCE RD) TO NEAR INDIAN CREEK IN MADISON; WIREGRASS CONSTRUCTION COP.O. BOX 48, ARITON, AL 36311 HSIP-NH-0002(531)	MADISON		HSIP -100051136 NH04L-100051136

PROJ. NO.	CONTRACTOR	ORIGINAL CONTRACT AMOUNT	CONT. TIME: INCL. EXT.	% USED	% PROJ. COMP.	EST. COMP. DATE	AMOUNT PERFORMED TO DATE	E & I CHARGED TO DATE	TOTAL CONTRACT BUDGET: INCL. E&I	SUPPLEMEN- TAL AGREE. INCREASES/ DECREASES	ITEM AND OTHER OVERRUNS/ UNDERRUNS	TOTAL CONTRACT OVERRUNS/ UNDERRUNS
STPAA-2210(200) 01-001	TOMLIN CONSTRU	3,761,258	CULLMAN 200	078	100	11-06-09	4,008,568	21.18 % 986,780.55	4,658,073	-784	247,310	246,526
FINAL PROJECT STATUS - F03 - FINAL QUANTITIES BEING PREPARED BY PROJ./CO. ENGINEER												
ACGBBR-2200(205) 01-003	HASTINGS GEN CO	975,616	CULLMAN 120 W	099	100	08-15-04	983,087	0.69 % 8,499.29	1,231,237	29,800	7,471	37,271
FINAL PROJECT STATUS - F12 - AWAITING DOCUMENTATION FROM CONTRACTOR												
STPTEF-I065(317) 01-006	CAMPBELL LANDSC	90,259	CULLMAN 65 C	100	100	01-30-04	85,870	34.28 % 44,804.75	130,675	0	-4,389	-4,389
FINAL PROJECT STATUS - F15 - FINAL ESTIMATE SENT TO GENERAL OFFICE												
STPAA-0069(524) 01-008	WIREGRASS CONST	2,337,377	CULLMAN 60 W	090	100	02-19-10	2,439,756	6.02 % 171,810.41	2,850,540	0	102,379	102,379
FINAL PROJECT STATUS - F03 - FINAL QUANTITIES BEING PREPARED BY PROJ./CO. ENGINEER												
BR-2221(200) 01-012	THE MORRIS GROU	2,597,468	CULLMAN 240 W	098	100	06-01-05	2,791,389	0.91 % 25,577.98	2,808,412	0	193,921	193,921
FINAL PROJECT STATUS - F12 - AWAITING DOCUMENTATION FROM CONTRACTOR												
STPAA-CN02(906) 01-013	APAC-ALABAMA, I	1,159,797	MADISON 95 W	100	100	02-14-05	1,209,899	1.46 % 18,041.18	1,227,941	0	50,103	50,103
FINAL PROJECT STATUS - F15 - FINAL ESTIMATE SENT TO GENERAL OFFICE												
HRRR-CN09(204) 01-018	JC CHEEK CONTRA	18,640	CULLMAN 30 W	003	100	04-06-10	16,007	8.00 % 1,965.20	24,547	0	-2,633	-2,633
FINAL PROJECT STATUS - F03 - FINAL QUANTITIES BEING PREPARED BY PROJ./CO. ENGINEER												
NHF-0157(502) 01-019	GOOD HOPE CONTR	11,184,581	CULLMAN 770 C	149	100	05-11-06	11,785,612	6.56 % 857,239.83	13,052,294	139,151	601,031	740,182
FINAL PROJECT STATUS - F03 - FINAL QUANTITIES BEING PREPARED BY PROJ./CO. ENGINEER												
HSIP-0007(518) 01-020	WHITAKER CONTRA	2,391,252	DEKALB 90 W	089	100	10-29-09	2,187,619	0.00 % .00	415,373	0	-217,988	-217,988
FINAL PROJECT STATUS - F15 - FINAL ESTIMATE SENT TO GENERAL OFFICE												
IM-ACSTPAAF-0007(505) 01-025	JACKSON PAVING	13,316,994	DEKALB 400 W	099	100	07-15-08	14,566,602	10.68 % 287,988.05	2,695,092	207,812	1,249,608	1,457,420
FINAL PROJECT STATUS - F03 - FINAL QUANTITIES BEING PREPARED BY PROJ./CO. ENGINEER												





PROJ. NO.	CONT.	CONTRACTOR	ORIGINAL CONTRACT AMOUNT	CONT. TIME: INCL. EXT.	% USED	% PROJ. COMP.	EST. DATE	AMOUNT PERFORMED TO DATE	E & I CHARGED TO DATE	TOTAL CONTRACT BUDGET: INCL. E&I	SUPPLEMEN- TAL AGREE. INCREASES/ DECREASES	ITEM AND OTHER OVERRUNS/ UNDERRUNS	TOTAL CONTRACT OVERRUNS/ UNDERRUNS
EBF-HSIPF-0001(540)	01-064	REED CONTRACTIN	2,076,713	MADISON 70 W	069	100	10-16-09	2,018,486	16.02 % 413,671.06	2,581,879	0	0	0
FINAL PROJECT STATUS - F15 - FINAL ESTIMATE SENT TO GENERAL OFFICE													
HSIP-0002(533)	01-065	WIREGRASS CONST	607,431	MADISON 50 W	066	100	05-15-09	699,818	22.14 % 164,369.58	742,141	8,139	92,387	100,526
FINAL PROJECT STATUS - F03 - FINAL QUANTITIES BEING PREPARED BY PROJ./CO. ENGINEER													
EB-0053(501)	01-066	REED CONTRACTIN	4,924,152	MADISON 300 W	098	100	11-07-07	4,619,615	SR 53 15.87 % 983,672.29	6,196,209	0	-304,537	-304,537
FINAL PROJECT STATUS - F03 - FINAL QUANTITIES BEING PREPARED BY PROJ./CO. ENGINEER													
STPHV-STPAA-8502(600)	01-069	APAC-SOUTHEAST	3,432,430	MADISON 200 W	086	100	11-30-07	882,086	ROAD 9.53 % 360,054.55	3,775,673	25,085	0	25,085
FINAL PROJECT STATUS - F03 - FINAL QUANTITIES BEING PREPARED BY PROJ./CO. ENGINEER													
STPAA-0102(518)	01-070	ROGERS GROUP	511,712	MADISON 45 W	087	100	08-01-02	521,363	SR#53 11.99 % 77,758.20	648,055	0	9,650	9,650
FINAL PROJECT STATUS - F15 - FINAL ESTIMATE SENT TO GENERAL OFFICE													
APD-235(45), 1-565-5(69)	01-072	APAC-ALABAMA, I	18,258,983	MADISON 430 W	123	100	05-01-05	22,502,994	I-565 6.16 % 1,273,130.39	20,655,330	805,994	4,244,011	5,050,005
FINAL PROJECT STATUS - F03 - FINAL QUANTITIES BEING PREPARED BY PROJ./CO. ENGINEER													
NHF-8510(8)	01-073	APAC-ALABAMA, I	9,856,429	MADISON 323 W	107	100	03-31-06	9,873,203	ROADS 16.01 % 1,985,219.18	12,392,819	40,068	16,774	56,842
FINAL PROJECT STATUS - F03 - FINAL QUANTITIES BEING PREPARED BY PROJ./CO. ENGINEER													
STPAA-4500(210)	01-074	REED CONTRACTIN	8,107,491	MADISON 300 W	087	100	04-30-08	1,520,823	ROAD 12.16 % 1,133,762.59	9,323,615	332,530	0	332,530
FINAL PROJECT STATUS - F03 - FINAL QUANTITIES BEING PREPARED BY PROJ./CO. ENGINEER													
IM-565-5(80)	01-075	APAC-ALABAMA, I	2,630,299	1ST DIV.CO 120 W	100	100	10-26-01	3,092,671	I-565 6.39 % 230,858.03	3,612,321	-5,851	480,223	474,372
FINAL PROJECT STATUS - F15 - FINAL ESTIMATE SENT TO GENERAL OFFICE													
STPHS-000S(108)	01-076	SHELBY CONTRACT	174,787	MADISON 75 W	095	100	04-29-05	81,000	AVENUE 2.05 % 3,179.88	154,689	0	0	0
FINAL PROJECT STATUS - F03 - FINAL QUANTITIES BEING PREPARED BY PROJ./CO. ENGINEER													
99-401-690-000-901	01-078	ORR CONTRACTING	191,750	MADISON 72 W	042	100	01-06-10	191,755	0.00 % .00	66,825	0	0	0
FINAL PROJECT STATUS - F15 - FINAL ESTIMATE SENT TO GENERAL OFFICE													

PROJ. NO.	CONTRACTOR	ORIGINAL CONTRACT AMOUNT	CONT. TIME: INCL. EXT.	% USED	% PROJ. COMP.	EST. DATE	AMOUNT PERFORMED TO DATE	E & I CHARGED TO DATE	TOTAL CONTRACT BUDGET: INCL. E&I	SUPPLEMEN- TAL AGREE. INCREASES/ DECREASES	ITEM AND OTHER OVERRUNS/ UNDERRUNS	TOTAL CONTRACT OVERRUNS/ UNDERRUNS
BRZ-4500(214)	01-079 MILLER & MILLER	2,260,865	MADISON 285 W	093	100	07-31-08	2,197,494	11.63 % 302,617.73	2,599,996	-25,110	-63,371	-88,481
	FINAL PROJECT STATUS -		F03 - FINAL				QUANTITIES BEING PREPARED BY PROJ./CO. ENGINEER					
IBRCPF-STPAAF-I565(306)	01-081 FIBRWRAP CONST.	204,810	MADISON 75 W	027	100	01-14-08	148,469	3.74 % 9,621.78	256,682	0	-56,341	-56,341
	FINAL PROJECT STATUS -		F03 - FINAL				QUANTITIES BEING PREPARED BY PROJ./CO. ENGINEER					
STMAA-0001(548)	01-082 WHITAKER CONTRA	3,168,600	MARSHALL 55 W	096	100	03-16-10	3,246,241	4.72 % 181,418.09	3,837,143	20	77,641	77,661
	FINAL PROJECT STATUS -		F03 - FINAL				QUANTITIES BEING PREPARED BY PROJ./CO. ENGINEER					
99-801-484-240-802	01-083 WHITAKER CONTRA	218,646	MARSHALL 30 W	097	100	07-23-10	219,199	0.00 % 11.64	240,511	0	553	553
	FINAL PROJECT STATUS -		F03 - FINAL				QUANTITIES BEING PREPARED BY PROJ./CO. ENGINEER					
STPNU-4816(103)	01-085 WHITAKER CONTRA	195,171	MARSHALL 30 W	043	100	05-12-00	290,996	2.40 % 7,169.75	298,166	93,364	2,461	95,825
	FINAL PROJECT STATUS -		F15 - FINAL				ESTIMATE SENT TO GENERAL OFFICE					
NHF-0157(504)	01-090 GOOD HOPE CONTR	14,446,291	MORGAN 260 W	115	100	10-28-08	16,974,597	6.76 % 1,233,351.35	18,231,364	4,956	2,528,306	2,533,262
	FINAL PROJECT STATUS -		F03 - FINAL				QUANTITIES BEING PREPARED BY PROJ./CO. ENGINEER					
IM-I065(391)	01-091 ALABAMA BRIDGE	892,733	MORGAN 90 C	068	100	09-08-09	913,597	2.68 % 30,302.07	1,130,231	0	20,864	20,864
	FINAL PROJECT STATUS -		F03 - FINAL				QUANTITIES BEING PREPARED BY PROJ./CO. ENGINEER					
BR-5202(200)	01-092 CARCEL & G. CON	327,400	MORGAN 75 W	063	100	05-08-09	350,955	5.77 % 25,278.02	437,345	0	23,555	23,555
	FINAL PROJECT STATUS -		F03 - FINAL				QUANTITIES BEING PREPARED BY PROJ./CO. ENGINEER					
STMOA-0036(504)	01-093 REED CONTRACTIN	725,631	MORGAN 30 W	083	100	03-15-10	755,805	29.49 % 272,520.89	923,974	0	30,174	30,174
	FINAL PROJECT STATUS -		F03 - FINAL				QUANTITIES BEING PREPARED BY PROJ./CO. ENGINEER					
STPHV-8541(600)	01-096 REED CONTRACTIN	3,522,693	MADISON 160 W	095	100	05-31-08	3,720,572	6.38 % 45,610.84	714,064	0	197,879	197,879
	FINAL PROJECT STATUS -		F03 - FINAL				QUANTITIES BEING PREPARED BY PROJ./CO. ENGINEER					
STPAA-CN08(907)	01-097 REED CONTRACTIN	1,267,935	MORGAN 90 W	092	100	01-28-10	1,387,850	0.27 % 4,155.66	1,503,000	14,994	119,915	134,909
	FINAL PROJECT STATUS -		F03 - FINAL				QUANTITIES BEING PREPARED BY PROJ./CO. ENGINEER					

PROJ. NO.	CONTRACTOR	ORIGINAL CONTRACT AMOUNT	CONT. TIME: INCL. EXT.	% USED	% PROJ. COMP.	EST. DATE	AMOUNT PERFORMED TO DATE	E & I CHARGED TO DATE	TOTAL CONTRACT BUDGET: INCL. E&I	SUPPLEMEN- TAL AGREE. INCREASES/ DECREASES	ITEM AND OTHER OVERRUNS/ UNDERRUNS	TOTAL CONTRACT OVERRUNS/ UNDERRUNS
STPNU-5219(202)	01-098 REED CONTRACTIN	324,116	MORGAN	30 W	053	100 07-01-10	314,043	5.38 % 22,039.87	409,448	0	-10,073	-10,073
	FINAL PROJECT STATUS -		F03 - FINAL			QUANTITIES BEING PREPARED BY PROJ./CO. ENGINEER						
HRR-CN09(206)	01-099 J. C. CHEEK CON	85,110	MORGAN	30 W	067	100 07-02-09	78,244	0.00 % .00	47,758	0	0	0
	FINAL PROJECT STATUS -		F03 - FINAL			QUANTITIES BEING PREPARED BY PROJ./CO. ENGINEER						
STPOA-8513(3)	01-101 BURGREN CONTRA	1,377,097	MADISON	120 W	099	MILL/RD 100 05-09-00	1,257,208	14.19 % 229,259.29	1,614,558	0	-119,889	-119,889
	FINAL PROJECT STATUS -		F15 - FINAL			ESTIMATE SENT TO GENERAL OFFICE						
MG-8570(600)	01-102 HASTING GENERAL	10,310,545	MADISON	2005 D	106	SR#225 100 05-20-05	10,176,935	9.99 % 1,262,893.95	12,636,168	0	-133,610	-133,610
	FINAL PROJECT STATUS -		F12 - AWAITING			DOCUMENTATION FROM CONTRACTOR						
99-301-484-075-707	01-109 JACKSON PAVING	670,540	MARSHALL	35 W	080	SR 75 100 11-30-07	594,138	0.55 % 4,118.41	737,595	0	-76,402	-76,402
	FINAL PROJECT STATUS -		F03 - FINAL			QUANTITIES BEING PREPARED BY PROJ./CO. ENGINEER						
LB-103-048-002	01-110 JACKSON PAVING	260,453	MARSHALL	60 W	070	US-431 100 01-30-08	322,470	13.48 % 40,674.85	301,717	0	62,017	62,017
	FINAL PROJECT STATUS -		F15 - FINAL			ESTIMATE SENT TO GENERAL OFFICE						
NH-115(500)	01-114 SHELBY CONTR. C	1,071,743	MADISON	70 W	100	SR#2 100 12-29-04	1,200,835	6.70 % 95,990.52	1,431,200	0	129,092	129,092
	FINAL PROJECT STATUS -		-									
BRF-310(17)	01-119 CLARK CONSTRUCT	21,401,116	1ST.DIV.	450 W	091	SR#53 100 12-31-06	21,939,437	6.06 % 1,615,900.47	26,664,146	1,313,337	538,321	1,851,658
	FINAL PROJECT STATUS -		F03 - FINAL			QUANTITIES BEING PREPARED BY PROJ./CO. ENGINEER						
STPAA-HSIP-0025(519)	01-128 GOOD HOPE CONTR	1,397,085	CHEROKEE	65 W	055	100 10-22-09	1,377,700	10.43 % 176,593.32	1,691,856	4,800	-19,385	-14,585
	FINAL PROJECT STATUS -		F03 - FINAL			QUANTITIES BEING PREPARED BY PROJ./CO. ENGINEER						
BR-0068(500)	01-130 ALABAMA BRIDGE	3,130,926	CHEROKEE	180 W	088	SR 68 100 11-12-08	3,447,461	13.26 % 569,104.99	4,291,551	73,272	316,535	389,807
	FINAL PROJECT STATUS -		F03 - FINAL			QUANTITIES BEING PREPARED BY PROJ./CO. ENGINEER						
STPAA-HSIP-0068(502)	01-132 MCCARTNEY CONST	1,422,442	CHEROKEE	45 W	093	100 06-15-09	1,496,156	9.81 % 165,377.66	1,685,011	0	73,714	73,714
	FINAL PROJECT STATUS -		F03 - FINAL			QUANTITIES BEING PREPARED BY PROJ./CO. ENGINEER						

PROJ. NO.	CONTRACTOR	ORIGINAL CONTRACT AMOUNT	CONT. TIME: INCL. EXT.	% TIME USED	% PROJ. COMP.	EST. DATE	AMOUNT PERFORMED TO DATE	E & I CHARGED TO DATE	TOTAL CONTRACT BUDGET: INCL. E&I	SUPPLEMEN- TAL AGREE. INCREASES/ DECREASES	ITEM AND OTHER OVERRUNS/ UNDERRUNS	TOTAL CONTRACT OVERRUNS/ UNDERRUNS
NHF-0002(505)	01-135 REED CONTRACTIN	5,082,742	MADISON 315 C	112	100	12-15-05	5,416,363	16.42 % 1,044,448.71	6,359,526	10,000	333,621	343,621
	FINAL PROJECT STATUS -		F08 - FINAL QUAN.				FURNISHED TO CONTR.		WITH REQUEST FOR DOCUM.			
STPAA-0009(529)	01-136 MCCARTNEY CONST	1,972,941	CHEROKEE 45 W	096	100	08-04-09	1,795,068	7.04 % 162,097.29	2,300,913	0	-177,873	-177,873
	FINAL PROJECT STATUS -		F03 - FINAL QUANTITIES				BEING PREPARED BY PROJ./CO.		ENGINEER			
99-301-452-002-201	01-137 SHELBY CONTRACT	678,212	MADISON 30 W	099	100	02-13-03	547,014	0.00 % .00	600,153	0	0	0
	FINAL PROJECT STATUS -		F06 - AWAITING DOCUMENTATION				FROM PROJECT/COUNTY ENGINEER					
STPNU-1012(201)	01-138 MCCARTNEY CONST	329,486	CHEROKEE 45 W	049	100	01-14-10	301,816	5.03 % 19,403.49	385,557	0	-27,670	-27,670
	FINAL PROJECT STATUS -		F03 - FINAL QUANTITIES				BEING PREPARED BY PROJ./CO.		ENGINEER			
HRRR-CN09(211)	01-139 ALABAMA GUARDRA	49,825	CHEROKEE 30 W	017	100	11-12-09	49,585	6.64 % 4,183.78	62,925	0	-240	-240
	FINAL PROJECT STATUS -		F03 - FINAL QUANTITIES				BEING PREPARED BY PROJ./CO.		ENGINEER			
STPOA-8101(600)	01-141 MCCARTNEY CONST	740,801	ETOWAH 30 W	087	100	07-23-09	616,818	3.65 % 28,422.37	777,841	0	-123,983	-123,983
	FINAL PROJECT STATUS -		F03 - FINAL QUANTITIES				BEING PREPARED BY PROJ./CO.		ENGINEER			
IM-I059(349)	01-145 GOOD HOPE CONTR	1,607,061	ETOWAH 1309 D	146	100	08-21-09	1,989,438	8.20 % 168,391.05	2,052,707	142,460	382,377	524,837
	FINAL PROJECT STATUS -		F03 - FINAL QUANTITIES				BEING PREPARED BY PROJ./CO.		ENGINEER			
STPETEF-I759(300)	01-146 CAMPBELL LANDSC	165,796	ETOWAH 65 C	100	100	06-14-03	157,250	20.04 % 43,249.74	215,816	0	-8,546	-8,546
	FINAL PROJECT STATUS -		F15 - FINAL ESTIMATE				SENT TO GENERAL OFFICE					
HRRR-HSIP-CN10(210)	01-147 RICHARDS & SONS	196,595	ETOWAH 45 W	098	100	06-30-10	194,920	1.46 % 3,019.91	206,425	0	-1,675	-1,675
	FINAL PROJECT STATUS -		F03 - FINAL QUANTITIES				BEING PREPARED BY PROJ./CO.		ENGINEER			
STPOA-8151(1)	01-149 WALKER PATTON C	131,676	ETOWAH 150 W	098	100	07-29-05	128,450	1.71 % 5,095.88	297,133	0	-3,226	-3,226
	FINAL PROJECT STATUS -		-									
STPOA-8155(1)	01-150 GOOD HOPE CONTR	189,605	ETOWAH 90 W	077	100	02-01-00	179,638	23.09 % 53,684.05	232,487	0	-9,967	-9,967
	FINAL PROJECT STATUS -		F15 - FINAL ESTIMATE				SENT TO GENERAL OFFICE					

PROJ. NO.	CONT.	CONTRACTOR	ORIGINAL CONTRACT AMOUNT	CONT. TIME: INCL. EXT.	% USED	% PROJ. COMP.	EST. DATE	AMOUNT PERFORMED TO DATE	E & I CHARGED TO DATE	TOTAL CONTRACT BUDGET: INCL. E&I	SUPPLEMEN- TAL AGREE. INCREASES/ DECREASES	ITEM AND OTHER OVERRUNS/ UNDERRUNS	TOTAL CONTRACT OVERRUNS/ UNDERRUNS	
IM-I059(340)	01-151	MCCARTNEY CONST	12,021,460	ETOWAH 1509 D	115	100	01-09-09	12,265,886	1,184,734.61	7.86 %	15,066,136	-1,533,520	244,426	-1,289,094
		FINAL PROJECT STATUS -		F03 - FINAL				QUANTITIES BEING PREPARED BY PROJ./CO. ENGINEER						
EB-0077(504)	01-157	MCCARTNEY CONST	798,186	ETOWAH 30 W	100	100	11-05-09	954,353	151,626.56	12.60 %	1,203,295	2,850	156,167	159,017
		FINAL PROJECT STATUS -		F03 - FINAL				QUANTITIES BEING PREPARED BY PROJ./CO. ENGINEER						
STPOA-8116(600)	01-173	PNEUMATIC CONCR	585,834	ETOWAH 120 W	072	100	07-29-05	681,318	38,876.40	5.23 %	743,328	0	0	0
		FINAL PROJECT STATUS -		-										
STMNU-1006(201)	01-207	MCCARTNEY CONST	418,864	CHEROKEE 45 W	078	100	06-30-10	450,780	16,448.02	6.20 %	265,000	0	31,916	31,916
		FINAL PROJECT STATUS -		-										
99-801-452-280-801	01-209	APAC MID-SOUTH	149,069	MADISON 30 W	033	100	11-20-09	169,250	105.89	0.06 %	163,976	0	18,202	18,202
		FINAL PROJECT STATUS -		F15 - FINAL				ESTIMATE SENT TO GENERAL OFFICE						
STPHS-4500(209)	01-211	SHELBY CONTRACT	148,546	MADISON 150 C	100	100	08-12-05	62,656	2,810.96	1.51 %	185,860	14,789	0	14,789
		FINAL PROJECT STATUS -		F03 - FINAL				QUANTITIES BEING PREPARED BY PROJ./CO. ENGINEER						
99-301-484-168-904	01-213	WHITAKER CONTRA	1,004,639	MARSHALL 40 W	088	100	11-25-09	951,011	1,219.45	0.11 %	1,105,103	-342	-53,748	-54,090
		FINAL PROJECT STATUS -		F15 - FINAL				ESTIMATE SENT TO GENERAL OFFICE						
STPAAF-0074(520)	01-219	GOOD HOPE CONTR	2,091,424	CULLMAN 65 W	051	100	06-24-09	2,099,655	.00	0.00 %	462,877	0	8,231	8,231
		FINAL PROJECT STATUS -		F03 - FINAL				QUANTITIES BEING PREPARED BY PROJ./CO. ENGINEER						
NHF-0074(519)	01-220	WIREGRASS CONST	1,277,744	CULLMAN 35 W	071	100	07-30-09	1,304,456	.00	0.00 %	415,373	0	26,712	26,712
		FINAL PROJECT STATUS -		F03 - FINAL				QUANTITIES BEING PREPARED BY PROJ./CO. ENGINEER						
STPNU-CN09(214)	01-221	JACKSON PAVING	420,459	JACKSON 30 W	050	100	06-30-10	420,786	14,867.48	3.36 %	442,179	0	327	327
		FINAL PROJECT STATUS -		F03 - FINAL				QUANTITIES BEING PREPARED BY PROJ./CO. ENGINEER						
NHF-0286(022)	01-224	REED CONTRACTIN	16,232,572	MADISON 340 W	099	100	03-25-10	16,070,649	1,537,206.68	7.64 %	20,102,985	70,425	-161,923	-91,498
		FINAL PROJECT STATUS -		F03 - FINAL				QUANTITIES BEING PREPARED BY PROJ./CO. ENGINEER						

PROJ. NO.	CONT.	CONTRACTOR	ORIGINAL CONTRACT AMOUNT	CONT. TIME INCL. EXT.	% USED	% PROJ. COMP.	EST. DATE	AMOUNT PERFORMED TO DATE	E & I CHARGED TO DATE	TOTAL CONTRACT BUDGET INCL. E&I	SUPPLEMEN- TAL AGREE. INCREASES/ DECREASES	ITEM AND OTHER OVERRUNS/ UNDERRUNS	TOTAL CONTRACT OVERRUNS/ UNDERRUNS
HSIP-NH-0002(531)				MADISON					30.65 %				
01-225	WIREGRASS	CONST	764,492	35 W	077	100	09-29-08	1,080,295	277,647.59	905,609	0	0	0
FINAL PROJECT STATUS -			F15 - FINAL ESTIMATE SENT TO GENERAL OFFICE										
DIVISION TOTALS:			251,847,237					257,180,602	24,885,679.15	266,418,275	2,050,719	14,359,131	16,409,850

ALABAMA DEPARTMENT OF TRANSPORTATION  
CONSTRUCTION BUREAU  
CONSTRUCTION STATUS REPORT  
SECOND DIVISION

## FINAL ESTIMATES ONLY

## CONSTRUCTION CONTRACTS (CODE. PROJECT NO.; COUNTY DESCRIPTION):

02-001	6.322 MI. PLANING, RESURFACING AND TRAFFIC STRIPE ON SR 13 FROM THE WALKER COUNTY LINE TO SR 74 (US 278) AT NATURAL BRIDGE (GOOD HOPE CONTRACTING CO, INC.) NHF-0013(536) WINSTON SR 13	NH98 -100049307
02-006	0.606 MI. ADDITIONAL LANES (GRADE, DRAINAGE, PAVEMENT AND SIGNALS) ON AVALON AVE. FROM SR 20 (US 72, WOODWARD AVENUE) TO COX BLVD. IN MUSCLE SHOALS (S & M EQUIPMENT CO., INC.) IAR-017-007-008 COLBERT AVENUE	IARA -100046193
02-007	0.170 MI TRAFFIC SIGNAL AT THE INTERSECTION OF HALEY DRIVE AND TITUS DRIVE EAST OF CHEROKEE; (SHOALS ELECTRIC COMPANY, INC.) ST-017-888-019 COLBERT	STATO-100052257
02-008	5.457 MI RESURFACING AND TRAFFIC STRIPE ON CR-57 FROM CR-61 TO SR-20 SOUTH OF MUSCLE SHOALS; (ROGERS GROUP, INC.) STMNU-STMOA-1709(200) COLBERT	SHSTC-100052629 STNUC-100052629
02-009	0.644 MI INTERCHANGE (GRADE, DRAINAGE, PAVEMENT & LIGHTING) ON SR-2 (US-72) AT CR-312 E OF CHEROKEE; ROGERS GROUP, INC., P.O. BOX 25250, NASHVILLE, TN 37202 NHF-0002(526) COLBERT	NH04L-100050858
02-010	0.150 MI. GRADE, DRAIN & PAVEMENT ON B'HAM AVE. FROM ASHE BOULEVARD TO SR#17 & ON THIRD ST. FROM SR# 17 TO ASHE BOULEVARD IN SHEFFIELD. ( APAC-ALABAMA, INC. ) STPHS-108(27) COLBERT SR#17	HSST -100007072
02-011	2.118 MI. WIDENING (GRADE, DRAINAGE, PAVEMENT, SIGNING & SIGNALS) ON SR#133 FROM S. AVALON DR. TO THE PATTON ISLAND BRIDGE CORRIDOR IN MUSCLE SHOALS. ( ROGERS GROUP, INC. ) MGF-8829(002) COLBERT SR#133	MGSP -100009339
02-013	7.090 MI PLANING, RESURFACING & TRAFFIC STRIPE ON SR-157 FROM LAWRENCE COUNTY LINE TO SR-20 (US-72) (ROGERS, GROUP, INC.) STMOA-0157(514) COLBERT	STOAC-100052940
02-015	ST-017-888-018; 3.763 MI RELOCATION & ADDITIONAL LANES GARNER LANE FROM NORFOLK SO RAILROAD TO CR- 35 (HALEY DRIVE) & ON CR-35 FROM RR OVERPASS TO N OF CR-35; (BONDING CO SHOULD RESPOND) ST-017-888-017 COLBERT	STATC-100051549
02-016	00) WIDENING, RESURFACING & TRAFFIC STRIPE ON CR#55 FROM NEAR COLBERT HEIGHT HIGH SCHOOL TO SOUTH OF CR#52 SOUTH OF TUSCUMBIA. ( S & M EQUIPMENT COMPANY, INC. ) STPAA-1706(201) & STPHS-1706(2)COLBERT CR#55	AAST -100043062 HSST -100042401

## FINAL ESTIMATES ONLY

## CONSTRUCTION CONTRACTS (CODE. PROJECT NO.; COUNTY DESCRIPTION):

02-017	2.611 MI PLANING, RESURFACING & TRAFFIC STRIPE ON SR-2 (US-72) FROM 0.475 MILES EAST OF CANE CREEK TO 0.449 MILES EAST OF DRY CREEK WEST OF TUSCUMBIA(APAC MID-SOUTH, INC.) NHF-0002(534)	COLBERT	STAAC-100052475
02-019	0.893 MI RESURFACING AND TRAFFIC STRIPE ON CR-40 FROM FORD CITY TO BRICK ROAD SCHOOL; STMNU-1717(200)	COLBERT	STNUC-100053768
02-020	4.832 MI. GRADE, DRAINAGE, PAVEMENT, PARTIAL PLANING & RESURFACING ON SR 24(CORRIDOR V) FROM 3 MILES WEST OF RUSSELLVILLE TO WEST OF SR 13 (US 43) IN RUSSELLVILLE APD-0355(504)	FRANKLIN SR 24	APD8H-100009848
02-021	2.019 MI WIDENING AND TRAFFIC STRIPE ON CR-77 FROM CR-54 TO CR-56 EAST OF RUSSELLVILLE; HRRR-3000(208)	FRANKLIN	HSIPR-100052502
02-022	11.244 MI RESURFACING, TRAFFIC STRIPE & PAVEMENT MARKERS ON CR-23 FROM SR-19 IN VINA TO SR-24 AND ON CR-79 FROM MARION COUNTY LINE TO SR-243; S&M EQUIPMENT CO., INC, 835 SHAW RD, LEIGHTON, AL STPNU-3010(201)-STPOA-3036(200)	FRANKLIN	STNUL-100051594
02-033	7.861 MI PLANING, RESURFACING & TRAFFIC STRIPE ON SR-20 FROM TENNESSEE STATE LINE TO NATCHEZ TRACE PARKWAY; STMAA-0020(510)	LAUDERDALE	STAAC-100052943
02-034	0.769 MI. BRIDGE REPLACEMENT & APPROACHES ON SR 2 (U.S. 72)(WESTBOUND ROADWAY) AT FIRST CREEK WEST OF ROGERSVILLE (APAC-SOUTHEAST, INC.) BRF-0002(515)	LAUDERDALE SR 2	BRONH-100002472
02-037	99-302-391-207-901; 8.922 MI RESURFACING & TRAFFIC STRIPE ON SR-99 & ON SR-207 AT SITES INDICATED ON PLANS; (ROGERS GROUP, INC.,) 99-302-391-099-902	LAUDERDALE	99203-100052470
02-038	0.253 MI. BRIDGE REPLACEMENT (3 BRIDGE CULVERTS) & APPROACHES AT VARIOUS LOCATIONS AS INDICATED ON THE PLANS. ( B. H. CRAIG CONSTRUCTION CO., INC. ) ACGBBRZ-CN04(209)	LAUDERDALE SITES	GRBN1-100044503
02-044	11.400 KM GRADE, DRAINAGE, PARTIAL PAVEMENT & BRIDGE CULVERTS ON SR#13 FROM CR#79 AT DIME TO NEAR SP RUCÉ PINE. ( NEWELL ROADBUILDERS, INC. ) MGF-393(8)	FRANKLIN SR#13	MGSP -100004658

ALABAMA DEPARTMENT OF TRANSPORTATION  
CONSTRUCTION BUREAU  
CONSTRUCTION STATUS REPORT  
SECOND DIVISION

## FINAL ESTIMATES ONLY

## CONSTRUCTION CONTRACTS (CODE. PROJECT NO.; COUNTY DESCRIPTION):

02-048	5.127 MI PLANING, RESURFACING AND TRAFFIC STRIPE 460 (MP 59.000); STMAA-0024(501)	LAWRENCE	ON SR-24 FROM MP 53.970 AT MOULTON TO EAST OF CR- (ROGERS GROUP, INC.)	STAAC-100052945
02-050	5.094 MI RESURFACINTG & TRAFFIC STRIPE ON CR-89, B. BANKHEAD NATIONAL FOREST; ROGERS GROUP, INC., PFH-49-1(906)	LAWRENCE	CR-76 & CR-84 FROM CR-73 TO CR-598 IN THE WILLIAM P.O. BOX 25250, NASHVILLE, TN 37202	FHT21-100049489 PFH04-100049489
02-051	4.622 MI RESURFACING & TRAFFIC STRIPE ON CR-87 (GOOD HOPE CONTRACTING CO., INC.) STPNU-4009(201)	LAWRENCE	FROM CR-434 AT 5 POINTS TO THE MORGAN CO LINE;	CSWA6-100023204
02-052	4.762 MI. PAVEMENT, PARTIAL GRADE & DRAIN & TO NORTH OF CR 81 MGF-0157(503)	LAWRENCE	SR 157 SIGNING ON SR 157 FROM THE MORGAN COUNTY LINE (ROGERS GROUP, INC.)	MGSPH-100004691
02-053	5.840 MI. GRADEM DRAIN, PARTIAL BASE, PAVE MISSISSIPPI STATE LINE THROUGH RED BAY TO APD-0355(505)	FRANKLIN	SR 24 & BRIDGES ON SR 24 (CORRIDOR V) FROM THE SR 247 (S & M EQUIPMENT CO., INC.)	APD8H-100009845
02-054	0.671 MI. BRIDGE REPLACEMENT AND APPROAHES (APAC-SOUTHEAST, INC.) BR-3916(200)	LAUDERDALESR	64 ON SR 64 AT SECOND CREEK EAST OF LEXINGTON	BROPL-100037872
02-055	MAINTENANCE ROADSIDE MOWING ALONG VARIOUS STATE 99-402-692-000-901	LAWRENCE	ROUTES INDICATED ON THE PLANS; (RIGHT=WAY MAINTENANCE, LLC)	99054-100052994
02-057	0.006 MI BRIDGE REPLACEMENT (BRIDGE CULVERT) ON STMNU-BRZ-4000(220)	LAWRENCE	CR-150 AT SANDY BRANCH SOUTH OF COURTLAND; (WATERS BROTHERS CONTRACTORS, INC.)	BROFL-100054016
02-060	2.275 MI. BRIDGE REPLACEMENT & APPROACHES HACKLEBURG BRF-0017(505)	MARION	SR 17 ON SR 17 (U.S. 43) AT BEAR CREEK EAST OF (THE MORRIS GROUP, INC.)	BRONH-100003295
02-061	INTERCHANGE LIGHTING ON CORRIDOR "X" AT SR-129 P.O. BOX 2448, MUSCLE SHOALS, AL 35662 NH-0004(510)	MARION	NORTH OF WINFIELD; SHOALS ELECTRIC COMPANY, INC.,	NH04L-100048873

ALABAMA DEPARTMENT OF TRANSPORTATION  
CONSTRUCTION BUREAU  
CONSTRUCTION STATUS REPORT  
SECOND DIVISION

## FINAL ESTIMATES ONLY

## CONSTRUCTION CONTRACTS (CODE. PROJECT NO.; COUNTY DESCRIPTION):

02-062	7.630 MI RESURFACING & TRAFFIC STRIPE ON SR-253	FROM CR-49 TO WALKER STREET IN HACKLEBURG; (S.T. BUNN CONSTRUCTION CO., INC.)	EBEXL-100052471
	EB-0253(501)	MARION	
02-067	1.269 MI. GRADE, DRAIN, PAVEMENT, BRIDGES, NORTH APPROACH FROM NORTH OF HUNTSVILLE AVE. ACSTPAAF-0124(900)	SIGNALS & LIGHTING ON THE PATTON ISLAND BRIDGE TO HERMITAGE DR IN FLORENCE(WRIGHT BROS. CONSTR.) LAUDERDALEROAD	ACR24-100016522
02-071	6.003 MI. RESURFACING & TRAFFIC STRIPE ON SR#172 IN HACKLEBURG. 99-302-473-172-404	FROM THE FRANKLIN COUNTY LINE TO SR#17 (U.S.#43) ( TRI-COUNTY CONCRETE CONSTRUCTION, INC. ) MARION SR#172	99203-100044465
02-074	0.151 MI BRIDGE REPLACEMENT & APPROACHES ON SR-129 RILEY BRIDGE & ENGINEERING CO, INC, PO BOX 716, BR-0129(501)	CONNECTOR AT BUTTAHATCHEE RIVER AT WHITEHOUSE RUSSELLVILLE, AL 35653 MARION	BROPL-100037223
02-076	11.126 MI. DRAINAGE, RESURFACING AND TRAFFIC HOUSTON TO SR 33 NEAR GRAYSON PFH-2-1(905)	STRIPE ON CR 63 FROM SR 74 (US 278) NEAR (SHELBY CONTRACTING CO., INC.) WINSTON CR 63	PFH04-100046961
02-078	9.314 MI PLANING, RESURFACING & TRAFFIC STRIPE ON OF SR-129 IN HALEYVILLE; NH-0013(554)	SR-13 FROM SR-74 (US-278) AT NATURAL BRIDGE TO S (ROGERS GROUP, INC.) WINSTON	NH04E-100052647
02-079	9.959 MI PLANING, RESURFACING AND TRAFFIC STRIPE THE NORTH END OF THE SIPSEY RIVER BRIDGE; STMAA-0033(502)	ON SR-33 FROM SR-74 (US-278) IN DOUBLE SPRINGS TO (ROGERS GROUP, INC.) WINSTON	STAAC-100052950
02-080	4.738 MI PLANING, RESURFACING & TRAFFIC STRIPE ON 100' EAST OF THE CULLMAN COUNTY LINE; RECA-0074(555)	SR-74 FROM EAST OF CR-41 (MP 56.816)IN ADDISON TO (GOOD HOPE CONSTACTING CO., INC.) WINSTON	RECAH-100052648 RECAL-100052648
02-086	4.544 MI. GRADEM DRAINAGE, PAVEMENT & BRIDGE TO LUXAPALLILA CREEK IN WINFIELD STPOA-0118(503)	WIDENING ON SR 118 FROM SR 107 (US 43) IN GUIN (TRI-COUNTY CONCRETE CONSTRUCTION, INC) MARION SR 118	OAST -100038463
02-090	0.460 KM BRIDGE REPLACEMENT (AASHTO GIRDER) & APPROACHES ON BRZ-3900(19)	CR#50 AT SECOND CREEK SOUTH OF LEXINGTON ( B. H. CRAIG CONSTRUCTION CO., INC. ) LAUDERDALECR#50	OFBR -100033086

ALABAMA DEPARTMENT OF TRANSPORTATION  
 CONSTRUCTION BUREAU  
 CONSTRUCTION STATUS REPORT  
 SECOND DIVISION

## FINAL ESTIMATES ONLY

## CONSTRUCTION CONTRACTS (CODE. PROJECT NO.; COUNTY DESCRIPTION):

02-103	0.443 MI. BRIDGE REPLACEMENT AND APPROACHES (RILEY BRIDGE AND ENGINEERING CO., INC.) BRF-0102(528)	MARION SR 74	ON SR 74 (US 278) AT RAGSDALE CREEK IN HAMILTON	BROPL-100037352
02-125	1.024 MI RESURFACING AND TRAFFIC STRIPE (MP 13.558) TO MP 14.559 EAST OF SHADY GROVE; STMAA-0241(501)	FRANKLIN	FROM JUST SOUTH OF THE MARION COUNTY LINE (APAC MID-SOUTH, INC.)	STAAC-100052741
02-128	0.795 MI PARTIAL INTERCHANGE LIGHTING STONE ELECTRIC COMPANY, INC. NH-0004(514)	MARION	(CORRIDOR "X") AT CR-35 IN HAMILTON;	NH04L-100051366
02-129	99-302-473-233-913; 4.247 MI RESURFACING & TRAFFIC STRIPE (ALT US-78) & SR-233 FROM SR-129 TO SR-118 (ALT US-78); 99-302-473-129-912	MARION	FROM FAYETTE CO LINE TO SR-118 (S.T. BUNN CONSTRUCTION CO., INC.)	99203-100052738 99203-100052739

PROJ. NO.	CONTRACTOR	ORIGINAL CONTRACT AMOUNT	CONT. TIME: INCL. EXT.	% USED	% PROJ. COMP.	EST. DATE	AMOUNT PERFORMED TO DATE	E & I CHARGED TO DATE	TOTAL CONTRACT BUDGET: INCL. E&I	SUPPLEMEN- TAL AGREE. INCREASES/ DECREASES	ITEM AND OTHER OVERRUNS/ UNDERRUNS	TOTAL CONTRACT OVERRUNS/ UNDERRUNS
NHF-0013(536)	02-001 GOOD HOPE CONTR	1,256,916	WINSTON	45 W	084 100	SR 13 11-28-07	1,353,101	14.32 % 216,158.50	1,508,795	0	0	0
	FINAL PROJECT STATUS -		F13 -			REQUESTED DOCUMENTATION FROM DIST./PROJ/COUNTY ENGINEER						
IAR-017-007-008	02-006 S & M EQUIPMENT	2,073,757	COLBERT	202 W	114 100	AVENUE 08-06-09	2,206,901	15.24 % 384,291.02	2,521,200	70,117	0	70,117
	FINAL PROJECT STATUS -		-									
ST-017-888-019	02-007 SHOALS ELECTRIC	97,455	COLBERT	60 W	048 100	01-15-10	93,588	19.10 % 19,809.21	103,710	0	0	0
	FINAL PROJECT STATUS -		F13 -			REQUESTED DOCUMENTATION FROM DIST./PROJ/COUNTY ENGINEER						
STMNU-STMOA-1709(200)	02-008 ROGERS GROUP, I	315,211	COLBERT	45 W	095 100	12-01-09	281,590	2.78 % 9,231.72	330,972	0	0	0
	FINAL PROJECT STATUS -		F12 -			AWAITING DOCUMENTATION FROM CONTRACTOR						
NHF-0002(526)	02-009 ROGERS GROUP, I	7,702,048	COLBERT	2409 D	080 100	01-15-10	4,258,197	13.38 % 1,220,249.82	9,114,153	-2,000	0	-2,000
	FINAL PROJECT STATUS -		F05 -			DIVISION PERSONNEL CHECKING FINAL ESTIMATE DATA						
STPHS-108(27)	02-010 APAC-ALABAMA, I	104,148	COLBERT	30 W	130 100	SR#17 08-01-01	123,467	4.38 % 5,983.30	136,522	0	0	0
	FINAL PROJECT STATUS -		-									
MGF-8829(002)	02-011 ROGERS GROUP, I	6,367,999	COLBERT	315 W	116 100	SR#133 06-18-08	9,097,533	24.17 % 1,877,787.64	7,768,061	798,695	0	798,695
	FINAL PROJECT STATUS -		F12 -			AWAITING DOCUMENTATION FROM CONTRACTOR						
STMOA-0157(514)	02-013 ROGERS GROUP, I	2,983,028	COLBERT	85 W	100 100	05-30-10	2,845,233	11.91 % 430,344.42	3,612,416	2,185	0	2,185
	FINAL PROJECT STATUS -		F03 -			FINAL QUANTITIES BEING PREPARED BY PROJ./CO. ENGINEER						
ST-017-888-017	02-015 BONDING CO	3,145,921	COLBERT	90 W	048 100	00-00-00	93,588	1.83 % 46,669.54	2,546,800	0	0	0
	FINAL PROJECT STATUS -		F05 -			DIVISION PERSONNEL CHECKING FINAL ESTIMATE DATA						
STPAA-1706(201) & STPHS-1706(2)	02-016 S & M EQUIPMENT	563,660	COLBERT	60 W	100 100	CR#55 11-01-03	609,578	2.81 % 18,307.75	649,831	0	0	0
	FINAL PROJECT STATUS -		F10 -			CLAIM PENDING BY CONTRACTOR						

PROJ. NO.	CONTRACTOR	ORIGINAL CONTRACT AMOUNT	CONT. TIME: INCL. EXT.	% USED	% PROJ. COMP.	EST. DATE	AMOUNT PERFORMED TO DATE	E & I CHARGED TO DATE	TOTAL CONTRACT BUDGET: INCL. E&I	SUPPLEMEN- TAL AGREE. INCREASES/ DECREASES	ITEM AND OTHER OVERRUNS/ UNDERRUNS	TOTAL CONTRACT OVERRUNS/ UNDERRUNS
NHF-0002(534) 02-017	APAC MID-SOUTH,	1,370,274	COLBERT 45 W	078	100	08-14-09	1,324,158	12.42 % 206,550.52	1,662,888	0	0	0
	FINAL PROJECT STATUS -		F14 -				FINAL ESTIMATE SENT TO CONTRACTOR					
STMNU-1717(200) 02-019	JOE KEENUM EXCA	128,672	COLBERT 30 W	037	100	05-31-10	124,299	7.60 % 10,276.19	135,105	0	0	0
	FINAL PROJECT STATUS -		F06 -				AWAITING DOCUMENTATION FROM PROJECT/COUNTY ENGINEER					
APD-0355(504) 02-020	HASTINGS GENERA	9,321,533	FRANKLIN 844 C	162	100	09-30-08	10,700,136	2.22 % 253,139.62	11,354,326	188,068	0	188,068
	FINAL PROJECT STATUS -		F05 -				DIVISION PERSONNEL CHECKING FINAL ESTIMATE DATA					
HRRR-3000(208) 02-021	APAC MID-SOUTH	194,362	FRANKLIN 40 W	023	100	07-03-09	195,125	4.02 % 8,223.13	204,080	0	0	0
	FINAL PROJECT STATUS -		F12 -				AWAITING DOCUMENTATION FROM CONTRACTOR					
STPNU-3010(201)-STPOA-3036(200) 02-022	S&M EQUIPMENT C	1,541,649	FRANKLIN 40 W	100	100	10-22-08	1,710,275	2.75 % 23,938.00	867,594	0	0	0
	FINAL PROJECT STATUS -		F12 -				AWAITING DOCUMENTATION FROM CONTRACTOR					
STMAA-0020(510) 02-033	APAC MID-SOUTH,	1,635,461	LAUDERDALE 55 W	051	100	02-15-10	892,218	14.99 % 331,502.10	2,210,526	11,797	0	11,797
	FINAL PROJECT STATUS -		F03 -				FINAL QUANTITIES BEING PREPARED BY PROJ./CO. ENGINEER					
BRF-0002(515) 02-034	APAC-SOUTHEAST	3,194,277	LAUDERDALE 187 W	115	100	12-31-07	3,298,950	20.23 % 815,740.23	4,031,209	0	0	0
	FINAL PROJECT STATUS -		F05 -				DIVISION PERSONNEL CHECKING FINAL ESTIMATE DATA					
99-302-391-099-902 02-037	ROGERS GROUP, I	2,533,248	LAUDERDALE 75 W	052	100	08-31-09	2,357,008	0.00 % 26.52	636,786	0	0	0
	FINAL PROJECT STATUS -		F13 -				REQUESTED DOCUMENTATION FROM DIST./PROJ/COUNTY ENGINEER					
ACGBBRZ-CN04(209) 02-038	B. H. CRAIG CON	699,099	LAUDREDALE 150 C	100	100	09-30-04	704,323	5.10 % 47,772.78	936,694	0	0	0
	FINAL PROJECT STATUS -		F15 -				FINAL ESTIMATE SENT TO GENERAL OFFICE					
MGF-393(8) 02-044	NEWELL ROADBUIL	15,188,505	FRANKLIN 590 W	154	100	03-02-07	31,732,139	10.57 % 3,320,212.10	31,405,277	6,153,704	0	6,153,704
	FINAL PROJECT STATUS -		F05 -				DIVISION PERSONNEL CHECKING FINAL ESTIMATE DATA					
STMAA-0024(501) 02-048	ROGERS GROUP, I	2,384,527	LAWRENCE 50 W	112	100	06-15-10	990,791	8.92 % 257,827.85	2,887,639	0	0	0
	FINAL PROJECT STATUS -		F03 -				FINAL QUANTITIES BEING PREPARED BY PROJ./CO. ENGINEER					



PROJ. NO.	CONTRACTOR	ORIGINAL CONTRACT AMOUNT	CONT. TIME: INCL. EXT.	% USED	% PROJ. COMP.	EST. DATE	AMOUNT PERFORMED TO DATE	E & I CHARGED TO DATE	TOTAL CONTRACT BUDGET: INCL. E&I	SUPPLEMEN- TAL AGREE. INCREASES/ DECREASES	ITEM AND OTHER OVERRUNS/ UNDERRUNS	TOTAL CONTRACT OVERRUNS/ UNDERRUNS
99-302-473-172-404 02-071 TRI-COUNTY CONC		828,699	MARION 45 W	091	100	09-24-04	730,214	0.00 % .00	876,739	0	0	0
FINAL PROJECT STATUS -			F15 - FINAL ESTIMATE SENT TO GENERAL OFFICE									
BR-0129(501) 02-074 RILEY BRIDGE		1,333,349	MARION 105 W	098	100	07-01-09	1,451,990	17.62 % 423,012.28	2,400,000	0	0	0
FINAL PROJECT STATUS -			F13 - REQUESTED DOCUMENTATION FROM DIST./PROJ/COUNTY ENGINEER									
PFH-2-1(905) 02-076 SHELBY CONTRACT		1,127,193	WINSTON 70 W	103	100	11-30-07	1,276,991	4.10 % 56,337.68	1,371,769	40,560	0	40,560
FINAL PROJECT STATUS -			F13 - REQUESTED DOCUMENTATION FROM DIST./PROJ/COUNTY ENGINEER									
NH-0013(554) 02-078 ROGERS GROUP, I		2,336,074	WINSTON 75 W	087	100	07-20-10	2,567,568	5.35 % 151,122.44	2,821,253	0	0	0
FINAL PROJECT STATUS -			-									
STMAA-0033(502) 02-079 ROGERS GROUP, I		1,321,647	WINSTON 45 W	087	100	01-31-10	1,176,375	11.60 % 185,807.00	1,600,501	0	0	0
FINAL PROJECT STATUS -			F13 - REQUESTED DOCUMENTATION FROM DIST./PROJ/COUNTY ENGINEER									
RECA-0074(555) 02-080 GOOD HOPE CONST		1,346,754	WINSTON 50 W	050	100	05-31-10	1,347,952	7.56 % 123,333.63	1,630,905	0	0	0
FINAL PROJECT STATUS -			F03 - FINAL QUANTITIES BEING PREPARED BY PROJ./CO. ENGINEER									
STPOA-0118(503) 02-086 TRI-COUNTY CONC		10,493,771	MARION 451 C	118	100	04-20-07	16,135,438	14.32 % 1,832,500.59	12,796,173	128,729	0	128,729
FINAL PROJECT STATUS -			F13 - REQUESTED DOCUMENTATION FROM DIST./PROJ/COUNTY ENGINEER									
BRZ-3900(19) 02-090 B.H. CRAIG CONS		572,584	LAUDERDALE 150 W	100	100	04-05-02	577,009	6.63 % 45,659.11	688,581	0	0	0
FINAL PROJECT STATUS -			F13 - REQUESTED DOCUMENTATION FROM DIST./PROJ/COUNTY ENGINEER									
BRF-0102(528) 02-103 RILEY BRIDGE &		3,259,937	MARION 211 W	102	100	07-15-09	3,698,583	23.03 % 1,141,929.82	4,956,444	151,212	0	151,212
FINAL PROJECT STATUS -			F06 - AWAITING DOCUMENTATION FROM PROJECT/COUNTY ENGINEER									
STMAA-0241(501) 02-125 APAC MID-SOUTH,		285,660	FRANKLIN 30 W	063	100	10-21-09	515,135	38.24 % 274,638.81	718,021	0	0	0
FINAL PROJECT STATUS -			F13 - REQUESTED DOCUMENTATION FROM DIST./PROJ/COUNTY ENGINEER									
NH-0004(514) 02-128 STONE ELECTRIC		371,200	MARION 90 W	068	100	10-10-09	285,132	34.00 % 156,216.92	459,422	0	0	0
FINAL PROJECT STATUS -			F15 - FINAL ESTIMATE SENT TO GENERAL OFFICE									

PROJ. NO.	CONT.	CONTRACTOR	ORIGINAL CONTRACT AMOUNT	CONT. TIME INCL. EXT.	% USED	% PROJ. COMP.	EST. DATE	AMOUNT PERFORMED TO DATE	E & I CHARGED TO DATE	TOTAL CONTRACT BUDGET INCL. E&I	SUPPLEMEN- TAL AGREE. INCREASES/ DECREASES	ITEM AND OTHER OVERRUNS/ UNDERRUNS	TOTAL CONTRACT OVERRUNS/ UNDERRUNS
99-302-473-129-912				MARION					14.48 %				
02-129	S.T.	BUNN CONST	1,044,986	30 W	043	100	11-01-09	908,974	166,521.02	1,149,485	0	0	0
FINAL PROJECT STATUS -			F13 - REQUESTED DOCUMENTATION FROM DIST./PROJ/COUNTY ENGINEER										
DIVISION TOTALS:			161,876,362					188,849,484	26,184,159.61	194,477,197	8,604,869	0	8,604,869

ALABAMA DEPARTMENT OF TRANSPORTATION  
CONSTRUCTION BUREAU  
CONSTRUCTION STATUS REPORT  
THIRD DIVISION

FINAL ESTIMATES ONLY

## CONSTRUCTION CONTRACTS (CODE. PROJECT NO.; COUNTY DESCRIPTION):

03-001	3.180 MI PLANING, RESURFACING & TRAFFIC STRIPE ON SR-74 (US-278) TO EAST OF SR-79 IN BROOKSVILLE; WHITAKER CONTRACTING CORP., P.O. BOX 306, RECAF-HSIPF-0074(518)	BLOUNT GUNTERSVILLE, AL 35976	HSIP -100050621 RECAL-100050621
03-004	2.600 MI PLANING, RESURFACING & TRAFFIC STRIPE ON SR-74 (US-278) FROM THE CULLMAN COUNTY LINE TO SR-53 WEST OF BROOKSVILLE; NH-0074(522)	BLOUNT (WHITAKER CONTRACTING CORPORATION)	NH04L-100052392
03-007	0.113 MI SHOULDER IMPROVEMENTS (GRADE, DRAINAGE & GUARDRAIL) ON SR-160 AT HENDERSON CREEK IN NECTAR; ST-005-160-002	BLOUNT (WINSTON CONTRACTING, L.L.C.)	STATE-100051778
03-008	4.160 MI RESURFACING, TRAFFIC STRIPE & DRAINAGE ON CR-25 FROM SR-53 (US-231) IN SUMMIT TO MARSHALL CO LINE; WHITAKER CONTRACTING CORP., P.O. BOX 306, STPNU-0516(200)	BLOUNT GUNTERSVILLE, AL 35976	STNUL-100051012
03-023	4.753 MI FIBER OPTIC & TRAFFIC SIGNAL IMPROVEMENTSON SR-149 FROM VALLEY AVE -CAHABA RD IN BIRMINGHAM AT VARIOUS INTERSECTIONS AS INDICATED ON PLANS; CMAQ-CN08(908)	JEFFERSON STONE ELECTRIC CO, INC, 4624 5TH AVE S, B'HAM 3522	CMAQL-100039811
03-024	1.960 MI. WIDENING (GRADE, DRAINAGE, PAVEMENT & SIGNALS) ON SR 150 FROM EAST OF SHADES CREEK TO I-459 IN HOOVER ST-659-16	JEFFERSON SR 150 (APAC-SOUTHEAST, INC.)	STATC-100025541
03-033	5.288 MI PLANING, RESURFACING & TRAFFIC STRIPE ON SR-79 FROM WINEWOOD ROAD NE OF TARRANT CITY TO SR-151; STMAA-0079(510)	JEFFERSON (GOOD HOPE CONTRACTING COMPANY, INC.)	STAAC-100052388
03-035	0.336 MI RELOCATION (GRADE, DRAINAGE, PAVEMENT & SIGNALS) MUNICIPAL DRIVE AT SR-3 (US-31) IN HOOVER (VETERANS LANDSCAPING CO.,) STPBH-7284(600)	JEFFERSON	STBHH-100033065
03-036	STPAAF-0005(524); 6.777 MI PLANING, RESURFACING, GUARDRAIL & BRIDGE RAIL RETROFIT ON SR-5 (US-78) FROM CR-65 OVERPASS TO 5 MILE CREEK IN BIRMINGHAM (DUNN CONSTRUCTION CO., INC.) STPAAF-0005(520)	JEFFERSON	99303-100050610
03-037	1.837 MI ULTIMATE PAVEMENT & TRAFFIC STRIPE ON BIRMINGHAM; ACAPD-0471(524)	JEFFERSON CORRIDOR "X" FROM CR-105 TO CR-77 NORTHWEST OF (GOOD HOPE CONTRACTING CO., INC.)	AC8L -100009932

ALABAMA DEPARTMENT OF TRANSPORTATION  
CONSTRUCTION BUREAU  
CONSTRUCTION STATUS REPORT  
THIRD DIVISION

## FINAL ESTIMATES ONLY

## CONSTRUCTION CONTRACTS (CODE. PROJECT NO.; COUNTY DESCRIPTION):

03-038	2.576 MI PLANING, RESURFACING AND TRAFFIC STRIPES ON SR-7 (US-11) FROM 35TH STREET NORTH TO 60TH STREET NORTH IN BIRMINGHAM; 99-303-371-007-932	JEFFERSON	(GOOD HOPE CONTRACTING COMPANY, INC.)	99303-100050624
03-040	2.512 MI. GRADE, DRAIN, PARTIAL BASE & PAVE CR 105 TO EAST OF CR 77 IN COALBURG APD-471(522)	JEFFERSON	& BRIDGE ON I-22 (CORRIDOR X) FROM EAST OF (ELMO GREER & SONS, LLC.)	APD8H-100009933 AP54G-100009933
03-041	3.265 MI PLANING, RESURFACING & TRAFFIC STRIPE ON SR-150 FROM PYNE DR (MP 3.792) IN HOOVER TO EAST OF ROSS BRIDGE PARKWAY (MP 7.057); EB-0150(500)	JEFFERSON	(DUNN CONSTRUCTION COMPANY, INC.)	EBEXL-100052389
03-045	4.760 MI PLANING, RESURFACING & TRAFFIC STRIPE ON SR-7 (US-11) FROM 60TH STREET NORTH TO 83RD STREET NORTH IN BIRMINGHAM; 99-303-371-007-933	JEFFERSON	(APAC MID-SOUTH, INC.)	99303-100050631
03-050	3.336 MI. FIBER OPTIC TRUNK RELOCATION FROM BIRMINGHAM (STONE & SONS ELECTRICAL CONTRACTORS) CMAQ-CN07(902)	JEFFERSON	THE 3RD DIVISION TMC TO HUB BUILDING A IN HUBBLDG	CMAQH-100047332
03-062	2.665 KM INTERCHANGE MODIFICATIONS ON I-459 AT SR#3 (U.S.#31) IN HOOVER. IM-459-4(78)	JEFFERSON	( JONES BROTHERS, INC. )	IM98 -100005121
03-070	0.766 MI BRIDGE REPLACEMENT & APPROACHES SR-25 TOMLIN CONSTRUCTION, LLC, 145 TUSCALOOSA ROAD BR-0025(509)	SHELBY	AT SOUTHERN RAILROAD SOUTH OF WILTON GORDO, AL 35466	BROPL-100002726
03-071	3.178 MI. PLANING, RESURFACING AND TRAFFIC OF THE CAHABA RIVER BRIDGE TO JUST EAST OF EBF-0038(516)	SHELBY	SR 38 STRIPE ON SR 38 (US 280) FROM THE WEST END HUGH DANIEL DR. IN HOOVER ( DUNN CONSTRUCTION)	EBSPL-100048533
03-074	INTERSECTION IMPROVEMENTS INCLUDING SIGNALS OF PELHAM ST-059-038-003	SHELBY	ON SR 38 (US 280) AT CR 41 AND CR 43 EAST (PINKERTON CONSTRUCTION, INC.)	STATC-100045879
03-079	1.931 MI. GRADE, DRAINAGE, PAVEMENT, BRIDGE & SIGNALS ON SR#119 FROM CR#26 TO SIXTH AVENUE SOUTHWEST IN ALABASTER. STPAA-458(1)	SHELBY	SR#119 ( HASTING GENERAL CONTRACTING, INC. )	AAST -100009091

## FINAL ESTIMATES ONLY

## CONSTRUCTION CONTRACTS (CODE. PROJECT NO.; COUNTY DESCRIPTION):

03-088	7.510 MI PLANING, RESURFACING & TRAFFIC STRIPE ON SR-53 (US-231) FROM NORTH OF I-20 (MP 220.700) TO MP 228.210 NORTH OF WATTSVILLE; STMAA-0053(543)	ST CLAIR	(GOOD HOPE CONTRACTING CO., INC.)	STAAC-100052393
03-090	WIDENING, REALIGNMENT, RESURFACING AND TRAFFIC ON CR 36 AT CR 11 IN SIMMSVILLE STPBH-7118(600)	SHELBY	CR 11	STBH -100007570
03-092	15.040 MI PLANING, RESURFACING & TRAFFIC STRIPE ON SR-53 (US-231) FROM 0.2 MILE N OR CANOE CREEK TO THE BLOUNT COUNTY LINE; 99-303-582-053-930	ST CLAIR	(GOOD HOPE CONTRACTING CO., INC.)	99303-100052930
03-095	0.595 MI. BRIDGE REPLACEMENT AND APPROACHES COLUMBIANA (TOMLIN CONSTRUCTION,LLC.) BR-0070(500)	SHELBY	SR 70	BROPL-100003572
03-098	1.069 MI. ADDITIONAL LANES INCLUDING SIGNALS (GILCO CONTRACTING, INC.) STPBH-7280(600)	SHELBY	CR 52	BHST -100007583
03-099	1.073 MI. INTERCHANGE MODIFICATIONS (INCLUDING ROAD EXIT 247) IN HOOVER IMD-IM-I065(326)	SHELBY	I-65	IMDIS-100042090
03-103	INTERCHANGE LIGHTING ON I-20 AT U.S.#231 & U.S.#78 INTERCHANGES. IM-0201(126) & IM-I020(301)	ST. CLAIR	I-20	IM98 -100032575 IM98 -100039011
03-106	0.567 MI. BRIDGE REPLACEMENT & APPROACHES RIVER NORTHWEST OF PUMPKIN BRF-6403(201)	WALKER	SR 269	BRONH-100013153
03-111	1.508 MI. ADDITIONAL LANES (GRADE, DRAIN, PAVE-THE EXISTING 4 LN EAST OF CORRIDOR X TO THE NHF-0118(502)	WALKER	SR 118	NH04 -100033056
03-112	7.074 MI. PAVEMENT ON CORRIDOR X FROM EAST TO EAST OF CR 61 APD-0471(508),APD-0471(509)	WALKER	COR X	CX54L-100009928 APD8H-100009934

ALABAMA DEPARTMENT OF TRANSPORTATION  
CONSTRUCTION BUREAU  
CONSTRUCTION STATUS REPORT  
THIRD DIVISION

FINAL ESTIMATES ONLY

## CONSTRUCTION CONTRACTS (CODE. PROJECT NO.; COUNTY DESCRIPTION):

03-118	0.622 MI. BRIDGE REPLACEMENT AND APPROACHES (RACON, INC.) BR-0005(502)	WALKER	SR 5	ON SR 5 AT BUCK CREEK SOUTH OF LUPTON	BROPL-100003187
03-119	3.025 MI. GRADE, DRAINAGE, PARTIAL PAVEMENT, BRIDGE & BRIDGE CULVERT ON CORRIDOR X FROM NORTH OF CR#22 IN CORDOVA TO EAST OF CR#61. APD-471(45)	WALKER	CORR. X	( ELMO GREER & SONS, LLC )	APD8 -100009935
03-121	0.967 MI. BRIDGE REPLACEMENT AND APPROACHES ROCK (THE MORRIS GROUP, INC.) BR-0069(510)	WALKER	SR 69	ON SR 69 AT BLACKWATER CREEK NORTH OF RED	BROPL-100003077
03-183	7.503 MI. PARTIAL GRADE & DRAIN, PAVEMENT, STRIPING & SIGNING ON CORRIDOR X FROM SR#13 NORTH OF ELDRIDGE TO EAST OF SR#118. APD-471(507)	WALKER	CORR X	( S & M EQUIPMENT COMPANY, INC. )	AP54G-100009924 CX54H-100009924
03-211	4.445 MI PLANING, RESURFACING & TRAFFIC STRIPE ON SR-38 (US-280) FROM CR-55 IN WESTOVER TO CR-62 IN HARPERSVILLE; APAC MID-SOUTH, INC., PO BOX 385025 BIRMINGHAM, AL 35238 EBF-0038(521)	SHELBY			EBSPL-100050637
03-213	2.234 MI PLANING, RESURFACING, TRAFFIC STRIPE & TO JEFFERSON COUNTY LINE NORTH OF PELHAM; DUNN 99-303-595-003-804	SHELBY		GUARDRAIL ON SR-3 (US-31) FROM BISHOP CREEK BRIDGE CONSTRUCTION CO., INC., P.O. DRAWER 11967,	99303-100050623
03-214	3.676 MI PLANING, RESURFACING & TRAFFIC STRIPE ON (RIPLEY LOOP ROAD); STMAA-0118(508)	WALKER		SR-118 FROM 4TH STREET IN CARBON HILL TO CR-298 (APAC MID-SOUTH, INC.)	STAAC-100052403



PROJ. NO.	CONTRACTOR	ORIGINAL CONTRACT AMOUNT	CONT. TIME: INCL. EXT.	% USED	% PROJ. COMP.	EST. DATE	AMOUNT PERFORMED TO DATE	E & I CHARGED TO DATE	TOTAL CONTRACT BUDGET: INCL. E&I	SUPPLEMEN- TAL AGREE. INCREASES/ DECREASES	ITEM AND OTHER OVERRUNS/ UNDERRUNS	TOTAL CONTRACT OVERRUNS/ UNDERRUNS
99-303-371-007-932 03-038	GOOD HOPE CONTR	884,854	JEFFERSON 45 W	891	100	03-01-10	937,633	13.21 % 121,466.85	919,097	0	52,778	52,778
FINAL PROJECT STATUS -			F03 - FINAL QUANTITIES BEING PREPARED BY PROJ./CO. ENGINEER									
APD-471(522) 03-040	ELMO GREER & SO	33,871,072	JEFFERSON 1178 C	I-22 105	100	12-07-09	35,685,627	13.03 % 4,787,770.83	36,725,176	315,604	1,498,950	1,814,554
FINAL PROJECT STATUS -			F08 - FINAL QUAN. FURNISHED TO CONTR. WITH REQUEST FOR DOCUM.									
EB-0150(500) 03-041	DUNN CONSTRUCTI	638,909	JEFFERSON 45 W	082	100	11-20-09	642,981	21.16 % 188,312.07	889,543	0	4,073	4,073
FINAL PROJECT STATUS -			F15 - FINAL ESTIMATE SENT TO GENERAL OFFICE									
99-303-371-007-933 03-045	APAC MID-SOUTH,	1,302,229	JEFFERSON 60 W	078	100	06-30-10	1,252,772	6.11 % 83,548.44	1,367,341	0	-49,457	-49,457
FINAL PROJECT STATUS -			F02 - PROJECT RECOMMENDED FOR ACCEPTANCE									
CMAQ-CN07(902) 03-050	STONE & SONS	281,432	JEFFERSON 75 W	HUBBLDG 100	100	06-16-10	305,460	26.23 % 89,191.41	340,022	19,912	20,902	40,814
FINAL PROJECT STATUS -			F08 - FINAL QUAN. FURNISHED TO CONTR. WITH REQUEST FOR DOCUM.									
IM-459-4(78) 03-062	JONES BROTHERS,	28,478,981	JEFFERSON 415 W	I-459 152	100	06-21-05	30,517,106	8.40 % 3,177,277.43	37,800,243	357,931	2,475,324	2,833,255
FINAL PROJECT STATUS -			F14 - FINAL ESTIMATE SENT TO CONTRACTOR									
BR-0025(509) 03-070	TOMLIN CONSTRUC	2,953,506	SHELBY 170 W	095	100	06-30-10	3,288,976	14.28 % 522,591.14	3,657,725	83,749	251,722	335,471
FINAL PROJECT STATUS -			F08 - FINAL QUAN. FURNISHED TO CONTR. WITH REQUEST FOR DOCUM.									
EBF-0038(516) 03-071	DUNN CONSTRUCTI	3,404,058	SHELBY 75 W	SR 38 116	100	03-02-09	3,191,926	8.84 % 344,690.81	3,895,230	0	-212,133	-212,133
FINAL PROJECT STATUS -			F14 - FINAL ESTIMATE SENT TO CONTRACTOR									
ST-059-038-003 03-074	PINKERTON CONST	2,132,862	SHELBY 112 W	SR 38 149	100	01-29-08	2,488,677	28.58 % 561,395.86	1,964,262	19,117	327,435	346,552
FINAL PROJECT STATUS -			F15 - FINAL ESTIMATE SENT TO GENERAL OFFICE									
STPAA-458(1) 03-079	HASTING GENERAL	6,189,907	SHELBY 989 C	SR#119 107	100	06-30-06	6,513,070	16.57 % 1,344,118.05	8,109,824	159,396	351,631	511,027
FINAL PROJECT STATUS -			F12 - AWAITING DOCUMENTATION FROM CONTRACTOR									
STMAA-0053(543) 03-088	GOOD HOPE CONTR	1,384,866	ST CLAIR 45 W	060	100	05-18-10	1,287,402	5.17 % 82,900.28	1,600,829	0	82,867	82,867
FINAL PROJECT STATUS -			F04 - FINAL PLAN ASSEMBLY AND SUPPORTIND DATA RECEIVED BY DIV									

PROJ. NO.	CONTRACTOR	ORIGINAL CONTRACT AMOUNT	CONT. TIME: INCL. EXT.	% USED	% PROJ. COMP.	EST. DATE	AMOUNT PERFORMED TO DATE	E & I CHARGED TO DATE	TOTAL CONTRACT BUDGET: INCL. E&I	SUPPLEMEN- TAL AGREE. INCREASES/ DECREASES	ITEM AND OTHER OVERRUNS/ UNDERRUNS	TOTAL CONTRACT OVERRUNS/ UNDERRUNS
STPBH-7118(600)	03-090 WALKER PATTON	666,962	SHELBY 180 W	093	100	01-27-09	778,176	1.23 % 13,416.57	1,083,429	0	123,003	123,003
	FINAL PROJECT STATUS -		F08 - FINAL QUAN.				FURNISHED TO CONTR.		WITH REQUEST FOR DOCUM.			
99-303-582-053-930	03-092 GOOD HOPE CONTR	1,214,086	ST CLAIR 40 W	063	100	06-25-10	1,115,124	3.67 % 46,838.08	1,274,790	0	-98,962	-98,962
	FINAL PROJECT STATUS -		F08 - FINAL QUAN.				FURNISHED TO CONTR.		WITH REQUEST FOR DOCUM.			
BR-0070(500)	03-095 TOMLIN CONSTR.	2,677,348	SHELBY 180 W	098	100	06-26-09	2,668,929	11.40 % 382,594.24	3,355,440	76,327	-84,544	-8,217
	FINAL PROJECT STATUS -		F05 - DIVISION PERSONNEL				CHECKING FINAL ESTIMATE DATA					
STPBH-7280(600)	03-098 GILCO CONTRACTI	5,970,000	SHELBY 1020 C	102	100	04-20-09	6,920,201	0.89 % 63,795.51	7,098,170	569,758	393,763	963,521
	FINAL PROJECT STATUS -		F12 - AWAITING DOCUMENTATION				FROM CONTRACTOR					
IMD-IM-I065(326)	03-099 APAC-SOUTHEAST,	10,144,886	SHELBY 553 C	107	100	01-18-08	9,901,290	13.67 % 1,098,835.12	8,035,744	140,090	-364,718	-224,628
	FINAL PROJECT STATUS -		F05 - DIVISION PERSONNEL				CHECKING FINAL ESTIMATE DATA					
IM-0201(126) & IM-I020(301)	03-103 LOUANA CONSTRUC	699,999	ST. CLAIR 120 W	161	100	03-02-05	1,555,283	20.90 % 183,080.01	875,572	2,987	0	2,987
	FINAL PROJECT STATUS -		F12 - AWAITING DOCUMENTATION				FROM CONTRACTOR					
BRF-6403(201)	03-106 SCOTT BRIDGE CO	10,120,792	WALKER 345 W	099	100	06-22-09	10,955,674	10.09 % 968,751.79	9,594,414	573,859	773,023	1,346,882
	FINAL PROJECT STATUS -		F12 - AWAITING DOCUMENTATION				FROM CONTRACTOR					
NHF-0118(502)	03-111 TRI-COUNTY CONS	5,064,164	WALKER 281 W	134	100	06-23-09	6,160,289	18.44 % 1,314,687.43	7,126,511	79,949	72,939	152,888
	FINAL PROJECT STATUS -		F12 - AWAITING DOCUMENTATION				FROM CONTRACTOR					
APD-0471(508),APD-0471(509)	03-112 GOOD HOPE CONTR	24,611,237	WALKER 1507 D	100	100	07-17-09	28,080,855	5.50 % 1,693,911.77	30,793,579	288,439	3,187,067	3,475,506
	FINAL PROJECT STATUS -		F14 - FINAL ESTIMATE SENT TO				CONTRACTOR					
BR-0005(502)	03-118 RACON, INC.	2,331,332	WALKER 180 W	089	100	03-25-09	2,586,373	12.72 % 405,501.41	3,185,829	33,648	210,532	244,180
	FINAL PROJECT STATUS -		F14 - FINAL ESTIMATE SENT TO				CONTRACTOR					
APD-471(45)	03-119 ELMO GREER& SON	21,159,147	WALKER 425 W	106	100	08-31-06	21,680,366	8.32 % 2,138,220.99	25,693,300	154,409	594,289	748,698
	FINAL PROJECT STATUS -		F12 - AWAITING DOCUMENTATION				FROM CONTRACTOR					

PROJ. NO.	CONT.	CONTRACTOR	ORIGINAL CONTRACT AMOUNT	CONT. TIME: INCL. EXT.	% USED	% PROJ. COMP.	EST. DATE	AMOUNT PERFORMED TO DATE	E & I CHARGED TO DATE	TOTAL CONTRACT BUDGET: INCL. E&I	SUPPLEMEN- TAL AGREE. INCREASES/ DECREASES	ITEM AND OTHER OVERRUNS/ UNDERRUNS	TOTAL CONTRACT OVERRUNS/ UNDERRUNS
BR-0069(510)				WALKER		SR 69			8.92 %				
03-121		THE MORRIS GROU	7,242,740	300 W	112	100	10-30-09	9,154,322	958,267.58	10,736,700	134,161	1,822,707	1,956,868
		FINAL PROJECT STATUS -		F06 -	AWAITING DOCUMENTATION FROM PROJECT/COUNTY ENGINEER								
APD-471(507)				WALKER		CORR X			7.24 %				
03-183		S & M EQUIPMENT	16,700,324	796 C	100	100	10-31-06	17,269,756	1,475,363.18	20,374,979	15,723	565,632	581,355
		FINAL PROJECT STATUS -		F05 -	DIVISION PERSONNEL CHECKING FINAL ESTIMATE DATA								
EBF-0038(521)				SHELBY					13.76 %				
03-211		APAC MID-SOUTH	2,923,220	76 W	088	100	11-02-09	3,034,068	466,732.94	3,390,416	763,738	-652,890	110,848
		FINAL PROJECT STATUS -		F15 -	FINAL ESTIMATE SENT TO GENERAL OFFICE								
99-303-595-003-804				SHELBY					3.05 %				
03-213		DUNN CONSTRUCTI	1,308,294	55 W	171	100	07-27-09	1,315,314	45,988.91	1,504,538	-710	7,730	7,020
		FINAL PROJECT STATUS -		F06 -	AWAITING DOCUMENTATION FROM PROJECT/COUNTY ENGINEER								
STMAA-0118(508)				WALKER					15.23 %				
03-214		APAC MID-SOUTH,	1,169,530	45 W	080	100	06-01-10	1,069,450	205,990.64	1,351,913	0	-102,340	-102,340
		FINAL PROJECT STATUS -		F08 -	FINAL QUAN. FURNISHED TO CONTR. WITH REQUEST FOR DOCUM.								
		DIVISION TOTALS:	225,104,213					241,106,627		252,491,240	5,281,183	11,253,704	16,534,887
									25,559,589.00				

ALABAMA DEPARTMENT OF TRANSPORTATION  
CONSTRUCTION BUREAU  
CONSTRUCTION STATUS REPORT  
FOURTH DIVISION

## FINAL ESTIMATES ONLY

## CONSTRUCTION CONTRACTS (CODE. PROJECT NO.; COUNTY DESCRIPTION):

04-003	204-601	9.290 MI. RESURFACING AND TRAFFIC STRIPE ON SR 204 FROM SR 1 (US 431) TO JUST WEST OF SR 21 IN JACKSONVILLE (MCCARTNEY CONSTRUCTION CO., INC.)	STSAH-100048178 99403-100047881
	STPSA-0204(513),99-304-082	CALHOUN SR 204	
04-004	0.324 MI WIDENING, RESURFACING & TRAFFIC STRIPE ONSITES ON BREENBRIER DEAR RD & WILMER AVENUE IN ANNISTON AS INDICATED ON PLANS; (WALKER PATTON CO., INC.)	STPOA-7407(600)&STPOA-7418(600)CALHOUN GREENBR	ANSTH-100040660
04-005	0.340 KM BRIDGE REPLACEMENT & APPROACHES ON OHATCHEE CREEK ON OLD ANNISTON/GADSDEN HIGHWAY. ( PRICHARD CONSTRUCTION CO. )	BRZ-0800(25) CALHOUN CREEK	OFBR -100011767
04-007	1.462 MI. BRIDGE REPLACEMENT, RESURFACING, TRAFFIC STRIPE AND SIGNALS ON CR 208 (FAIRFAX ROAD) AT I-85 WEST OF VALLEY (SCOTT BRIDGE COMPANY,INC)	STPOAF-IM-I085(300) CHAMBERS CR 208	IM04 -100001796 OAST -100001796
04-009	12.082 MI PLANING, RESURFACING & TRAFFIC STRIPE ONSR-77 FROM TALLADEGA COUNTY LINE TO ETOWAH COUNTY LINE; MCCARTNEY CONSTRUCTION CO., INC., P.O. BOX 1890, GADSDEN, AL 35902	NHF-0077(503) CALHOUN	NH04L-100051329
04-010	0.962 MI. BRIDGE REMOVAL, BRIDGE CULVERT (PRECAST)& APPROACHES ON I-20 IN OXFORD. ( CLARK CONSTRUCTION CO., INC. )	NHF-IM-I020(306) CALHOUN I-20	IM98 -100039769 NH98 -100039769
04-012	5.571 MI FULL DEPTH RECLAMATION ON CR-267 FROM CR-222 IN FREDONIA TO US-431; (THE MILER GROUP, INC.)	STMNU-STPNU-0928(200) CHAMBERS	STNUC-100052978
04-015	0.255 MI SAFETY IMPROVEMENTS ON SR-1 (US-431) FROM1 MILE SOUTH OF SR-147 (MP 148.466) TO MP 148.721 NORTHWEST OF OAK BOWERY; (EAST ALABAMA PAVING CO., INC.)	STMAA-0001(553) CHAMBERS	STAAC-100051442
04-017	0.198 MI BRIDGE REPLACEMENT AND APPROACHES ON CR-1289 AT OSELIGEE CREEK NORTH OF LANETT; (MURPHREE BRIDGE CORPORATION)	BR-1V20(600) CHAMBERS	BROPL-100052346
04-018	0.274 MI RESURFACING AND TRAFFIC STRIPE ON CR-289 AND CR-222 NEAR FREDONIA; (EAST ALABAMA PAVING CO., INC.)	HRRR-CN10(205) CHAMBERS	HSIPR-100054154

ALABAMA DEPARTMENT OF TRANSPORTATION  
CONSTRUCTION BUREAU  
CONSTRUCTION STATUS REPORT  
FOURTH DIVISION

## FINAL ESTIMATES ONLY

## CONSTRUCTION CONTRACTS (CODE. PROJECT NO.; COUNTY DESCRIPTION):

04-020	7.334 MI PLANING, RESURFACING & TRAFFIC STRIPE ON SR-59 FROM TALLAPOOSA CO LINE TO SR-77 SOUTH OF LINEVILLE; STMAA-0049(502)	CLAY	(EAST RIVER CONSTRUCTION COMPANY, INC.)	STAAC-100052967
04-021	POND REMEDIATION AT VARIOUS PONDS ON COBB OF WAVERLY (WALKER PATTON CO., INC.) ST-062-000-002	CHAMBERS	PROPERTY ADJACENT TO SR 38 (US 280) NORTHWEST VARIOUS	STATC-100050405
04-023	11.708 MI RESURFACING & TRAFFIC STRIPE ON CR-31 (MCCARTNEY CONSTRUCTION COMPANY) STPNU-1412(200)	CLAY	FROM 2ND STREET IN ASHLAND TO SR-49;	STNUL-100052091
04-024	6.188 MI SURFACE TREATMENT, SIGNING, MARKERS AND ASHLAND CITY LIMITS & ON CR-34 FROM MINES RD TO HRRR-CN10(209)	CLAY	TRAFFIC STRIPE ON CR-31 (OWENS RD) FROM CR-5 TO ASHLAND CITY LIMITS; (CHARLES E. WATTS, INC.)	HSIRE-100054623
04-025	14.330 MI. PLANING, RESURFACING AND TRAFFIC INDICATED ON THE PLANS IM-I085(325)	CHAMBERS	STRIPE ON I 85 AT VARIOUS LOCATIONS AS (EAST ALABAMA PAVING CO., INC.) I 85	IM04L-100048461
04-029	99-304-144-048-601 & 99-304-564-048-601 FROM SR 9 TO SR 1 (US 431) IN WEDOWEE STPSA0048(500),STPSA0048(501),CLAY	SR 48	RESURFACING AND TRAFFIC STRIPE ON SR 48 (APAC-SOUTHEAST, INC.)	STSAH-100048176 STSAH-100048177 99403-100047878 99403-100047880
04-033	2.016 MI WIDENING, TRAFFIC STRIPE, SIGNING & FLASHING BEACONS ON CR-24 FROM CALHOUN COUNTY LINE TO SR-281 SOUTHWEST OF HEFLIN; HRRR-1512(200)	CLEBURNE	(MCCARTNEY CONSTRUCTION COMPANY, INC.)	CSPA6-100022232
04-036	7.019 MI RESURFACING AND TRAFFIC STRIPE ON CR-49 EB-1511(201)	CLEBURNE	FROM CR-96 TO CR-457 AT ABERNATHY; (APAC MID-SOUTH, INC.)	EBSPL-100052095
04-037	0.00 MI.STRUCTURE REMOVAL AND UNDERGROUND STORAGE STPOA-338(8)	CHAMBERS	TANK REMOVEL AND SOLID REMEDIATION ON U.S.#29 IN (SERCON CORP.) US 29	STOA -100008290
04-066	3.977 MI RELOCATION (GRADE,DRAINAGE,&PAVEMENT) CR 321 IN WALDO ACSTPAA-0077(501)	TALLADEGA	SR 77 FROM JUST NORTH OF CR 209 TO SOUTH OF (WRIGHT BROTHER CONSTRUCTION CO., INC.) SR 77	STAAL-100009086

ALABAMA DEPARTMENT OF TRANSPORTATION  
CONSTRUCTION BUREAU  
CONSTRUCTION STATUS REPORT  
FOURTH DIVISION

## FINAL ESTIMATES ONLY

## CONSTRUCTION CONTRACTS (CODE. PROJECT NO.; COUNTY DESCRIPTION):

04-069	7.574 MI TRAFFIC STRIPE, TRAFFIC CONTROL MARKINGS & PAVEMENT MARKERS ON CR-59, CR-132, CR-88, CR-33 AND CR-82 AT SITES INDICATED ON PLANS; HRRR-CN09(215) RANDOLPH	(OZARK STRIPING CO., INC.)	HSIPR-100054087
04-072	6.655 KM RESURFACING AND TRAFFIC STRIPE ON U.S.#431 (SR#1) FROM KM 173.445 TO KM 180.100 IN PHENIX CITY 99-304-576-001-704 RUSSELL US#431	( EAST ALABAMA PAVING CO., INC. )	99403-100034094
04-073	701 14.545 MI. RESURFACING, TRAFFIC FROM SR 51 IN HURTSBORO TO SR 1 (US 431) HSIP-0026(500),99-304-576-026-RUSSELL SR 26	STRIPE AND CULVERT EXTENSIONS ON SR 26 IN SEALE (EAST ALABAMA PAVING CO.)	HSIP -100049543 99403-100047889
04-075	5.680 MI TRAFFIC STRIPING, MARKINGS & PAVEMENT BY PLANS; HRRR-CN09(212) RUSSELL	MARKERS ON CR-39, CR-18 & CR-64 AT SITES INDICATED (HORNSBY STRIPING CO., INC.)	HSIPR-100053849
04-078	7.480 MI. ADDITIONAL LANES (GRADE, DRAINAGE COUNTY LINE TO ONE MILE NORTH OF CR 12 MGF-0001(516) RUSSELL SR 1	& BRIDGE CULVERT) ON SR 1 (US 431) FROM BARBOUR (NEWELL ROADBUILDERS, INC.)	MGSPH-100004758
04-085	1.712 MI. ROADWAY IMPROVEMENTS (INCLUDING BRIDGES) ON US#29 FROM SOUTH OF CR#10 TO NORTH OF I-85 IN AUBURN. STPOA-0015(507) & IM-I085(318)LEE U.S.29	( SCOTT BRIDGE, INC. )	ACR20-100044564 OAST -100044564 IM04 -100044565
04-097	0.974 MI. BRIDGE REPLACEMENT AND APPROACHES ON (RACON, INC.) BR-0049(500) TALLAPOOSASR 49	SR 49 AT SOUGAHATCHEE CREEK NORTH OF REELTOWN	OPBR -100003431
04-099	0.510 MI. INTERCHANGE MODIFICATIONS I-85 AT BENT CREEK ROAD IN AUBURN STPOAF-9032(600) LEE I-85	(GRADE, DRAIN, PAVEMENT & BRIDGE) ON (MCINNIS, LLC.)	STOAH-100043889
04-107	0.587 MI. BRIDGE REPLACEMENT, APPROACHES SOUTHERN RAILROAD IN CHILDERSBURG BR-0235(502) TALLADEGA SR 235	AND SIGNALS ON SR 235 OVER THE NORFOLK (THE MORRIS GROUP, INC.)	BROPL-100003747
04-111	5.401 MI. PLANING, RESURFACING AND TRAFFIC BRIDGE TO THE OAK GROVE CITY LIMITS NHF-HSIP-0038(519) TALLADEGA SR 38	STRIPE ON SR 38 (US 280) FROM THE COOSA RIVER (APAC-SOUTHEAST, INC.)	HSIP -100049201 NH04L-100049201

ALABAMA DEPARTMENT OF TRANSPORTATION  
CONSTRUCTION BUREAU  
CONSTRUCTION STATUS REPORT  
FOURTH DIVISION

## FINAL ESTIMATES ONLY

## CONSTRUCTION CONTRACTS (CODE. PROJECT NO.; COUNTY DESCRIPTION):

04-116	3.006 MI PLANING, RESURFACING & TRAFFIC STRIPE ON SR-148 FROM SYLACAUGA EAST CITY LIMIT (MP 1.789) TO THE CLAY CO LINE (MP 4.795) STPOA-HSIP-0148(502)	TALLADEGA	(DUNN CONSTRUCTION CO., INC.)	HSIP -100052973 STOAL-100052973
04-118	GRADE, DRAINAGE, PAVEMENT, BRIDGES & SIGNING ON SR#21 FROM COPPER LANE TO THE EXISTING FOUR LANE AT OXFORD. BR-0021(500)	4TH DIV. SR#21	( WRIGHT BROTHERS CONSTRUCTION CO., INC. )	ONBR -100008688
04-120	1.023 MI SAFETY IMPROVEMENTS ON SR-169 FROM SOUTH OF CR-136 TO CR-145 SOUTHEAST OF GRIFFIN MILL; HSIP-0169(500)	LEE	(EAST ALABAMA PAVING CO., INC.)	HSIP -100051443
04-134	1.753 MI PLANING, RESURFACING & TRAFFIC STRIPE ON SR-148 FROM SR-21 IN SYLACAUGA TO MP 1.780; STMAA-0148(500)	TALLADEGA	(DUNN CONSTRUCTION COMPANY, INC.)	STAAC-100052959
04-135	10.309 KM GRADE, DRAIN, PARTIAL BASE & PAVE & GA TO SR 21 NORTH OF KELLY CREEK ACSTPAA-0275(500)	TALLADEGA SR 275	BRIDGE ON SR 275 EXTENSION FROM SR 77 IN TALLADE- (HILL BROTHERS CONSTRUCTION & ENGINEERING)	STAAH-100009128
04-152	0.132 MI BRIDGE REPLACEMENT (BRIDGE CULVERT) AND TRIBUTARY TO OHATCHEE CREEK; EB-0801(201)	CALHOUN	APPROACHES ON CR-529 (PEEK HILL RD) AT A (WINSTON CONTRACTING, LLC)	EBSPL-100052519
04-155	16.028 MI RUMBLE STRIPS, SIGNS & PAVEMENT MARKERS AT SITES INDICATED BY PLANS; HRRR-CN10(202)	TALLADEGA	ON CR-240 (GRISTMILL RD)& ON CR-377 (PROVIDENCE RD (OZARK STRIPING CO., INC.)	HSIPR-100054149

PROJ. NO.	CONTRACTOR	ORIGINAL CONTRACT AMOUNT	CONT. TIME: INCL. EXT.	% USED	% PROJ. COMP.	EST. COMP. DATE	AMOUNT PERFORMED TO DATE	E & I CHARGED TO DATE	TOTAL CONTRACT BUDGET: INCL. E&I	SUPPLEMEN- TAL AGREE. INCREASES/ DECREASES	ITEM AND OTHER OVERRUNS/ UNDERRUNS	TOTAL CONTRACT OVERRUNS/ UNDERRUNS
STPSA-0204(513),99-304-082 04-003 MCCARTNEY CONST		2,196,102	CALHOUN 65 W	099	100	12-22-08	2,614,489	0.62 % 17,847.69	2,834,878	207,098	211,289	418,387
FINAL PROJECT STATUS -			F02 - PROJECT RECOMMENDED FOR ACCEPTANCE									
STPOA-7407(600)&STPOA-7418(600 04-004 WALKER PATTON C		768,217	CALHOUN 125 W	112	100	07-02-09	787,292	25.07 % 105,924.96	422,491	0	0	0
FINAL PROJECT STATUS -			-									
BRZ-0800(25) 04-005 PRICHARD CONST.		609,021	CALHOUN 120 W	099	100	06-27-00	582,647	11.80 % 78,078.98	661,513	0	-26,374	-26,374
FINAL PROJECT STATUS -			F15 - FINAL ESTIMATE SENT TO GENERAL OFFICE									
STPOAF-IM-I085(300) 04-007 SCOTT BRIDGE		7,164,030	CHAMBERS 590 C	118	100	11-10-08	7,136,664	15.23 % 1,399,549.22	9,185,669	55,903	44,201	100,104
FINAL PROJECT STATUS -			F14 - FINAL ESTIMATE SENT TO CONTRACTOR									
NHF-0077(503) 04-009 MCCARTNEY CONST		2,886,263	CALHOUN 85 W	116	100	12-02-09	3,834,384	11.36 % 388,457.23	3,419,038	0	948,121	948,121
FINAL PROJECT STATUS -			F14 - FINAL ESTIMATE SENT TO CONTRACTOR									
NHF-IM-I020(306) 04-010 CLARK CONSTRUCT		5,556,648	CALHOUN 340 C	160	100	01-05-06	5,541,096	20.78 % 1,516,938.72	7,297,995	78,542	-96,094	-17,552
FINAL PROJECT STATUS -			F15 - FINAL ESTIMATE SENT TO GENERAL OFFICE									
STMNU-STPNU-0928(200) 04-012 THE MILLER GROU		677,840	CHAMBERS 45 W	078	100	03-31-10	647,422	9.04 % 23,976.98	265,000	0	-30,418	-30,418
FINAL PROJECT STATUS -			-									
STMAA-0001(553) 04-015 EAST ALABAMA PA		189,551	CHAMBERS 30 W	097	100	06-10-10	128,118	36.80 % 84,472.54	229,544	0	0	0
FINAL PROJECT STATUS -			F02 - PROJECT RECOMMENDED FOR ACCEPTANCE									
BR-1V20(600) 04-017 MURPHREE BRIDGE		894,434	CHAMBERS 120 W	090	100	07-28-10	839,741	4.84 % 53,708.53	1,108,228	0	0	0
FINAL PROJECT STATUS -			F02 - PROJECT RECOMMENDED FOR ACCEPTANCE									
HRRR-CN10(205) 04-018 EAST ALABAMA PA		94,096	CHAMBERS 30 W	040	100	04-15-10	122,970	5.41 % 5,868.61	108,473	0	28,875	28,875
FINAL PROJECT STATUS -			F14 - FINAL ESTIMATE SENT TO CONTRACTOR									

PROJ. NO.	CONT. CONTRACTOR	ORIGINAL CONTRACT AMOUNT	CONT. TIME: INCL. EXT.	% USED	% PROJ. COMP.	EST. DATE	AMOUNT PERFORMED TO DATE	E & I CHARGED TO DATE	TOTAL CONTRACT BUDGET: INCL. E&I	SUPPLEMEN- TAL AGREE. INCREASES/ DECREASES	ITEM AND OTHER OVERRUNS/ UNDERRUNS	TOTAL CONTRACT OVERRUNS/ UNDERRUNS
STMAA-0049(502)	04-020 EAST RIVER CONS	1,989,754	CLAY 50 W	116	100	08-03-10	2,179,887	4.74 % 114,351.76	2,409,573	0	190,133	190,133
	FINAL PROJECT STATUS -		F02 -				PROJECT RECOMMENDED FOR ACCEPTANCE					
ST-062-000-002	04-021 WALKER PATTON	388,073	CHAMBERS 45 W	100	100	10-15-08	365,453	7.63 % 32,436.85	425,000	1,608	-24,228	-22,620
	FINAL PROJECT STATUS -		F14 -				FINAL ESTIMATE SENT TO CONTRACTOR					
STPNU-1412(200)	04-023 MCCARTNEY CONST	1,317,858	CLAY 45 W	098	100	08-26-09	1,158,985	2.74 % 39,762.26	1,449,644	0	0	0
	FINAL PROJECT STATUS -		F02 -				PROJECT RECOMMENDED FOR ACCEPTANCE					
HRRR-CN10(209)	04-024 CHARLES E WATTS	69,854	CLAY 30 W	090	100	07-16-10	71,659	4.09 % 3,293.36	80,332	0	0	0
	FINAL PROJECT STATUS -		F02 -				PROJECT RECOMMENDED FOR ACCEPTANCE					
IM-I085(325)	04-025 EAST ALABAMA PA	9,652,441	CHAMBERS 2208 D	106	100	03-06-09	10,291,424	6.60 % 789,873.46	11,953,921	-7,314	646,297	638,983
	FINAL PROJECT STATUS -		F02 -				PROJECT RECOMMENDED FOR ACCEPTANCE					
STPSA0048(500),STPSA0048(501),	04-029 APAC-SOUTHEAST,	3,375,620	CLAY 90 W	090	100	04-20-09	3,373,736	6.96 % 274,115.66	3,933,712	16,142	18,026	34,168
	FINAL PROJECT STATUS -		F14 -				FINAL ESTIMATE SENT TO CONTRACTOR					
HRRR-1512(200)	04-033 MCCARTNEY CONST	66,223	CLEBURNE 30 W	067	100	12-22-09	65,803	0.00 % .00	28,935	0	-420	-420
	FINAL PROJECT STATUS -		F14 -				FINAL ESTIMATE SENT TO CONTRACTOR					
EB-1511(201)	04-036 APAC MID-SOUTH,	1,091,538	CLEBURNE 30 W	093	100	08-13-09	1,072,426	5.29 % 60,709.93	1,146,115	0	0	0
	FINAL PROJECT STATUS -		F02 -				PROJECT RECOMMENDED FOR ACCEPTANCE					
STPOA-338(8)	04-037 SERCON CORP.	87,615	CHAMBERS 60 W	123	100	06-14-95	100,423	71.59 % 82,331.90	114,990	-37,163	10,971	-26,192
	FINAL PROJECT STATUS -		F15 -				FINAL ESTIMATE SENT TO GENERAL OFFICE					
ACSTPAA-0077(501)	04-066 WRIGHT BROS.	11,210,400	TALLADEGA 270 W	109	100	05-01-09	91,433,055	10.63 % 1,499,813.77	14,106,383	37,220	185,435	222,655
	FINAL PROJECT STATUS -		F02 -				PROJECT RECOMMENDED FOR ACCEPTANCE					
HRRR-CN09(215)	04-069 OZARK STRIPING	105,475	RANDOLPH 30 W	027	100	04-22-10	84,318	2.22 % 3,159.14	141,781	0	0	0
	FINAL PROJECT STATUS -		F02 -				PROJECT RECOMMENDED FOR ACCEPTANCE					

PROJ. NO.	CONT.	CONTRACTOR	ORIGINAL CONTRACT AMOUNT	CONT. TIME: INCL. EXT.	% USED	% PROJ. COMP.	EST. DATE	AMOUNT PERFORMED TO DATE	E & I CHARGED TO DATE	TOTAL CONTRACT BUDGET: INCL. E&I	SUPPLEMEN- TAL AGREE. INCREASES/ DECREASES	ITEM AND OTHER OVERRUNS/ UNDERRUNS	TOTAL CONTRACT OVERRUNS/ UNDERRUNS
99-304-576-001-704	04-072	EAST ALABAMA PA	999,860	RUSSELL	55 W	069	100 06-09-97	951,869	5.61 % 56,608.87	1,008,478	3,375	-47,991	-44,616
FINAL PROJECT STATUS -				F15 - FINAL ESTIMATE SENT TO GENERAL OFFICE									
HSIP-0026(500),99-304-576-026-	04-073	EAST ALABAMA	3,871,216	RUSSELL	100 W	093	100 12-22-08	4,078,629	3.05 % 136,878.45	4,474,398	12,000	195,412	207,412
FINAL PROJECT STATUS -				F02 - PROJECT RECOMMENDED FOR ACCEPTANCE									
HRRR-CN09(212)	04-075	HORNSBY STRIPIN	50,798	RUSSELL	30 W	050	100 03-09-10	47,916	8.69 % 4,481.55	51,522	0	0	0
FINAL PROJECT STATUS -				F02 - PROJECT RECOMMENDED FOR ACCEPTANCE									
MGF-0001(516)	04-078	NEWELL ROADBUIL	12,060,217	RUSSELL	706 C	118	100 12-04-07	15,751,703	12.67 % 1,944,319.19	15,339,135	375,583	3,315,903	3,691,486
FINAL PROJECT STATUS -				F02 - PROJECT RECOMMENDED FOR ACCEPTANCE									
STPOA-0015(507) & IM-I085(318)	04-085	SCOTT BRIDGE CO	15,427,825	LEE	632 C	137	100 11-19-08	15,209,642	10.33 % 1,944,276.42	18,808,384	84,242	0	84,242
FINAL PROJECT STATUS -				-									
BR-0049(500)	04-097	RACON, INC	5,672,670	TALLAPOOSA	422 C	123	100 02-17-09	5,882,235	7.79 % 539,293.79	6,920,856	32,064	202,242	234,306
FINAL PROJECT STATUS -				F15 - FINAL ESTIMATE SENT TO GENERAL OFFICE									
STPOAF-9032(600)	04-099	MCINNIS, LLC	8,615,428	LEE	280 W	117	100 04-29-08	9,471,145	14.74 % 415,902.32	2,820,380	289,077	581,904	870,981
FINAL PROJECT STATUS -				F02 - PROJECT RECOMMENDED FOR ACCEPTANCE									
BR-0235(502)	04-107	MORRIS GROUP	4,031,100	TALLADEGA	190 W	097	100 06-26-09	3,781,639	16.06 % 834,147.54	5,191,415	-67,922	0	-67,922
FINAL PROJECT STATUS -				F02 - PROJECT RECOMMENDED FOR ACCEPTANCE									
NHF-HSIP-0038(519)	04-111	APAC-SOUTHEAST	3,443,141	TALLADEGA	110 W	092	100 11-26-08	2,856,980	8.61 % 355,446.95	4,127,568	-31,689	0	-31,689
FINAL PROJECT STATUS -				F02 - PROJECT RECOMMENDED FOR ACCEPTANCE									
STPOA-HSIP-0148(502)	04-116	DUNN CONSTRUCTI	904,144	TALLADEGA	40 W	080	100 07-19-10	817,326	3.76 % 41,206.41	1,094,923	0	0	0
FINAL PROJECT STATUS -				F02 - PROJECT RECOMMENDED FOR ACCEPTANCE									
BR-0021(500)	04-118	WRIGHT BROTHERS	7,360,101	4TH DIV.	530 W	107	100 03-30-09	7,816,451	15.50 % 1,544,014.13	9,958,420	644,481	0	644,481
FINAL PROJECT STATUS -				F02 - PROJECT RECOMMENDED FOR ACCEPTANCE									

PROJ. NO.	CONTRACTOR	ORIGINAL CONTRACT AMOUNT	CONT. TIME: INCL. EXT.	% USED	% PROJ. COMP.	EST. DATE	AMOUNT PERFORMED TO DATE	E & I CHARGED TO DATE	TOTAL CONTRACT BUDGET: INCL. E&I	SUPPLEMEN- TAL AGREE. INCREASES/ DECREASES	ITEM AND OTHER OVERRUNS/ UNDERRUNS	TOTAL CONTRACT OVERRUNS/ UNDERRUNS
HSIP-0169(500)	04-120 EAST AL PAVING	418,682	LEE	30 W	050 100	12-17-09	332,843	18.93 % 95,755.07	505,638	0	0	0
FINAL PROJECT STATUS -			F02 - PROJECT RECOMMENDED FOR ACCEPTANCE									
STMAA-0148(500)	04-134 DUNN CONSTRUCTI	515,239	TALLADEGA	30 W	090 100	11-23-09	470,275	12.65 % 78,960.50	623,950	0	0	0
FINAL PROJECT STATUS -			F02 - PROJECT RECOMMENDED FOR ACCEPTANCE									
ACSTPAA-0275(500)	04-135 HILL BROTHERS	18,453,396	TALLADEGA	300 W	070 100	08-30-09	21,467,447	SR 275 8.24 % 1,970,645.97	23,910,682	218,815	1,412,159	1,630,974
FINAL PROJECT STATUS -			F02 - PROJECT RECOMMENDED FOR ACCEPTANCE									
EB-0801(201)	04-152 WINSTON CONTRAC	335,855	CALHOUN	75 W	100 100	12-02-09	367,051	4.93 % 20,205.73	409,233	0	11,196	11,196
FINAL PROJECT STATUS -			F14 - FINAL ESTIMATE SENT TO CONTRACTOR									
HRRR-CN10(202)	04-155 OZARK STRIPING	168,114	TALLADEGA	30 W	053 100	05-03-10	157,504	4.55 % 8,821.44	193,801	0	-10,610	-10,610
FINAL PROJECT STATUS -			F14 - FINAL ESTIMATE SENT TO CONTRACTOR									
DIVISION TOTALS:		132,718,839					221,892,647	16,565,635.88	156,761,998	1,912,062	7,766,029	9,678,091

ALABAMA DEPARTMENT OF TRANSPORTATION  
CONSTRUCTION BUREAU  
CONSTRUCTION STATUS REPORT  
FIFTH DIVISION

## FINAL ESTIMATES ONLY

## CONSTRUCTION CONTRACTS (CODE. PROJECT NO.; COUNTY DESCRIPTION):

05-002	SCHOOL & PREDESTRIAN SAFETY IMPROVEMENTS AT STPTE-CN03(901)	5TH DIV. SITES	VARIOUS LOCATIONS AS INDICATED IN THE PLANS ( SAFETY GUIDE OF ALABAMA, LLC )	TEST -100041518
05-010	27.927 MI ALONG I-65 FROM THE AUTAUGA COUNTY LINE TO THE SHELBY COUNTY LINE (BENTLEY TURF & LANDSCAPE, INC.) 99-405-114-665-711	CHILTON I-65		99054-100050071
05-033	15.769 MI TRAFFIC STRIPE, PAVEMENT MARKERS & SIGN ING ON CR-191 & CR-20 AT SITES INDICATED ON PLANS. OZARK STRIPING CO., INC., P.O. BOX 847, OZARK, AL 36361-0847 HRRR-CN08(239)	GREENE		HSIPR-100051202
05-037	MAINTENANCE ROADSIDE MOWING ON I-59 FROM US#11 IN KNOXVILLE TO KAULOOSA AVENUE BRIDGE NEAR EXIT 71 IN TUSCALOOSA. 99-405-690-659-411	5TH DIV. I-59	( COOK CONTRACTORS, INC. )	99054-100044821
05-041	4.875 MI. RESURFACING AND TRAFFIC STRIPE WILDLIFE MANAGEMENT AREA STPOA-3319(200)	HALE CR 49	ON CR 49 FROM SR 25 TO CR 50 IN THE OAKMULGEE (S.T. BUNN CONSTRUCTION CO., INC.)	STOAH-100050426
05-044	0.800 MI. BRIDGE REPLACEMENTS (CULVERTS) GRADE, DRAIN, PAVE, TRAFFIC STRIPE & BRIDGE CULVERT ON SR# 61 OVER BRANCH CK, DRY CK RELIEF S., DRY CK, & RELIEF N., S. OF NEWBERN.(LEVERETT CONSTRUCTION CO.) BR-3302(105)	HALE SR#61		ONBR -100012283
05-046	0.134 MI. BRIDGE REPLACEMENTS (1 BRIDGE TO WHITSITT CREEK AND ON CR 21 AT COLEWELL ACGBBR-CN06(200)	HALE CR 16	CULVERT & 1 BRIDGE) ON CR 16 AT TRIBUTARY CREE NEAR GREENSBORO(ALABAMA BRIDGE BULDERS)	GRBN1-100047639
05-052	9.849 MI RESURFACING & TRAFFIC STRIPE ON CR-20 AND CR-49 FROM NORTHERN R.O.W. LIMITS OF LUXAPALLILA VALLEY RAILROAD IN KENNEDY TO SR-17.; STMNU-STPOA-3804(200)	LAMAR	(S.T. BUNN CONSTRUCTION CO., INC.)	STOAL-100054019
05-062	3.950 MI PLANING, RESURFACING AND TRAFFIC STRIPE OF MARION; ASPHALT CONTRACTORS, INC., PO BOX HPP-NHF-1602(514)	PERRY SR-183	ON SR-5 FROM CR-0062 TO NORTH OF SR-183 SOUTHWEST 241447, MONTGOMERY, AL 36124-1447	HPPP -100038858 NH04L-100038858
05-065	9.499 MI RESURFACING & TRAFFIC STRIPE ON CR-29 COUNTY LINE STPNU-HRRR-5310(201)	PERRY	FROM BURGER CURB ROAD NW OF MARION TO THE HALE S.T. BUNN CONSTRUCTION CO., INC.	HSIPR-100051031 STNUL-100051031

ALABAMA DEPARTMENT OF TRANSPORTATION  
CONSTRUCTION BUREAU  
CONSTRUCTION STATUS REPORT  
FIFTH DIVISION

## FINAL ESTIMATES ONLY

## CONSTRUCTION CONTRACTS (CODE, PROJECT NO.; COUNTY DESCRIPTION):

05-069	(206) 0.083 MI. BRIDGE REPLACEMENTS ( 1 BRIDGE AS INDICATED ON THE PLANS ACGBBRZ-3300(203)(204)(205) HALE VARIOUS	CULVERT & 3 PRECASTS) ON VARIOUS COUNTY ROADS (GLASGOW CONSTRUCTION CO.,INC.)	GRBN1-100044902 GRBN1-100044903 GRBN1-100044904 GRBN1-100044905
05-071	4.986 MI. RESURFACING AND TRAFFIC STRIPE THE FAYETTE COUNTY LINE STPNU-5415(200) PICKENS CR 59	ON CR 59 FROM SR 17 NORTH OF PALMETTO TO (S.T. BUNN CONSTRUCTION CO., INC.)	STNUL-100050085
05-072	10.482 MI. RESURFACING, TRAFFIC STRIPE & THE LAMAR COUNTY LINE STPNU-5413(200) PICKENS CR 27	GUARDRAIL ON CR 27 FROM CR 30 IN REFORM TO (S.T. BUNN CONSTRUCTION CO., INC.)	STNUL-100046837
05-089	0.053 MI BRIDGE REPLACEMENTS(1-PRECAST & 1-AASHTO)ON BOYD RD AT DUNN CREEK & AT BRANCH OF DUNN CREEK NORTHEAST OF ECHOLA; PHILLIPS CONTRACTING CO., INCP.O. BOX 2069, COLULMBUS, MS 39701 BRZ-6300(217) TUSCALOOSA		BROFL-100051595
05-093	1.228 MI. RELOCATION (GRADE, DRAINAGE, PAVEMENT, SIGNALS & SIGNING) ON SR#6 (U.S.#82) (EASTBOUND ROA DWAY) FROM THE WEST OF ENERGY LANE TO EAST OF DEERFIELD DRIVE IN NORTHPORT. ( RACON, INC ) NHF-0006(500) TUSCALOOSA SR#6		NH04 -100042651
05-095	5.130 MI. ADDITIONAL LANES & BRIDGE WIDENING ON I-59 FROM MP 86.63 NEAR THE BROOKWOOD INTERCHANGE TO MP 91.76. NHF-I059(315) TUSCALOOSAI-59	( APAC-SOUTHEAST, INC. )	NH98 -100040948
05-098	0.662 MI SLIDE CORRECTION ON I-59 NORTHBOUND WEST OF SR-7 (EXIT 79) IN TUSCALOOSA; (RACON, INC.,) IM-I059(335) TUSCALOOSA		IM04L-100048669
05-104	BRIDGE COATING ON THE HUGH THOMAS BRIDGE ON SR#13 (U.S.#43) AT HTE BLACK WARRIOR RIVER IN TUSCALOOSA 99-505-010-773-204 TUSCALOOSASR#13	( P & H STUCCO & CONSTRUCTION, INC. )	99005-100041428
05-105	0.969 MI. RELOCATION (GRADE, DRAINAGE, PAVEMENT & BRIDGE) US#43 FROM JUST SOUTH OF TOM MONTGOMERY RD TO SOUTH OF CR#56 NORTH OF NORTHPORT. MGF-0076(500) TUSCALOOSAUS#43	( RACON, INC. )	MGSP -100039516
05-110	45.515 MI. MAINTENANCE ROADSIDE MOWING 99-405-632-659-711 TUSCALOOSAI 59	(EARNEST BENTLY, INC.)	99054-100050072

ALABAMA DEPARTMENT OF TRANSPORTATION  
 CONSTRUCTION BUREAU  
 CONSTRUCTION STATUS REPORT  
 FIFTH DIVISION

FINAL ESTIMATES ONLY

CONSTRUCTION CONTRACTS (CODE. PROJECT NO.; COUNTY DESCRIPTION):

05-126 8.536 MI PLANING, RESURFACING AND TRAFFIC STRIPE ON SR-155 FROM NEAR CR-33 TO SHELBY COUNTY LINE; (DUNN CONSTRUCTION CO., INC.) STMAA-0155(500)	CHILTON	STAAC-100052944
05-127 2.787 MI. RESURFACING, TRAFFIC STRIPE & LANE TO CR 53 NORTH OF STAFFORD STPNU-5417(200)	PICKENS CR 30	STNUH-100044888
05-130 13.875 MI RESURFACING & TRAFFIC STRIPE ON CR-9 DUNN CONSTRUCTION CO., INC., P.O. DRAWER 11967, STPNU-HRRR-CN08(238)	BIBB	HSIPR-100051195 STNUL-100051195

GUARDRAIL ON CR 30 FROM THE MISSISSIPPI STATE  
 (S.T. BUNN CONSTRUCTION CO.,INC)

FROM SR-5 IN CENTREVILLE TO CR-24 AT BELCHERS;  
 BIRMINGHAM, AL 35202





PROJ. NO.	CONT.	CONTRACTOR	ORIGINAL CONTRACT AMOUNT	CONT. TIME: INCL. EXT.	% USED	% PROJ. COMP.	EST. DATE	AMOUNT PERFORMED TO DATE	E & I CHARGED TO DATE	TOTAL CONTRACT BUDGET: INCL. E&I	SUPPLEMEN- TAL AGREE. INCREASES/ DECREASES	ITEM AND OTHER OVERRUNS/ UNDERRUNS	TOTAL CONTRACT OVERRUNS/ UNDERRUNS
STPNU-5417(200)	05-127	S.T. BUNN CONST	350,166	PICKENS 60 W	093	100	10-20-05	299,600	2.28 % 8,407.99	367,675	0	0	0
FINAL PROJECT STATUS - F14 - FINAL ESTIMATE SENT TO CONTRACTOR													
STPNU-HRRR-CN08(238)	05-130	DUNN CONSTRUCTI	1,616,716	BIBB 60 W	078	100	05-18-09	2,040,908	0.87 % 16,228.75	1,860,495	0	0	0
FINAL PROJECT STATUS - F06 - AWAITING DOCUMENTATION FROM PROJECT/COUNTY ENGINEER													
DIVISION TOTALS:			41,378,868					45,581,262	5,529,162.78	52,407,373	799,440	29,592	829,032

ALABAMA DEPARTMENT OF TRANSPORTATION  
CONSTRUCTION BUREAU  
CONSTRUCTION STATUS REPORT  
SIXTH DIVISION

## FINAL ESTIMATES ONLY

## CONSTRUCTION CONTRACTS (CODE. PROJECT NO.; COUNTY DESCRIPTION):

06-003	9.412 MI RESURFACING AND TRAFFIC STRIPE ON CR-21 LINE; STPOA-0119(200)	AUTAUGA	FROM CR-40 THROUGH WHITE CITY TO THE CHILTON CO ( ASPHALT CONTRACTORS, INC. )	STOAL-100051855
06-010	0.372 MI. BRIDGE REPLACEMENT & APPROACHES ON (MCINNIS, LLC) BR-0014(501)	AUTAUGA	SR 14 AT AUTAUGA CREEKIN THE CITY OF PRATTVILLE	ONBR -100003093
06-012	7.453 MI. PLANING, RESURFACING, STRIPING, SR 14 (MP 182.457) TO MP 190.00 NORTH OF PINE IM-I065(342)	AUTAUGA	CLEARING & WASH REPAIRS ON I-65 FROM NORTH OF LEVEL ( WIREGRASS CONSTRUCTION CO., INC. )	IM04 -100033216
06-015	21.918 MI. RESURFACING ON VARIOUS COUNTY ROADS (APAC-SOUTHEAST, INC.) ST-051-888-008	MONTGOMERY	VARIOUS AS INDICATED BY THE PLANS	STATS-100043375
06-016	0.567 MI. BRIDGE REPLACEMENTS (3) (PRECAST) & APPROACHES ON CR#31 OVER CONECUH RIVER, LITTLE CONECUH RIVER & RELIEF SOUTH OF UNION SPRINGS. ACGBBR-0625(200)	BULLOCK	CR#31 ( MURPHREE BRIDGE CORPORATION )	GRBN1-100043354
06-022	(201) 0.310 MI. BRIDGE REPLACEMENTS(3 PRECASTS) & APPROACHES ON CR#8 AT BOGUE CHITTA CK. & LITTLE SA NDY CK. E. OF PEROTE & ON CR#53 AT DOUBLE CK. E. OF TANYARD. ( MURPHREE BRIDGE CORPORATION ) ACGBBR-0603(200)& ACGBBRZ-0600BULLOCK	BULLOCK	CR#8	GRBN1-100043790 GRBN1-100043789
06-023	8.890 MI. RUBBLIZATION, RESURFACING & TRAFFIC STRIPE ON I-65 FROM MP 105.6 TO MP 114.5. IM-65-1(220)	BUTLER	I-65 ( MOBILE ASPHALT, COMPANY, LLC )	IM98 -100001669
06-028	41.451 MI. RESURFACING AND TRAFFIC STRIPE ON PLANS ACGBSTPNU-STPOA-CN05(208)	LOWNDES	VARIOUS AS INDICATED ON THE (APAC-SOUTHEAST, INC.)	GRSN1-100044487 STOA -100044487
06-034	5.397 MI. RESURFACING AND TRAFFIC STRIPE SR 51 (APAC-SOUTHEAST, INC.) STPOA-0611(200)	BULLOCK	CR 47 ON CR 47 FROM SR (US 82) IN MIDWAY TO	STOAH-100048589
06-039	4.452 MI. PLANING, RESURFACING AND TRAFFIC IN SELMA ( ASPHALT CONTRACTORS, INC. ) NH-0041(503)	DALLAS	SR 41 FROM SR 8 (US 80) TO SR 14	NH04L-100049435

ALABAMA DEPARTMENT OF TRANSPORTATION  
CONSTRUCTION BUREAU  
CONSTRUCTION STATUS REPORT  
SIXTH DIVISION

## FINAL ESTIMATES ONLY

## CONSTRUCTION CONTRACTS (CODE. PROJECT NO.; COUNTY DESCRIPTION):

06-041	26.006 MI. PLANING, RESURFACING AND TRAFFIC STRIPE ON SR 41 FROM THE WILCOX COUNTY LINE TO SR 8 (U.S. 80) SOUTH OF SELMA (ASPHALT CONTRACTORS, INC.) 99-306-245-041-601 DALLAS SR 41	99603-100048062
06-046	BRIDGE REPLACEMENTS (2) AND APPROACHES ON SR 229 AT THE TALLAPOOSA RIVER & RELIEF NORTH OF MILSTEAD (ALABAMA BRIDGE BUILDERS, INC.) BR-0229(500)	
06-049	3.787 MI. RESURFACING AND TRAFFIC STRIPE ON CR 7 FROM CR 14 TO SR 6 (U.S. 82) AT HECTOR (ASPHALT CONTRACTORS, INC.) STPOA-0606(200) BULLOCK CR 7	STOA -100046865
06-056	INTERPRETIVE CENTER/REST AREA ON SR 8 (US 80) AT WHITE HALL (R.E. GRILLS CONSTRUCTION CO.,INC.) SB-STPTEF-AL00(002) LOWNDES SR 8	SB21 -100038712 TEST -100038712
06-059	0.362 MI. INTERSECTION REALIGNMENT ON SR 229 AT SR 50 AND CASTAWAY ISLAND ROAD IN RED HILL (TEN-T CORPORATION) RECA-0229(501) ELMORE SR 229	RECA -100009070
06-064	ENHANCEMENT LANDSCAPING ON I-85 AT THE SR#81 INTERCHANGE NEAR TUSKEGEE. ( CAMPBELL LANDSCAPE & IRRIGATION ) STPTEF-I085(305) MACON I-085	TEST -100038795
06-071	12.976 MI TRAFFIC STRIPE, PAVEMENT MARKERS, MARKIN& LEGENDS ON CR-85 (OLD CARTER HILL RD. & PIKE RD) FROM SR-6 (US-82) TO SR-8 (US-80) AT MT. MEIGS OZARK STRIPING, PO BOX 847, OZARK, AL 36361-0847 HRRR-CN08(206) MONTGOMERY	HSIPR-100051098
06-080	CLEARING, GRUBBING, STRUCTURE REMOVAL & UTILITY RELOCATION ON THE MONTGOMERY OUTER LOOP FROM SOUTH OF I-85 THROUGH THE I-85 INTERCHANGE EAST OF MONTGOMERY. ( SUMMIT DEVELOPMENT CO., LLC ) STPAAF-0035(15) MONTGOMERY I-85	AAST -100039366
06-084	08(514), 0.467 MI. INTERSECTION IMPROVEMENTS (INCLUDING SIGNALS & LIGHTING) ON EAST BOULEVARD (SR#8/ US80) AT VAUGHN ROAD IN MONTGOMERY. ( APAC-SOUTHEAST, INC ) STPAA-STPHS-0008(511)&STPAA-00MONTGOMERY SR#8	HSST -100043131 AAST -100043393
06-089	0.429 MI SLOPE AND PAVEMENT REPAIR ON SR-53 (US- 231) FROM MP 97.445 TO MP 97.874 NORTH OF PINE LEVEL; S.A. GRAPHAM COMPANY, INC., PO BOX 726BRUNDIDGE, AL 36010 99-706-513-053-801 MONTGOMERY	99007-100051447

ALABAMA DEPARTMENT OF TRANSPORTATION  
CONSTRUCTION BUREAU  
CONSTRUCTION STATUS REPORT  
SIXTH DIVISION

## FINAL ESTIMATES ONLY

## CONSTRUCTION CONTRACTS (CODE. PROJECT NO.; COUNTY DESCRIPTION):

06-094	-701 14.536 MI. PLANING, RESURFACING AND OF THE MACON COUNTY LINE TO SR 8 (US 80) STPSA-0015(514),99-306-442-015MACON SR 15	TRAFFIC STRIE ON SR 15 (US 29) FROM NORTH IN TUSKEGEE (EAST ALABAMA PAVING CO,INC)	STSAH-100049416 99603-100049393
06-110	BRIDGE APPROACHES ON U. S.#31 AT THE ALABAMA RIVER NORTH OF MONTGOMERY. BRF-117(5) 6TH DIV.COU.S.#31	( REESE & HOWELL, INC. )	BRD9 -100002616
06-112	3.466 MI. ADDITIONAL LANES (GRADE, DRAINAGE, BRIDGE, & BRIDGE CULVERTS) ON U.S.#331 FROM NEAR PLEASANT GROVE ROAD TO SNOWDON. MGF-0009(500) MONTGOMERYU.S.331	( W. S. NEWELL & SONS, INC. )	MGSP -100004578
06-113	ADDITIONAL LANES INCLUDING BRIDGES AND SIGNALS ON TEAGUE ROAD FROM SR#3 (US#31) NEAR HOPE HULL TO SR #9 (US#331). STPAA-5114(201) & (202) MONTGOMERYSR#3	( NEWELL ROADBUILDERS, INC. )	AAST -100042233 AAST -100042234
06-120	0229(502) 7.305 MI. PLANING, RESURFACING TO THE TALLAPOOSA COUNTY LINE AND ON SR 229 EB-STPSA-0050(501),EB-STPSA- ELMORE SR 50	AND TRAFFIC STRIPE ON SR 50 FROM NEAR SR 229 FROM SR 14 TO N. OF CR 173 S. OF RED HILL	EBSPL-100048722 STSAH-100048722 EBSPL-100048074 STSAH-100048074
06-123	6.156 MI. RESURFACE & TRAFFIC STRIPE ON CR#92 FROM U.S.#231 NORTH TO THE WETUMPKA CITY LIMITS & ON CR#97 FROM CR#92 EAST TO CR#8 SOUTH OF WETUMPKA. ACGBSTPNU-CN04(205) ELMORE CR#92	( APAC-SOUTHEAST, INC. )	STNUH-100044492
06-128	1.763 MI. ADDITIONAL LANES (INCLUDING BRIDGES, OF NORTH BLVD TO NEAR BROOKS ROAD IN MONTGOMERY NHF-0056(500) BRF-0102(527) MONTGOMERYSR 9	SIGNALS & LIGHTING) ON SR 9 (US 231) FROM SOUTH (MCINNIS, LLC & APAC-SOUTHEAST, INC.)	NH04 -100004822 BRONH-100002670
06-136	1.370 MI. BRIDGE REPLACEMENTS (3) & APPROACHES CREEK EAST OF UNIONTOWN BRF-0008(525) DALLAS SR 8	ON SR 8 (U.S. 80) AT MUD CREEK RELIEF & BRUSH (MCINNIS, LLC.)	BRONH-100002667
06-138	1.364 MI. RESURFACING AND TRAFFIC STRIPE ON TO BELL STREET IN WETUMPKA STPMT-2640(200) ELMORE CR 208	CR 208 (OLD MONTGOMERY HIGHWAY) FROM US 231 (APAC-SOUTHEAST, INC.)	STMT -100042525
06-142	25.900 MI TRAFFIC STRIPE ON VARIOUS COUNTY ROADS OZARK STRIPING CO., INC., PO BOX 847, OZARK, AL HRRR-CN08(211) ELMORE VARIOUS	AS INDICATED ON PLANS. 36361-0847	HSIPR-100051010

ALABAMA DEPARTMENT OF TRANSPORTATION  
CONSTRUCTION BUREAU  
CONSTRUCTION STATUS REPORT  
SIXTH DIVISION

## FINAL ESTIMATES ONLY

## CONSTRUCTION CONTRACTS (CODE. PROJECT NO.; COUNTY DESCRIPTION):

06-149	0.185 MI. ACCELERATION LANE ON SR 6 (U.S. 82/ OF MONTGOMERY (CARDWELL CORPORATION) 99-906-513-006-501	U.S. 231) AT CR 22 (TROTMAN ROAD) SOUTHEAST MONTGOMERYSR 6	99009-100046348
06-153	2.746 MI. ADDITIONAL LANES (GRADE, DRAINAGE TO ONE MILE SOUTH OF PLEASANT GROVE ROAD EBF-0009(501) BR-0009(515)	& PAVEMENT) ON SR 9 (U.S. 331) FROM LEGRAND (W.S. NEWELL & SONS, INC.) MONTGOMERYSR 9	EBSPL-100004576 ONBR -100003145
06-155	BRIDGE SCOUR REPAIR ON SR-5 AT CHILATCHEE CREEK SWOF SAFFORD & ON SR-41 AT MUSH CREEK S OF SELMA; CARDWELL CORPORATION, P.O. BOX 240008, MONTGOMERY,ALABAMA 36124-0008 (*) & 99-506-245-041-804 99-506-245-005-802(*)SEE BELOWDALLAS		99055-100051423
06-156	0.660 MI. BRIDGE REPLACEMENT AND APPROACHES IN MONTGOMERY BRF-0003(520)	ON SR 3 (WEST BOULEVARD) AT THE CSXT RAILROAD (W.S. NEWELL & SONS) MONTGOMERYSR 3	BROPL-100039975

PROJ. NO.	CONTRACTOR	ORIGINAL CONTRACT AMOUNT	CONT. TIME: INCL. EXT.	% USED	% PROJ. COMP.	EST. COMP. DATE	AMOUNT PERFORMED TO DATE	E & I CHARGED TO DATE	TOTAL CONTRACT BUDGET: INCL. E&I	SUPPLEMEN- TAL AGREE. INCREASES/ DECREASES	ITEM AND OTHER OVERRUNS/ UNDERRUNS	TOTAL CONTRACT OVERRUNS/ UNDERRUNS
STPOA-0119(200) 06-003 ASPHALT CONTRAC		801,310	AUTAUGA 30 W	078	100	07-31-09	760,153	5.18 % 45,714.44	881,441	0	0	0
FINAL PROJECT STATUS - -												
BR-0014(501) 06-010 MCINNIS,LLC		2,574,313	AUTAUGA 300 C	140	100	04-19-06	2,660,987	12.17 % 310,268.08	2,547,606	86,337	0	86,337
FINAL PROJECT STATUS - -												
IM-I065(342) 06-012 WIREGRASS CONST		5,547,497	AUTAUGA 298 C	123	100	06-30-06	5,949,039	12.35 % 853,289.22	6,906,528	83,992	0	83,992
FINAL PROJECT STATUS - -												
ST-051-888-008 06-015 APAC-SOUTHEAST		1,368,274	MONTGOMERY 75 W	099	100	02-17-06	1,389,480	2.75 % 39,345.42	1,429,269	0	-21,206	-21,206
FINAL PROJECT STATUS - -												
ACGBBR-0625(200) 06-016 MURPHREE BRIDGE		1,010,104	BULLOCK 85 W	069	100	05-07-04	987,160	27.84 % 48,997.77	175,958	0	0	0
FINAL PROJECT STATUS - -												
ACGBBR-0603(200)& ACGBBRZ-0600 06-022 MURPHREE BRIDGE		1,272,740	BULLOCK 360 C	100	100	08-01-05	1,329,895	1.84 % 28,681.85	1,552,788	0	57,155	57,155
FINAL PROJECT STATUS - -												
IM-65-1(220) 06-023 MOBILE ASPHALT		13,965,689	BUTLER 366 W	101	100	11-14-03	14,239,423	9.39 % 1,509,445.68	16,060,216	150,000	0	150,000
FINAL PROJECT STATUS - -												
ACGBSTPNU-STPOA-CN05(208) 06-028 APAC-SOUTHEAST		2,489,400	LOWNDES 120 C	100	100	02-28-06	2,589,981	4.10 % 114,669.74	2,792,593	0	0	0
FINAL PROJECT STATUS - -												
STPOA-0611(200) 06-034 APAC-SOUTHEAST		561,016	BULLOCK 45 W	047	100	12-01-06	512,098	2.01 % 11,883.74	589,067	0	0	0
FINAL PROJECT STATUS - -												
NHF-0041(503) 06-039 ASPHALT CONTRAC		2,296,865	DALLAS 70 W	087	100	03-28-08	2,027,920	15.00 % 415,736.09	2,769,783	0	0	0
FINAL PROJECT STATUS - -												





PROJ. NO.	CONT.	CONTRACTOR	ORIGINAL CONTRACT AMOUNT	CONT. TIME: INCL. EXT.	% USED	% PROJ. COMP.	EST. DATE	AMOUNT PERFORMED TO DATE	E & I CHARGED TO DATE	TOTAL CONTRACT BUDGET: INCL. E&I	SUPPLEMEN- TAL AGREE. INCREASES/ DECREASES	ITEM AND OTHER OVERRUNS/ UNDERRUNS	TOTAL CONTRACT OVERRUNS/ UNDERRUNS
99-506-245-005-802(*)	SEE BELOW			DALLAS					6.93 %				
06-155	CARDWELL CORPOR	81,682	45 W	031	100	10-22-08	69,175	4,132.06	59,594	4,180	0	4,180	
FINAL PROJECT STATUS - -													
BRF-0003(520)				MONTGOMERY		SR 3			17.01 %				
06-156	W S NEWELL & SO	4,518,021	180 W	100	100	01-16-08	4,642,721	1,040,686.98	6,115,000	69,405	0	69,405	
FINAL PROJECT STATUS - -													
DIVISION TOTALS:			110,185,429				115,069,173		135,131,610	2,576,076	2,441,756	5,017,832	
									14,694,917.66				

ALABAMA DEPARTMENT OF TRANSPORTATION  
 CONSTRUCTION BUREAU  
 CONSTRUCTION STATUS REPORT  
 SEVENTH DIVISION

## FINAL ESTIMATES ONLY

## CONSTRUCTION CONTRACTS (CODE. PROJECT NO.; COUNTY DESCRIPTION):

07-001	DRAINAGE EXTENSION ON US-431 NORTH OF HUNTER'S LLC, P.O. BOX 6154, MONTGOMERY, AL 36111 ST-003-001-002	INLET ROAD IN EUFAULA; BURNETT CIVIL CONTRACTING BARBOUR	STATC-100040827
07-002	99-307-036-165-801; 5.486 MI RESURFACING & TRAFFIC STRIPE RUSSELL COUNTY LINE; APAC-SOUTHEAST, INC., 381 HSIP-0165(501)	SR-165 FROM SR-1 (US-431) IN EUFAULA TO TWITCHELL ROAD, DOTHAN, AL 36303 BARBOUR	HSIP -100051489
07-005	2.842 MI PLANING, RESURFACING AND TRAFFIC STRIPE BULLARD EXCAVATING, INC., 13264 EVA DRIVE, 99-307-162-248-804	ON SR-248 FROM SR-27 TO COMMON DRIVE IN ENTERPRISE ANDALUSIA, AL 36420 COFFEE SR-248	99703-100050848
07-007	BRIDGE REPLACEMENT ON SR#95 AT WHITE OAK CK. S. OF EUFAULA. BR-3419(200)	( F & W CONSTRUCTION CO., INC. ) 7TH DIV.CO SR#95	ONBR -100012345
07-017	1.865 MI ADDITIONAL LANES (GRADE, DRAINAGE, SIGNAL& PAVEMENT ON SR-192 FROM SR-27 TO SR-167 IN ENTERPRISE; STPOA-0192(500)	(W.S. NEWELL & SONS, INC.) COFFEE	STOAL-100048428
07-020	4.242 MI. BASE, PAVE & PARTIAL GRADE & DRAIN CR 507 TO WEST OF DOUBLE BRIDGES CREEK IN MGF-0012(509)	ON THE RELOCATION OF SR 12 (U.S. 84) FROM NEW BROCKTON (APAC-SOUTHEAST, INC.) COFFEE SR 12	MGEXH-100004084
07-031	0.052 MI BRIDGE REPLACEMENT (PRECAST) & APPROACHES ON CR-6 AT PROVIDENCE CREEK WEST OF GLENWOOD; (G.W. NORRELL CONTRACTING CO., INC.) BR-2111(201)	CRENSHAW	BROPL-100052774
07-036	EB-2122(201) 2.826 MI RESURFACING & TRAFFIC STRIPE ON CR-11 FROM CR-7 TO C-50 NW OF RUTLEDGE & ON CR- 4 FROM LOWNDES COUNTY LINE TO CR-11; EB-2115(202)	(APAC MID-SOUTH, INC.) CRENSHAW	EB SPL-100052754 EB SPL-100052755
07-037	0.034 MI BRIDGE REPLACEMENTS (2-PRECAST & 1-CULVERT AT VARIOUS COUNTY ROADS AT SITES INDICATED ON PLAN (F & W CONSTRUCTION CO., INC.) BRZ-3500(217)(218)(219)	HOUSTON	BROFL-100050862 BROFL-100051899 BROFL-100050863
07-039	STRUCTURE REMOVAL & UNDERGROUND STORAGE TANK REMOVABLE ON SR-12 (US-84) AT SITES INDICATED ON PLANS; C A ENVIRONMENTAL & CONSTRUCTION SVC., 1711-C NH-0012(531); NH-0012(532)	HILLYER ROBINSON PKWY, OXFORD, AL 36203 COFFEE	NH04L-100051178

ALABAMA DEPARTMENT OF TRANSPORTATION  
CONSTRUCTION BUREAU  
CONSTRUCTION STATUS REPORT  
SEVENTH DIVISION

## FINAL ESTIMATES ONLY

## CONSTRUCTION CONTRACTS (CODE. PROJECT NO.; COUNTY DESCRIPTION):

07-042	6.389 MI PLANING, RESURFACING, TRAFFIC STRIPE AND BRIDGE RAIL RETROFIT ON SR-53 (US-231) FROM S OF SR-27 IN OZARK (MP 44.352) TO NO OF CR-2 (MP 50.741) STMAAF-0053(537) & (538) DALE	STAAC-100052430 STAAC-100052429
07-045	EB-0167(505) & EB-0167(506) 10.129 MI PLANING, RESURFACING & TRAFFIC STRIPE ON SR-27 FROM SR-12 (US-84) TO N ENTERPRISE C/L AND SR-167 FROM GENEVACO LINE TO S OF SR-192; (WIREGRASS CONST. CO.) EB-0027(506) COFFEE/DAL	EBSPL-100052423 EBSPL-100052417 EBSPL-100052418
07-048	2.172 MI PLANING, RESURFACING & TRAFFIC STRIPE ON SR-53 (US-231) FROM NORTH OF SR-93 TO WEST CITY LIMITS OF BRUNDIDGE (WIREGRASS CONSTRUCTION COMPANY, INC.) NHF-0053(534) PIKE	NH04L-100051839
07-050	0.254 MI BRIDGE REPLACEMENT & APPROACHES ON SR-52 AT THE CSX RAILROAD OVERPASS IN DOTHAN; MURPHREE BRIDGE CORPORATION, 1627 COUNTY ROAD 1149, TROY, AL 36081 BR-9425(600) HOUSTON	BRONL-100003900
07-052	1) 3.544 MI.ADDITIONAL LANES & BRIDGE REPLACEMENTS (3) ON SR#12 (US#84) FROM SR#100 IN ANDALUSIA TO NEAR CR#67 IN SANFORD. ( BULLARD EXCAVATING, INC. ) BRF-0006(015) & STPOAF-0012(50COVINGTON SR#12	ONBR -100038275 OAST -100003965
07-055	6.181 KILO RESURFACING & TRAFFIC STRIPE ON CR-4 FROM SR-87 TO AUSLEY LOOP WEST OF GENEVA; (WIREGRASS CONSTRUCTION COMPANY, INC.) STMNU-STPNU-3131(200) GENEVA	STNUL-100053398
07-056	0.700 MI FLOOD DAMAGE REPAIR ON SR-27 SOUTH OF PEARIVER BRIDGE (MP 3.4) & AT NORTH END OF PEA RIVER BRIDGE (MP 4.0) IN GENEVA; (GRADY RALLS & SONS, INC.) ER-8910(933) GENEVA	L24AC-100054628
07-057	234-053-701 4.681 MI. PLANING, RESURFACING AND TRAFFIC STRIPE ON SR 53 (US 231) FROM CR 63 (MP 32.100) IN PINKARD TO NEAR CR 18 (MP 36.781) (WIREGRASS CONSTRUCTION CO., INC.) NHF-STPSAF-0053(525),99-307- DALE SR 53	NH04L-100049122 STSAH-100049122 99703-100049495
07-070	0.441 MI TURN LANES, RESURFACING, TRAFFIC STRIPE & SIGNALS @ MURPHY MILL RD @ N BRANNON STAND RD. NW OF DOTHAN; APAC-SOUTHEAST, INC., P.O. BOX 385025, BIRMINGHAM, AL 35238-5025 STPOA-CN08(217) HOUSTON	STOAH-100048236
07-073	ST-035-888-006; 0.038 MI BRIDGE REPLACEMENT ON CR-59 AT BEAVER CREEK IN DOTHAN; SCOTT BRIDGE COMPANY, INC., P.O. BOX 2000, OPELIKAALABAMA 36803-2000 ACTCSP-08AL(001) HOUSTON	TCSPL-100051116

ALABAMA DEPARTMENT OF TRANSPORTATION  
CONSTRUCTION BUREAU  
CONSTRUCTION STATUS REPORT  
SEVENTH DIVISION

## FINAL ESTIMATES ONLY

## CONSTRUCTION CONTRACTS (CODE. PROJECT NO.; COUNTY DESCRIPTION):

07-078	STMAAF-0001(539) 6.095 MI PLANING, RESURFACING, 231) FROM FLORIDA STATE LINE TO NORTH OF CR-93 STMAAF-0001(538) HOUSTON	TRAFFIC STRIPE & BRIDGE RAIL RETROFIT ON SR-1 (US- (MP 6.095); (APAC-SOUTHEAST, INC.)	STAAC-100052428 STAAC-100052427
07-079	0.558 MI INTERSECTION IMPROVEMENTS (GRADE, DRAIN, IN OZARK; NHF-0053(533) DALE	PAVE & SIGNALS) ON SR-53 (US-231) AT SR-123 (NORTH (WIREGRASS CONSTRUCTION COMPANY, INC.)	NH04L-100051734
07-080	4.858 MI PLANING, RESURFACING AND TRAFFIC STRIPE NORTH CITY LIMIT OF BRUNDIDGE; STMAA-0093(501) PIKE	ON SR-93 FROM SR-53 (US-231) IN BRUNDIDGE TO THE (WIREGRASS CONSTRUCTION COMPANY, INC.)	STAAC-100052993
07-082	5.303 MI PLANING, RESURFACING & TRAFFIC STRIPE ON CR-3304 SOUTH OF TROY; STPAA-HSIP-0087(506) PIKE	SR-87 FROM 0.87 MILES SOUTH OF SR-167 TO SOUTH OF (WIREGRASS CONSTRUCTION CO.)	STAAL-100052425 HSIP -100052425
07-086	3.231 MI RESURFACING & TRAFFIC STRIPE ON CR-20 (WIREGRASS CONSTRUCTION COMPANY) STPNU-CN09(200) DALE	FROM CR-18 TO SR-27 EAST OF OZARK;	STNUL-100050559
07-089	BRIDGE SCOUR REPAIR AND PILE ENCASEMENT CHOCTAWHATCHEE RIVER EAST OF SKIPPERVILLE 99-507-690-000-602 DALE SR 105	ON SR 105 AT THE WEST FORK OF THE (HILTON COOPER CONTRACTING, INC.)	99055-100048358
07-091	4.477 MI RESURFACE & TRAFFIC STRIPE ON CR-70 FROM BULLARD EXCAVATING, INC., 13264 EVA DRIVE, STPOA-2015(200) COVINGTON	SR-9 (US-331) TO COFFEE COUNTY LINE NE OF OPP; ANDALUSIA, AL 36420	STOAH-100051757
07-095	4.887 MI PLANING, RESURFACING & TRAFFIC STRIPE ON NORTH OF SR-10 (US-29); WIREGRASS CONSTRUCTION, COINC., P.O. BOX 48, ARITON, AL 36311 EBF-0053(527) PIKE	SR-53/10 (US-231) FROM TROY CITY LIMITS TO 0.87 MI	EBSPL-100050849
07-097	5.376 MI. ADDITIONAL LANES (PAVEMENT, PARTIAL OF CR 67 AT SANFORD TO CR 67 AT BABBIE EBF-0012(519) COVINGTON SR 12	GRADE AND DRAIN) ON SR 12 (US 84) FROM EAST (BULLARD EXCAVATING, INC.)	EBEXL-100003966
07-101	4.604 MI RESURFACING & TRAFFIC STRIPE ON CR-239 (WIREGRASS CONSTRUCTION COMPANY) STPOA-1618(201) COFFEE	FROM CR-248 EAST OF ELBA TO SR-167;	STOAL-100052097

ALABAMA DEPARTMENT OF TRANSPORTATION  
CONSTRUCTION BUREAU  
CONSTRUCTION STATUS REPORT  
SEVENTH DIVISION

## FINAL ESTIMATES ONLY

## CONSTRUCTION CONTRACTS (CODE. PROJECT NO.; COUNTY DESCRIPTION):

07-102	99-307-351-095-801; 1.076 MI PLANING, RESURFACING & TRAFFIC STRIPE ON SR-95 FROM SR-52 TO HENRY CO LINE IN COLUMBIA; HSIP-0095(500)	HOUSTON	LEWIS, INC., P.O. BOX 254, HEADLAND, AL 36345	HSIP -100051690
07-106	1.779 MI RESURFACING & TRAFFIC STRIPE ON CR-49 (BULLARD EXCAVATING, INC) STPOA-CN09(202)	COVINGTON	FROM THE ANDALUSIA CITY LIMIT TO CR-70	STOAH-100051973
07-111	3.770 KM. ADDITIONAL LANES (GRADE, DRAINAGE, FROM SR 53 (US 231) TO HARRISON ROAD (CR 10) STPOA-9412(600)	HOUSTON	PAVEMENT AND SIGNALS) ON WESTGATE PARKWAY IN DOTHAN (APAC-SOUTHEAST, INC.)	STOAH-100008611
07-112	6.504 MI PLANING, RESURFACING & TRAFFIC STRIPE ON SR-55 FROM SR-12 (US-84) TO THE NORTH CITY LIMITS OF RED LEVEL; STMAA-0055(504)	COVINGTON	(WIREFRASS CONSTRUCTION CO., INC.)	STAAC-100052991
07-114	99-307-162-051-806; 10.293 MI RESURFACING, TRAFFIC STRIPE & DRAINAGE EXTENSION ON SR-51 FROM SR-167 TO DALE COUNTY LINE; WIREGRASS CONSTRUCTION CO., INC. & HSIP-0051(502)	COFFEE	INC., P.O. BOX 48, ARITON, AL 36311	HSIP -100051467
07-116	5.376 MI. ADDITIONAL LANES (GRADE, DRAINAGE, AT SANFORD TO CR 77 MGF-0012(508)	COVINGTON	& BRIDGES) ON SR 12 (US 84) FROM EAST OF CR 67 (W.S. NEWELL, INC)	MGSPH-100003967
07-117	3.416 MI RESURFACING AND TRAFFIC STRIPE ON CR-99 STMNU-STPNU-3408(200)	HENRY	FROM CR-41 TO CR-107 IN ABBEVILLE; (LEWIS, INC.)	STNUC-100053596
07-118	99-307-232-027-901; 6.398 MI PLANING, RESURFACING & TRAFFIC STRIPE ON SR-27 FROM THE OZARK EAST CITY LIMIT TO EAST OF CR-59 HSIP-0027(503)	DALE	(WIREFRASS CONSTRUCTION COMPANY)	99703-100052166
07-121	19.718 MI PLANING, RESURFACING AND TRAFFIC STRIPE ON SR-10 FROM THE BUTLER COUNTY LINE TO SR-9 (US-331) IN RUTLEDGE; STMAA-0010(521)	CRENSHAW	(APAC-SOUTHEAST, INC.)	STAAC-100053120
07-124	STPSA-0166(500)-99-307-162-141-802-99-307-162-166-803; PLANING, RESURFACING AND TRAFFIC STRIPE ON VARIOUS STATE ROUTES AS INDICATED ON PLANS; APAC- STPSA-0141(501)	COFFEE	SOUTHEAST, PO BOX 385025, BIRMINGHAM, AL 35238-5025	STSAH-100050847

ALABAMA DEPARTMENT OF TRANSPORTATION  
 CONSTRUCTION BUREAU  
 CONSTRUCTION STATUS REPORT  
 SEVENTH DIVISION

## FINAL ESTIMATES ONLY

## CONSTRUCTION CONTRACTS (CODE. PROJECT NO.; COUNTY DESCRIPTION):

07-126	DRAINAGE IMPROVEMENTS AT VARIOUS SITES ON SR-95 (HILTON COOPER CONTRACTING, INC.) 99-407-351-095-502	BETWEEN US-84 AND SR-52 SOUTH OF COLUMBIA; HOUSTON	99044-100046109
07-127	STPNU-5502(200) & STPOA-5527(201); 13.138 MI CR-7755 & CR-3327 AT SITES INDICATED ON PLANS; STMNU-STPNU-5505(202)	RESURFACING & TRAFFIC STRIPE ON CR-2276, CR-2290, (WIREGRASS CONSTRUCTION COMPANY, INC.) PIKE	STNUL-100052922 STOAL-100052921 STNUC-100051825 STNUL-100053810
07-128	0.037 MI BRIDGE REPLACEMENT ON CR-83 AT CEDAR STMNU-BRZ-3500(214)	CREEK NW OF GORDON; (NEWELL & BUSH, INC.) HOUSTON	STNUC-100040478
07-129	0.264 MI BRIDGE REPLACEMENT AND APPROACHES ON SR- MCINNIS, LLC, PO DRAWER 9423, MONTGOMERY, AL BR-0052(501)	52 AT HURRICANE CREEK EAST OF HARTFORD 36108 GENEVA SR-52	BROPL-100040132
07-137	0.075 MI FLOOD DAMAGE REPAIR ON SR-12 (US-84)(NEW BROCKTON; ER-8910(934)	BROCKTON BY-PASS) AT MP 573.9 (WEST BOUND) IN NEW (CARSENN CONSTRUCTION CO., INC.) COFFEE	L24AC-100054644
07-142	1.667 MI PLANING, RESURFACING & TRAFFIC STRIPE ON STMAA-0196(500)	SR-196 FROM SR-52 TO SR-27 IN GENEVA; (WIREGRASS CONSTRUCTION COMPANY, INC.) GENEVA	STAAC-100052996

PROJ. NO.	CONTRACTOR	ORIGINAL CONTRACT AMOUNT	CONT. TIME: INCL. EXT.	% USED	% PROJ. COMP.	EST. COMP. DATE	AMOUNT PERFORMED TO DATE	E & I CHARGED TO DATE	TOTAL CONTRACT BUDGET: INCL. E&I	SUPPLEMEN- TAL AGREE. INCREASES/ DECREASES	ITEM AND OTHER OVERRUNS/ UNDERRUNS	TOTAL CONTRACT OVERRUNS/ UNDERRUNS
ST-003-001-002 07-001	BURNETT CIVIL	97,991	BARBOUR 40	200	100	11-24-08	127,065	142.98 % 214,483.34	150,000	2,100	29,074	31,174
	FINAL PROJECT STATUS -		F14 -				FINAL ESTIMATE SENT TO CONTRACTOR					
HSIP-0165(501) 07-002	APAC-SOUTHEAST,	1,442,662	BARBOUR 45 W	090	100	06-12-09	1,504,878	13.02 % 51,213.21	393,061	0	62,216	62,216
	FINAL PROJECT STATUS -		F15 -				FINAL ESTIMATE SENT TO GENERAL OFFICE					
99-307-162-248-804 07-005	BULLARD	693,076	COFFEE 35 W	071	100	06-03-08	671,006	SR-248 0.00 % 11.28	797,037	0	-22,070	-22,070
	FINAL PROJECT STATUS -		F11 -				ACCEPTANCE OF FINAL QUANTITIES BY CONTRACTOR					
BR-3419(200) 07-007	F & W CONS. CO.	3,713,947	7TH DIV.CO 421 C	189	100	08-29-07	3,387,854	SR#95 22.91 % 840,782.77	3,668,430	-33,130	426,978	393,848
	FINAL PROJECT STATUS -		F11 -				ACCEPTANCE OF FINAL QUANTITIES BY CONTRACTOR					
STPOA-0192(500) 07-017	W.S. NEWELL & S	7,068,950	COFFEE 245 W	074	100	06-16-10	6,846,762	10.39 % 938,832.95	9,029,205	20,300	0	20,300
	FINAL PROJECT STATUS -		F03 -				FINAL QUANTITIES BEING PREPARED BY PROJ./CO. ENGINEER					
MGF-0012(509) 07-020	APAC-SOUTHEAST	8,835,474	COFFEE 461 C	172	100	05-30-08	9,578,183	SR 12 12.05 % 1,141,388.20	9,469,077	42,850	669,859	712,709
	FINAL PROJECT STATUS -		F06 -				AWAITING DOCUMENTATION FROM PROJECT/COUNTY ENGINEER					
BR-2111(201) 07-031	G.W. NORRELL CO	254,853	CRENSHAW 70 W	087	100	06-30-10	273,853	17.02 % 47,729.48	280,339	0	19,000	19,000
	FINAL PROJECT STATUS -		F14 -				FINAL ESTIMATE SENT TO CONTRACTOR					
EB-2115(202) 07-036	APAC MID-SOUTH	402,285	CRENSHAW 30 W	077	100	07-30-10	293,254	8.52 % 37,709.05	442,513	0	-109,031	-109,031
	FINAL PROJECT STATUS -		F14 -				FINAL ESTIMATE SENT TO CONTRACTOR					
BRZ-3500(217)(218)(219) 07-037	F&W CONSTRUCTIO	668,338	HOUSTON 110 W	097	100	07-20-09	625,541	11.86 % 87,239.64	735,172	0	-42,797	-42,797
	FINAL PROJECT STATUS -		F11 -				ACCEPTANCE OF FINAL QUANTITIES BY CONTRACTOR					
NH-0012(531); NH-0012(532) 07-039	CA ENVIRONMENTA	209,709	COFFEE 60 W	070	100	02-13-09	198,980	48.64 % 75,170.18	154,518	0	-10,729	-10,729
	FINAL PROJECT STATUS -		F11 -				ACCEPTANCE OF FINAL QUANTITIES BY CONTRACTOR					







PROJ. NO.	CONT.	CONTRACTOR	ORIGINAL CONTRACT AMOUNT	CONT. TIME: INCL. EXT.	% USED	% PROJ. COMP.	EST. DATE	AMOUNT PERFORMED TO DATE	E & I CHARGED TO DATE	TOTAL CONTRACT BUDGET: INCL. E&I	SUPPLEMEN- TAL AGREE. INCREASES/ DECREASES	ITEM AND OTHER OVERRUNS/ UNDERRUNS	TOTAL CONTRACT OVERRUNS/ UNDERRUNS
BR-0052(501)		07-129 MCINNIS, LLC	2,316,796	GENEVA 145 W	097	100	06-09-09	2,427,012	16.33 % 510,054.95	3,123,300	13,893	82,430	96,323
FINAL PROJECT STATUS -			F11 - ACCEPTANCE OF FINAL QUANTITIES BY CONTRACTOR										
ER-8910(934)		07-137 CARSENN CONST.	86,677	COFFEE 40 W	045	100	06-23-10	126,759	13.27 % 17,079.23	128,633	0	40,082	40,082
FINAL PROJECT STATUS -			F03 - FINAL QUANTITIES BEING PREPARED BY PROJ./CO. ENGINEER										
STMAA-0196(500)		07-142 WIREGRASS CONST	462,556	GENEVA 30 W	067	100	04-15-10	391,821	5.77 % 33,653.08	582,754	0	0	0
FINAL PROJECT STATUS -			F11 - ACCEPTANCE OF FINAL QUANTITIES BY CONTRACTOR										
DIVISION TOTALS:			103,638,023					108,006,177	12,923,213.16	118,483,375	303,968	3,387,913	3,691,881

## FINAL ESTIMATES ONLY

## CONSTRUCTION CONTRACTS (CODE. PROJECT NO.; COUNTY DESCRIPTION):

08-003	8.660 MI TRAFFIC STRIPE & TRAFFIC CONTROL MARKINGS ON VARIOUS COUNTY ROADS AT SITES INDICATED ON PLAN OZARK STRIPING CO., INC., P.O. BOX 847, OZARK, AL 36361-0847 HRRR-CN08(251) CHOCTAW	HSIPR-100051220
08-004	0.103 MI. BRIDGE REPLACEMENT (BRIDGE CULVERT) AND APPROACHES ON CR 32 AT YANTLEY CREEK EAST OF YANTLEY (GLASGOW CONSTRUCTION CO., INC.) ACGBBR-BR-1205(200) CHOCTAW CR 32	BROPH-100047134 GRBN1-100047134
08-007	5.757 MI RESURFACING AND TRAFFIC STRIPE ON CR-14 FROM SR-17 IN GILBERTOWN TO CR-21; (MOBILE ASPHALT COMPANY, LLC) STPNU-1202(201) CHOCTAW	STNUL-100051898
08-017	99-308-134-154-911; 5.740 MI RESURFACING & TRAFFIC STRIPE ON SR-154 FROM 0.1 MILE EAST OF ROCKY BRANCH ROAD AT CHILTON TO 1 MILE WEST OF CR-24; (SOUTHWEST ALABAMA CONSTRUCTION, LLC) HSIP-0154(502) CLARKE	HSIP -100053392 99803-100053089
08-018	2.779 MI PLANING, RESURFACING & TRAFFIC STRIPE ON SR-177 FROM ALGIERS STREET TO SR-13 (US-43) IN JACKSON; STPAA-0177(500) CLARKE	99803-100052165
08-022	0.094 MI EMERGENCY SLIDE REPAIRS SR-69 SLIDE REP NEAR MP 8.000 FROM APP 0.8 MI N OF JACKSON CREEK TO SOUTH OF MAYS CROSS ROADS; ER-8910(906) CLARKE	ER96 -100053711 ER09S-100053711
08-032	3.284 MI PLANING, RESURFACING, INTERSECTION IMPROVEMENTS AT VARIOUS SITES ON PLANS. S.T. BUNN CONSTRUCTION CO., INC., 1904 UNIVERSITY BLVD., TUSCALOOSA, AL 35401 NH-0013(547) MARENGO	NH04L-100051046
08-041	0.062 MI BRIDGE REPLACEMENTS (2 BRIDGE CULVERTS) ON CR-33 AT WATKINS CREEK & AT SANDY SOUTH OF HUGO (C. THORNTON, INC.) BRZ-4600(204) MARENGO	BROFL-100052093
08-052	6.613 MI PLANING, RESURFACING & TRAFFIC STRIPE ON SR-12 (US-84) FROM CLARKE CO LINE THRU PERDUE TO 0.367 MILES EAST OF CR-1; NHF-0012(534) MONROE	NH04L-100052359
08-060	0.879 MI. BRIDGE REPLACEMENT (5 BRIDGE CULVERTS) & CR#24 OVER TRIBUTARIES OF FACTORY CREEK. (GLASGOW CONSTRUCTION CO., INC.) ACGBBRZ-CN03(219) SUMTER CR#24	GRBN1-100043657

## FINAL ESTIMATES ONLY

## CONSTRUCTION CONTRACTS (CODE. PROJECT NO.; COUNTY DESCRIPTION):

08-066	0.425 MI. BRIDGE REPLACEMENTS (2 BRIDGE CULVERTS)& APPROACHES ON CR#5 AT THORNTON CREEK & AT PHELPS CREEK SOUTH OF CUBA. ACGBBRZ-6000(201)	SUMTER	CR#5	( GLASGOW CONSTRUCTION CO., INC. )	GRBN1-100044659
08-079	0.530 MI. BRIDGE REPLACEMENT AND APPROACHES NORTH OF SUNFLOWER (MCINNIS, LLC.) ACBRF-0013(518)	WASHINGTON	SR 13	ON SR 13 (US 43)(SBR) AT ROBERTS BRANCH	BROPL-100044559
08-080	0.103 MI. BRIDGE REPLACEMENT & APPROACHES ON CR#3 ACGBBRZ-6600(206)	WILCOX	CR#3	OVER TURKEY CREEK WEST OF KIMBROUGH. ( MCINNIS, LLC )	GRBN1-100043565
08-082	37.050 MI TRAFFIC STRIPE, MARKINGS & LEGENDS ON OZARK STRIPING CO., INC., P.O. BOX 847, OZARK, HRRR-CN08(260)	WILCOX		VARIOUS ROADS AT SITES INDICATED ON THE PLANS; AL 36361-0847	HSIPR-100051381
08-083	0.150 MI. BRIDGE REPLACEMENT & APPROACHES ON CR#32 ACGBBRZ-6600(204)	WILCOX	CR#32	OVER GOOSE CREEK EAST OF ANNEMANIE. ( MCINNIS, LLC )	GRBN1-100043428
08-089	10.556 MI. RESURFACING AND TRAFFIC STRIPE ON (APAC-SOUTHEAST, INC) STPOA-6608(200)	WILCOX	CR 59	CR 59 FROM SR 10 TO SR 21 NORTH OF PINE APPLE	OAST -100044943
08-094	1.180 KM. BASE AND PAVE APPROACHES AND CONCRETE RAMP AT GEE'S BEND FERRY NORTH OF CAMDEN. FBD-6600(201)	WILCOX	BEND	( JRD CONTRACTING, INC. )	FBD0 -100040695
08-118	6.633 MI RESURFACING & TRAFFIC STRIPE ON CR-56 WIREGRASS CONSTRUCTION COMPANY, P.O. BOX 48, STPOA-5009(200)	MONROE		FROM SR-265 TO CR-6 SOUTH OF VREDENBURGH; ARITON, AL 36311	STOAH-100050565
08-119	0.800 MI SLIDE CORRECTIONS ON SR-13 (US-43) FROM ER-8910(902)	MARENGO		MP 105.3 TO MP 111.1 SOUTH OF CALVARY; (JRD CONTRACTING, INC.)	ERD09-100053654
08-121	16.813 MI TRAFFIC STRIPE & TRAFFIC CONTROL MARKING ON CR-15, CR-34 & CR-36 AT SITES INDICATED ON PLAN OZARK STRIPING CO., INC., P.O. BOX 847, OZARK, AL 36361-0847 HRRR-CN08(232)	WASHINGTON			HSIPR-100051112

ALABAMA DEPARTMENT OF TRANSPORTATION  
 CONSTRUCTION BUREAU  
 CONSTRUCTION STATUS REPORT  
 EIGHTH DIVISION

## FINAL ESTIMATES ONLY

## CONSTRUCTION CONTRACTS (CODE. PROJECT NO.; COUNTY DESCRIPTION):

08-122	39.800 MI TRAFFIC STRIPE & TRAFFIC CONTROL MARKING AT VARIOUS COUNTY ROADS AT SITES INDICATED ON PLAN OZARK STRIPING, CO., INC., P.O. BOX 847, OZARK, AL36361-0847 HRRR-CN08(249) CLARKE	HSIPR-100051190
08-123	43.707 MI TRAFFIC STRIPE ON VARIOUS COUNTY ROAD AS INDICATED ON THE PLANS; OZARK STRIPING CO, INC., P.O. BOX 847, OZARK, AL 36361-0847 HRRR-CN08(221) MARENGO	HSIPR-100051141
08-124	7.005 MI RESURFACING, TRAFFIC STRIPE & CULVERT EXTENSIONS ON CR-27 FROM MISSISSIPPI LINE TO CR-2 & ON CR-2 FROM CR-27 TO SR-7 (US-11) IN YORK; (S.T. BUNN CONSTRUCTION COMPANY) STMNU-STPNU-HRRR-6020(200) SUMTER	HSIPR-100053744 STNUL-100053744
08-125	3.004 MI PLANING, RESURFACING & TRAFFIC STRIPE ON SR-13 (US-43) FROM S OF CR-34 THROUGH LEROY TO THE N END OF THE TOMBIGBEE RIVER BRIDGE; MOBILE ASPHALCOMPNAV, LLC, PO BOX 190279, MOBILE, AL 36619 ST-065-013-003 WASHINGTONUS-43	STATC-100050957





PROJ. NO.	CONT.	CONTRACTOR	ORIGINAL CONTRACT AMOUNT	CONT. TIME: INCL. EXT.	% TIME USED	% PROJ. COMP.	EST. DATE	AMOUNT PERFORMED TO DATE	E & I CHARGED TO DATE	TOTAL CONTRACT BUDGET: INCL. E&I	SUPPLEMEN- TAL AGREE. INCREASES/ DECREASES	ITEM AND OTHER OVERRUNS/ UNDERRUNS	TOTAL CONTRACT OVERRUNS/ UNDERRUNS
HRRR-CN08(221)									1.12 %				
08-123	OZARK	STRIPING	109,370	MARENGO 30	100	100	04-15-08	110,224	1,294.13	114,843	0	0	0
		FINAL PROJECT STATUS	-	-									
STMNU-STPNU-HRRR-6020(200)									2.23 %				
08-124	S.T.	BUNN CONST	1,022,681	SUMTER 45 W	102	100	07-30-10	869,983	15,105.69	676,482	0	0	0
		FINAL PROJECT STATUS	-	-									
ST-065-013-003									11.84 %				
08-125	MOBILE	ASPHALT	873,644	WASHINGTON 50 W	056	100	05-31-08	775,790	104,797.06	884,550	0	0	0
		FINAL PROJECT STATUS	-	-									
		DIVISION TOTALS:	17,449,790					17,207,412	1,543,994.47	18,841,098	77,159	-19,865	57,294

ALABAMA DEPARTMENT OF TRANSPORTATION  
 CONSTRUCTION BUREAU  
 CONSTRUCTION STATUS REPORT  
 NINTH DIVISION

## FINAL ESTIMATES ONLY

## CONSTRUCTION CONTRACTS (CODE. PROJECT NO.; COUNTY DESCRIPTION):

09-011	PAVEMENT REPAIRS AT VARIOUS SITES INDICATED BY STMAA-CN09(208)	BALD.&MOBI	PLANS; (ROADS, INC. OF NWF)	STAAC-100052390
09-012	MAINTENANCE DREDGING AT LITTLE LAGOON PASS IN GULFSHORES; 99-509-022-182-950	BALDWIN	(FATHOM INDUSTRIES, INC.)	99075-100052325
09-013	0.015 MI BRIDGE REPLACEMENT ON CR-62 AT MILL CREEKNORTHEAST OF ROBERTSDALE; BRZ-0200(213)	BALDWIN	(POPE CONTRACTING, INC.)	CSWA6-100021715
09-021	1.619 MI GRADE, DRAINAGE, PAVEMENT & SIGNING ON CR83 FROM FOLEY BEACH EXPRESS TO CR-32 IN SUMMERDALE HOWEA O. WEAVER & SONS, INC, PO BOX 8039, MOBILE, AL 36689 HPP-1702(903)	BALDWIN		ACHPL-100048098 HPPL1-100048098
09-024	HSIP-CN08(912) TRAFFIC SIGNAL IMPROVEMENTS ALONG VARIOUS INTERSECTIONS INDICATED ON PLANS; (BAGBY & RUSSELL ELEC CO., PO BOX 7098, MOBILE, AL36607) HSIP-0059(505)	MOBILE		HSIP -100051061 HSIP -100051063
09-035	16.457 MI PLANING, RESURFACING AND TRAFFIC STRIPE ON SR-12 (US-84) FROM THE MONROE COUNTY LINE (MP 82.000) TO SR-3 (US-31) (MP 99.050); 99-309-183-012-902	CONECUH	(APAC-SUTHEAST, INC.)	99903-100052384
09-041	4.160 MI RESURFACING & TRAFFIC STRIPE ON CR-23 STMNU-STPNU-1818(202)	CONECUH	FROM SR-31 IN CASTLEBERRY TO I-65; (APAC-SOUTHEAST, INC.)	STNUC-100054026
09-050	13.473 MI. ADDITIONAL LANES (GRADE, DRAINAGE, (US 31) IN FLOMATON TO I 65 STPAAF-0113(500)	ESCAMBIA SR 113	PAVEMENT AND BRIDGES) ON SR 113 FROM SR 3 (GRADY RALLS & SONS, INC.)	STAAL-100046886
09-056	2.120 MI. GRADE, DRAINAGE, PAVEMENT AND COMPANY IN FLOMATON TO SOUTH OF CR 35 STPAA-CN07(202)	ESCAMBIA CR 31	BRIDGE ON CR 31 FROM THE ALABAMA RAILROAD (W.S. NEWELL & SONS, INC.)	STAAL-100038343
09-061	1.940 MI PLANING, RESURFACING & TRAFFIC STRIPE ON STMAA-0021(527)	ESCAMBIA	SR-21 FROM FLORIDA STATE LINE TO MP 0.97 IN ATMORE (HOSEA O. WEAVER & SONS, INC.)	STAAC-100052966

ALABAMA DEPARTMENT OF TRANSPORTATION  
CONSTRUCTION BUREAU  
CONSTRUCTION STATUS REPORT  
NINTH DIVISION

## FINAL ESTIMATES ONLY

## CONSTRUCTION CONTRACTS (CODE. PROJECT NO.; COUNTY DESCRIPTION):

09-062	ROADSIDE MOWING, LITTER COLLECTION & SELECTIVE CLEARING ALONG I-65 IN ESCAMBIA & CONECUH COUNTIES (BENTLEY TURF & LANDSCAPE, INC., 1772 LEE ROAD 88, WAVERLY, AL36879 99-409-690-000-953 ESCAMBIA	99054-100052634
09-063	4.715 MI RESURFACING & TRAFFIC STRIPE ON CR-17 (STANLEY RD) FROM CR-27 (ROBINSONVILLE RD) IN STANLEY CROSSROADS TO SR-113; (APAC MID-SOUTH, INC.) STMNU-STPNU-2710(200) ESCAMBIA	STNUE-100052757
09-074	7.919 MI PLANING, RESURFACING & TRAFFIC STRIPE ON SR-188 FROM SOUTH OF FRANKLIN CREEK BRIDGE (MP 0.420) THROUGH GRAND BAY TO CR-19; (HOSEA O. WEAVER & SONS, INC.) STMAA-0188(501) MOBILE	STAAC-100052974
09-075	2.640 MI. GRADE, DRAIN, PAVEMENT, BRIDGES & SIGNALS ON SR 158 FROM SR 17 (US 45) IN PRICHARD TO I-65 IN SARALAND (JOHN G. WALTON CONSTRUCTION CO.,INC.) NHF-7571(600) MOBILE SR 158	NH04 -100004846 NHSP -100004846
09-083	0.203 MILE TURN LANES (GRADE, DRAINAGE & PAVEMENT)ON SR-17 (US-45) AT SR-213 IN EIGHT MILE; HSIP-0017(524) MOBILE (C. THORNTON, INC.)	HSIP -100051057
09-085	MAINTENANCE ROADSIDE MOWING AT SITES I-10, I-165 & AS INDICATED ON THE PLANS. 99-409-491-000-450 MOBILE SITES ( BENTLEY TURF & LANDSCAPE, INC. )	99054-100044548
09-086	0.213 MI TURN LANES (GRADE, DRAINAGE & PAVEMENT) SR-213 AT SECOND AVENUE & CLEVELAND ROAD IN SARALAND; SUMMIT INDUSTRIES, L.L.C. 99-609-491-213-760 MOBILE	99046-100050074
09-088	8.350 MI RESURFACING, MEDIAN MODIFICATIONS & TURN LANE ADDITION ON SR-16 (US-90) FROM S OF COCHRANE AFRICATOWN USA BRIDGE IN MOBILE TO WEST END OF BLAKELY RIVER BRIDGE (HOSEA O. WEAVER & SONS) 99-309-022-016-805 MOBILE	99903-100051027
09-091	1.715 MI. RELOCATION (GRADE, DRAINAGE, PAVEMENT, SIGNALS AND BRIDGES) ON CR 39 FROM HALF MILE ROAD TO SR 16 (US 90) AT IRVINGTON (HOSEA O. WEAVER & SONS, INC.) ST-049-039-001 MOBILE CR 39	STATC-100009216
09-101	1.878 MI. WIDENING (GRADE, DRAINAGE, PAVEMENT AND BRIDGE) ON HILLCREST ROAD FROM THREE NOTCH ROAD TO NORTH OF HALLS MILL CREEK IN MOBILE (JOHN G. WALTON CONSTRUCTION, CO.) STPAA-STPMB-7511(601) MOBILE ROAD	STAAL-100040616 STMBH-100040616

ALABAMA DEPARTMENT OF TRANSPORTATION  
CONSTRUCTION BUREAU  
CONSTRUCTION STATUS REPORT  
NINTH DIVISION

## FINAL ESTIMATES ONLY

## CONSTRUCTION CONTRACTS (CODE. PROJECT NO.; COUNTY DESCRIPTION):

09-102	TURN LANE IMPROVEMENTS ON SR 16 (US 90) AT VARIOUS SITES FROM CR 26 (HAMILTON BLVD) TO CR 234 (LARUE STEINER ROAD) NORTH OF THEODORE 99-409-491-000-841	MOBILE	SR 16		99044-100051464
09-104	7.965 MI. GRADE, DRAINAGE, BRIDGES AND (US 98) FROM THE MISSISSIPPI STATE LINE TO NHF-0042(501)	MOBILE	SR 42	BRIDGE CULVERTS ON THE RELOCATION OF SR 42 JUST EAST OF CR 863 EAST OF WILMER (W.S.NEWELL)	NH04L-100040581
09-106	5.703 MI. GRADE, DRAINAGE, PAVEMENT, SIGNALS SR 17 (US 45) IN PRICHARD STPAA-7571(601)	MOBILE	CO ROAD	& SIGNING ON SCHILLINGER ROAD FROM SR 217 TO (MOBILE ASPHALT COMPANY, LLC.)	STAAH-100009304
09-118	0.941 MI. ADDITIONAL LANES (GRADE, DRAINAGE, AIRPORT BOULEVARD TO OLD SHELL ROAD IN MOBILE STPMB-7511(602)	MOBILE	ROAD	PAVEMENT & SIGNALS) ON HILLCREST ROAD FROM (GULF EQUIPMENT CORPORATION)	STMBH-100007684
09-128	ROADSIDE MOWING, LITTER COLLECTION & SELECTIVE (WATERFRONT CONSTRUCTION, INC.) 99-409-491-000-951	MOBILE		CLEARING ALONG I-10, I-65 AND I-165 IN MOBILE CO.;	99054-100052632
09-132	SAFETY IMPROVEMENTS (GRADE, DRAINAGE & PAVEMENT) HSIPF-CN08(911)	MOBILE		AT VARIOUS SITES AS INDICATED ON PLANS; (HOSEA O. WEAVER & SONS, INC.)	HSIP -100050889
09-135	3.030 MI TRAFFIC STRIPE, MARKINGS, LEGENDS AND (US-43) IN SARALAND TO LAFITTE ROAD) STMMB-STPMB-7573(600)	MOBILE		PAVEMENT MARKERS) ON CR-41 (CELESTE RD) FROM SR-13 (OZARK STRIPING CO., INC.)	STMBC-100053525
09-136	0.221 MI DRAINAGE IMPROVEMENTS ON SR-113 AND (STARFISH, INC.) ST-027-113-002	ESCAMBIA		CHURCH STREET IN FLOMATON	STATC-100051555





PROJ. NO.	CONT.	CONTRACTOR	ORIGINAL CONTRACT AMOUNT	CONT. TIME: INCL. EXT.	% USED	% PROJ. COMP.	EST. DATE	AMOUNT PERFORMED TO DATE	E & I CHARGED TO DATE	TOTAL CONTRACT BUDGET: INCL. E&I	SUPPLEMEN- TAL AGREE. INCREASES/ DECREASES	ITEM AND OTHER OVERRUNS/ UNDERRUNS	TOTAL CONTRACT OVERRUNS/ UNDERRUNS
NHF-0042(501)				MOBILE		SR 42			12.68 %				
09-104	W.S. NEWELL, IN	21,101,047	400 W	090	100	09-16-09	63,736,670	7,764,494.62	61,219,258	12,707,890	38,864,540	51,572,430	
FINAL PROJECT STATUS -			F10 - CLAIM PENDING BY CONTRACTOR										
STPAA-7571(601)				MOBILE		CO ROAD			11.76 %				
09-106	MOBILE ASPHALT	18,810,388	735 W	082	100	07-31-09	23,885,256	2,767,798.22	23,520,240	1,413,602	5,041,484	6,455,086	
FINAL PROJECT STATUS -			F08 - FINAL QUAN. FURNISHED TO CONTR. WITH REQUEST FOR DOCUM.										
STPMB-7511(602)				MOBILE		ROAD			12.08 %				
09-118	GULF EQUIPMENT	6,622,139	260 W	099	100	07-31-09	8,331,608	920,007.02	7,615,459	110,163	1,319,253	1,429,416	
FINAL PROJECT STATUS -			F08 - FINAL QUAN. FURNISHED TO CONTR. WITH REQUEST FOR DOCUM.										
99-409-491-000-951				MOBILE					0.00 %				
09-128	WATERFRONT CONS	248,526	100 W	083	100	01-12-10	229,858	.00	267,165	0	0	0	
FINAL PROJECT STATUS -			F08 - FINAL QUAN. FURNISHED TO CONTR. WITH REQUEST FOR DOCUM.										
HSIPF-CN08(911)				MOBILE					0.00 %				
09-132	HOSEA O WEAVER	946,899	90 W	091	100	01-06-10	922,756	.00	548,500	0	-24,143	-24,143	
FINAL PROJECT STATUS -			F08 - FINAL QUAN. FURNISHED TO CONTR. WITH REQUEST FOR DOCUM.										
STMMB-STPMB-7573(600)				MOBILE					9.41 %				
09-135	OZARK STRIPING	118,915	30 W	047	100	02-11-10	92,460	12,875.87	136,752	0	26,455	26,455	
FINAL PROJECT STATUS -			F12 - AWAITING DOCUMENTATION FROM CONTRACTOR										
ST-027-113-002				ESCAMBIA					15.23 %				
09-136	STARFISH, INC.	398,886	70 W	100	100	12-16-09	356,447	95,208.16	625,000	0	-42,439	-42,439	
FINAL PROJECT STATUS -			F11 - ACCEPTANCE OF FINAL QUANTITIES BY CONTRACTOR										
DIVISION TOTALS:			133,778,051					182,419,281		192,953,116	15,595,920	54,220,310	69,816,230
			19,894,724.79										

STATE WIDE TOTALS:

ORIGINAL CONTRACT AMOUNT	1,177,976,812
AMOUNT PERFORMED TO DATE	1,377,312,665
E & I CHARGED TO DATE	147,781,076.50
TOTAL CONTRACT BUDGET	1,387,965,282
SUPPLEMENTAL AGREE	37,201,396
ITEM AND OTHER	93,438,570
TOTAL CONTRACT O/U RUN	130,639,966