

# Alabama Highway Progress Report

April, 2017

Project Number	County	Contract Amount	Percent Complete	% Time Elapsed
<b>ABRAMSON, LLC</b>				
ACBRZ60360-ATRP(017)	PERRY	598,713	4	5
<b>ARRINGTON CURB &amp; EXCAVATION, INC.</b>				
99-607-234-027-601	DALE	167,063	85	42.22
HPP-1602(511)	MOBILE	528,929	45.6	87.69
<b>ASPHALT CONTRACTORS, INC.</b>				
HSIP-0015(526)	BULLOCK	2,594,521	64.34	52.86
STPAA-0028(509)	WILCOX	3,358,810	80	78.75
STPAA-HSIP-0126(500)	MONTGOMERY	2,110,008	86.33	78.89
STPNU-4315(251)	LOWNDES	642,459	70	35
STPNU-6616(250)	WILCOX	833,889	40	30
<b>BELL &amp; ASSOCIATES CONSTRUCTION, L.P.</b>				
BR-0001(565)	ETOWAH	8,468,387	30.3	43.87
STPAA-STPBH-7376(600)	JEFFERSON	8,303,804	75.41	89.88
STPBHF-I020(349)	JEFFERSON	19,281,546	89.44	106.67
<b>BULLS CONSTRUCTION GROUP, LLC</b>				
CMAQ-NR13(908)	JEFFERSON	1,408,004	14.58	31.82
<b>S. T. BUNN CONSTRUCTION COMPANY, INC.</b>				
ACIM49357F-IMF-I059(357)	TUSCALOOSA	19,950,000	76.55	40.33
ACNU61882-ATRP(017)	SUMTER	3,841,935	90	97
IMF-I059(356)	TUSCALOOSA	11,256,842	5.31	21.11
IM-I059(392)	GREENE	958,466	20.11	16.67
NH-0074(536)	MARION	1,397,349	69.26	57.78
STPAA-0007(541)	SUMTER	1,345,085	96	80
STPAA-HSIP-0007(542)	GREENE	2,371,768	5.27	7.69
STPAA-HSIP-0116(500)	SUMTER	3,371,500	0.01	4.62
<b>CARCEL &amp; G. CONSTRUCTION, LLC</b>				
ACBRZ59329-ATRP(010)	CULLMAN	695,964	68.35	36.67
ACBRZ60419-ATRP(003)	RANDOLPH	204,122	75	22.5
ACOA60968-ATRP(008)	WALKER	2,786,943	29.1	26
ERPR-8960(918)	CLARKE	938,851	73.37	80
NHF-0013(551)	LAUDERDALE	9,982,600	10	25.33
STPHV-4500(200)	MADISON	386,365	81.27	90
<b>CARTER'S CONTRACTING SERVICES, INC.</b>				
99-507-690-000-601	DALE	449,449	3	7.5
<b>CHILTON CONTRACTORS, INC.</b>				
BR-0053(529)	SHELBY	4,748,019	48.23	40.86
STPBH-STPAA-0119(507)	SHELBY	4,149,376	13.86	16
<b>CONTACT NETWORK, LLC</b>				

Project Number	County	Contract Amount	Percent Complete	% Time Elapsed
ACIMF-I059(382)	JEFFERSON	6,306,771	44.74	54.22
<b>B. H. CRAIG CONSTRUCTION COMPANY, INC.</b>				
ACBR59659-ATRP(005)	LIMESTONE	692,044	88	98
ACBRZ62132-ATRP(006)	LAUDERDALE	1,339,481	79	81
<b>CTS CONSTRUCTION COMPANY, INC.</b>				
99-408-503-021-317	MONROE	408,181	38	62.86
<b>DUBOSE CONSTRUCTION COMPANY, LLC</b>				
ACAA58356-ATRP(007)	MONTGOMERY	1,796,452	26	45.6
<b>DUNN CONSTRUCTION COMPANY, INC.</b>				
ACAA59494-ATRP(006)	JEFFERSON	893,497	86.79	92
ACAA60989-ATRP(009)	JEFFERSON	3,128,185	53.24	38.75
ACAA60992-ATRP(009)	JEFFERSON	1,035,991	76.41	76.67
ACAA60997-ATRP(009)	JEFFERSON	498,466	49.89	103.33
ACAA61001-ATRP(009)	JEFFERSON	365,944	38.5	83.33
IMF-I065(411)	CHILTON	10,822,334	1.15	4.74
NH-0003(597)	SHELBY	2,219,979	95.13	100
NH-0149(501)	JEFFERSON	2,222,222	24.62	12.5
<b>EAST ALABAMA PAVING COMPANY, INC.</b>				
STPAA-HSIP-0051(513)	LEE	4,441,921	81.2	97.78
STPAA-HSIP-0081(500)	MACON	3,629,448	51.5	46.32
<b>F &amp; W CONSTRUCTION COMPANY, INC.</b>				
ACBRZ60533-ATRP(009)	GENEVA	1,584,842	45	31
<b>GEOSTABILIZATION INTERNATIONAL, LLC</b>				
99-705-630-216-601	TUSCALOOSA	1,584,710	96	86.67
<b>GLASGOW CONSTRUCTION CO., INC.</b>				
ACBRZ60393-ATRP(005)	CLEBURNE	1,380,659	82	55.33
ACBRZ61360-ATRP(016)	LAUDERDALE	402,585	15	46
ACBRZ61946-ATRP(011)	LIMESTONE	516,641	87	53
ACBRZ63504-ATRP(017)	FAYETTE	340,689	68	44
<b>GOOD HOPE CONTRACTING CO., INC.</b>				
ACAA61009-ATRP(009)	JEFFERSON	1,528,244	90.9	72
ACOA61200-ATRP(003)	ETOWAH	567,894	47.44	28.33
APDF-IMF-0004(530)	WALKER	14,404,772	94.94	103.33
IM-I022(303)	WALKER	2,961,187	42.29	31.43
STPAA-0091(505)	CULLMAN	2,808,376	72.07	75.56
STPAA-2215(250)	CULLMAN	956,848	41.32	44.44
STPAA-HSIP-0003(571)	JEFFERSON	3,014,607	3.99	7.69
<b>S. A. GRAHAM COMPANY, INC.</b>				
RPF-NHF-0012(507)	COFFEE	9,650,935	0.01	0.26
<b>GRANITE CONSTRUCTION COMPANY, INC.</b>				
ACIMF-I059(383)	JEFFERSON	208,611,849	30.61	39.67
<b>GROUT, INCORPORATED</b>				
STPAA-NR13(935)	MARSHALL	547,461	81.14	60

Project Number	County	Contract Amount	Percent Complete	% Time Elapsed
<b>GULF EQUIPMENT CORPORATION</b>				
99-509-022-182-600	BALDWIN	1,188,350	75.54	80.55
ACBRZ61160-ATRP(005)	BALDWIN	408,972	14	8.33
ACBRZ61186-ATRP(010)	MOBILE	2,890,273	54.69	65
<b>IKAROS, LLC</b>				
BR-0021(548)	TALLADEGA	7,200,000	48	34.67
NHF-MR15(900)	TUSCALOOSA	6,470,000	69.03	87.11
<b>GARY INGRAM GRADING &amp; PAVING, INC.</b>				
ACOA61059-ATRP(016)	TALLAPOOSA	2,125,664	3.38	7.5
STPAA-HSIP-0022(521)	RANDOLPH	3,761,903	96.71	92.86
STPAA-HSIP-0022(524)	RANDOLPH	1,499,283	0.01	16
<b>INTERNATIONAL RIGGING GROUP, LLC</b>				
BR-0415(255)	BIBB	540,005	50	12
<b>JONES BROS., INC.</b>				
ACBRZ58641-ATRP(003)	ETOWAH	2,197,094	96.52	98.5
BR-0002(528)	LAUDERDALE	6,021,260	58	70.97
<b>JOE KEENUM EXCAVATION &amp; CONSTRUCTION, INC.</b>				
NHF-0013(535)	LAUDERDALE	8,173,237	9	7.5
<b>MCCARTNEY CONSTRUCTION CO., INC.</b>				
ACOA58459-ATRP(009)	CALHOUN	514,658	82	100
STPAA-NR13(948)	CALHOUN	337,018	55	23.33
STPOA-0814(251)	CALHOUN	212,635	87	42.86
STPOA-2815(250)	ETOWAH	306,364	77.23	100
STPOA-7425(601)	CALHOUN	895,593	5	38
<b>MCELHENNEY CONSTRUCTION CO., LLC</b>				
HPPF-AL06(902)	MOBILE	1,198,837	73	87.5
<b>MCINNIS CONSTRUCTION, LLC</b>				
ACBR61185-ATRP(008)	MOBILE	3,215,364	73	93.33
ACBRZ59351-ATRP(002)	WASHINGTON	1,522,534	14	15.56
IM-I065(461)	MONTGOMERY	1,792,377	83.76	38
<b>MIDSOUTH PAVING, INC.</b>				
ACAA59495-ATRP(006)	JEFFERSON	1,756,767	85.02	80
ACOA59651-ATRP(007)	LAUDERDALE	1,062,118	91	51
ACOA61020-ATRP(010)	BUTLER	1,462,570	77	92.5
IMF-I085(349)	MONTGOMERY	8,425,995	87.75	76.35
IM-I059(391)	TUSCALOOSA	18,866,497	25.5	13.75
IM-I065(455)	BUTLER	8,569,181	95.1	100
NH-0002(571)	COLBERT	767,422	11	20
NH-0053(578)	PIKE	2,754,740	66	24.44
NHF-I059(376)	TUSCALOOSA	25,885,570	90	90
NH-HSIP-0001(590)	BARBOUR	5,146,302	95	86.88
STPAA-HSIP-0003(596)	BUTLER	2,656,415	90.71	93.33
STPOA-0216(505)	TUSCALOOSA	2,223,517	92	83.33
<b>MILLER &amp; MILLER, INC.</b>				

Project Number	County	Contract Amount	Percent Complete	% Time Elapsed
ACBR59675-ATRP(009)	MORGAN	2,277,868	47	34.67
ACBRZ61306-ATRP(008)	MARSHALL	290,668	19.46	20
<b>MOBILE ASPHALT COMPANY, LLC</b>				
ACNU59328-ATRP(007)	CHOCTAW	3,503,118	95	99
IMF-IMDF-I010(329)	BALDWIN	14,831,751	95.4	106.3
IM-I010(332)	MOBILE	9,589,128	70	66.67
NH-0016(520)	MOBILE	349,506	36.9	95
NHF-HSIPF-0013(549)	CLARKE	3,275,000	15.27	30
STPAA-0041(514)	MONROE	1,627,525	94	92.31
STPAA-0225(501)	BALDWIN	2,090,737	68.08	36
<b>MSE BUILDING COMPANY, INC.</b>				
ACBRZ60345-ATRP(011)	HALE	329,698	35	33
<b>MURPHREE BRIDGE CORPORATION</b>				
BRZ-5913(251)	SHELBY	714,073	17.5	9.44
<b>NEWELL &amp; BUSH, INC.</b>				
ACBR61038-ATRP(007)	AUTAUGA	2,250,173	19.1	18.7
<b>NEWELL ROADBUILDERS, INC.</b>				
ERPR-9010(969)	MONTGOMERY	178,349	64.7	80
NHF-0203(523)	COFFEE	22,662,339	96.3	90.4
ST-016-203-001	COFFEE	13,330,357	5	0.24
<b>W. S. NEWELL &amp; SONS, INC.</b>				
BR-0014(517)	AUTAUGA	7,606,836	13	12.46
<b>G. W. NORRELL CONTRACTING COMPANY, INC.</b>				
ACBRZ60301-ATRP(011)	CHILTON	343,000	94	54
<b>REED CONTRACTING SERVICES, INC., &amp; MILLER &amp; MILLER, INC.</b>				
NHF-0053(530)	MADISON	53,882,864	59.84	35.6
<b>REED CONTRACTING SERVICES, INC.</b>				
ACAA59776-ATRP(012)	MADISON	2,762,748	42.89	59.33
NH-0002(570)	LIMESTONE	4,074,607	0.02	0
NH-0053(577)	MORGAN	3,250,198	88	86.67
<b>REV CONSTRUCTION, INC.</b>				
ACBRZ60361-ATRP(017)	PERRY	357,297	66	82
<b>RILEY BRIDGE COMPANY, INC.</b>				
ACBRZ62120-ATRP(010)	LAUDERDALE	1,642,470	8.05	8.42
BR-0171(502)	MARION	7,412,576	78.03	96.36
<b>RMD HOLDINGS, INC.</b>				
HSIP-I065(443)	LIMESTONE	890,915	96	75.38
<b>ROBINSON PAVING COMPANY, INC.</b>				
ACAA59581-ATRP(006)	RUSSELL	2,031,705	60.9	122.35
<b>ROGERS GROUP, INC.</b>				
ACNU62454-ATRP(009)	FRANKLIN	698,351	95.5	80

Project Number	County	Contract Amount	Percent Complete	% Time Elapsed
ACOA59748-ATRP(009)	COLBERT	3,889,310	85	81
NH-0020(526)	LAUDERDALE	1,420,576	84	68.89
<b>S J &amp; L GENERAL CONTRACTOR, LLC</b>				
ACAA62033F-ATRP(008)	MADISON	4,700,421	93	84
<b>SCOTT BRIDGE COMPANY, INC.</b>				
ACOA43892F-ATRP(003)	LEE	10,875,185	48.6	63.67
<b>SHOALS ELECTRIC COMPANY, INC.</b>				
HPP-0035(514)	MONTGOMERY	2,626,405	56.4	21.05
<b>BOB SMITH CONSTRUCTION, INC.</b>				
ACBRZ59783-ATRP(005)	ETOWAH	1,522,377	11.75	21.33
ACBRZ61382-ATRP(014)	ETOWAH	508,799	58.58	0
<b>SOUTHEASTERN SEALCOATING, INC.</b>				
CMAQ-3715(250)	JEFFERSON	745,068	82.75	83.33
<b>STONE ELECTRIC COMPANY, INC.</b>				
HSIP-0063(506)	TALLAPOOSA	217,583	89.27	100
<b>TANNER, INC.</b>				
ACBRZ59350-ATRP(007)	WASHINGTON	1,949,779	56	64
BR-0041(501)	ESCAMBIA	13,634,080	68	58.64
<b>TEMPLE ELECTRIC COMPANY, INC.</b>				
IM-I085(346)	LEE	779,311	92	61.6
<b>THE BRIDGE BUILDERS OF ALABAMA, LLC</b>				
ACBRAA59499-ATRP(006)	SHELBY	3,525,570	13.69	5
ACBRZ58647-ATRP(010)	JACKSON	1,357,759	89.61	82
ACBRZ59366-ATRP(005)	CHILTON	529,707	35	50
ACBRZ61139-ATRP(016)	LEE	297,409	33	40
BR-0007(513)	ST. CLAIR	5,630,697	28	13.91
BR-0269(501)	WALKER	5,575,000	94.95	94.43
BR-3713(250)	JEFFERSON	2,781,978	32.43	36
<b>TORTORIGI CONSTRUCTION INC</b>				
CMAQ-5916(250)	SHELBY	2,098,905	52.27	57.14
<b>TRIPLE J CONSTRUCTION, LLC</b>				
SRTS-SR13(907)	JEFFERSON	103,896	84.96	28.89
STPOA-0815(251)	CALHOUN	155,734	88	43.33
<b>W .S. NEWELL &amp; SONS, INC. AND NEWELL &amp; BUSH, INC. JV</b>				
STPAA-0014(509)	ELMORE	16,953,233	57.8	19.53
<b>WALKER PATTON COMPANY, INC.</b>				
CMAQ-9802(929)	JEFFERSON	1,889,303	92.3	106.59
ERPR-9010(963)	MONTGOMERY	180,281	6.67	17.78
STPBH-3715(251)	JEFFERSON	1,455,424	13.69	14
STPBH-CN13(907)	JEFFERSON	821,270	52.55	56.13
STPTE-CMAQ-CN10(929)	JEFFERSON	2,269,631	68.1	102

Project Number	County	Contract Amount	Percent Complete	% Time Elapsed
<b>JOHN G. WALTON CONSTRUCTION COMPANY, INC.</b>				
ACAA61187-ATRP(003)	MOBILE	2,128,241	78	85
ACNH39475F-I065(388)	MOBILE	6,162,051	24.61	28.33
ERPR-8960(929)	CLARKE	1,416,460	29	26.67
ST-002-182-012	BALDWIN	3,283,487	82.88	74.4
ST-065-000-002	WASHINGTON	137,737	68	13.33
STPAA-0003(599)	BALDWIN	337,571	77.18	80
STPOA-0215(250)	BALDWIN	797,067	93	92.5
<b>H. O. WEAVER &amp; SONS, INC.</b>				
NH-0013(600)	MOBILE	1,375,982	82.2	71.11
NH-HSIP-0013(595)	MARENGO	2,670,311	95	89.47
ST-049-042-010	MOBILE	1,774,984	95	86.67
STPAA-HSIP-0069(548)	CLARKE	656,629	86.4	70
STPMBF-STPAAF-7503(601)	MOBILE	8,965,836	2.11	4.21
STPNU-6614(252)	WILCOX	973,913	80	70
<b>WHITAKER CONTRACTING CORPORATION</b>				
ACNU60059-ATRP(007)	BLOUNT	6,090,066	92.4	98.4
ACOA59485-ATRP(006)	MARSHALL	898,889	48.3	43.08
STPAA-HSIP-0227(502)	DEKALB	1,840,112	94.94	94.29
<b>WIREGRASS CONSTRUCTION COMPANY, INC.</b>				
99-407-203-009-501	COVINGTON	197,587	74.65	10
ACAA61048-ATRP(003)	MONTGOMERY	1,397,669	81.9	73.33
ACBR59397-ATRP(007)	JACKSON	1,208,638	85.88	92.5
ACNU61004-ATRP(013)	BUTLER	1,230,271	89	82
ACOA59433-ATRP(010)	COVINGTON	4,793,197	21	32.9
IM-I085(350)	MONTGOMERY	1,098,834	6.29	4.71
NHF-0020(517)	MORGAN	6,560,407	87	100
STPAA-0022(523)	CHILTON	2,689,233	2	3.75
STPAA-2615(253)	ELMORE	399,578	48	33
STPAA-HSIP-0117(511)	DEKALB	5,193,572	95.3	92
STPAA-HSIP-0131(502)	BARBOUR	1,798,502	91	45.71
STPAA-HSIP-0227(504)	DEKALB	1,422,759	72.77	33.33
STPNU-2314(254)	DALE	744,208	78	40
STPNU-2614(253)	ELMORE	702,661	1	1
STPNU-4316(250)	LOWNDES	314,109	22	13.3
<b>WRIGHT BROTHERS CONSTRUCTION COMPANY, INC.</b>				
ACNH-0005(512)	JEFFERSON	22,885,800	28.19	28.5
STPOA-8121(600)	ETOWAH	1,977,544	93.22	100

Contract Amounts are shown rounded off to the nearest dollar.