

Alabama Highway Progress Report

June, 2017

Project Number	County	Contract Amount	Percent Complete	% Time Elapsed
ABRAMSON, LLC				
ACBRZ60360-ATRP(017)	PERRY	598,713	19	25
NH-0002(568)	COLBERT	191,620	36	56.67
ARRINGTON CURB & EXCAVATION, INC.				
HPP-1602(511)	MOBILE	528,929	66.8	98.46
ASPHALT CONTRACTORS, INC.				
HSIP-0015(526)	BULLOCK	2,594,521	90.64	64.29
NH-0008(571)	DALLAS	1,220,231	8.9	20
STPAA-0028(509)	WILCOX	3,358,810	87	81.25
STPAA-HSIP-0126(500)	MONTGOMERY	2,110,008	86.33	78.89
STPNU-0614(251)	BULLOCK	986,568	38.87	40
STPNU-4315(251)	LOWNDES	642,459	70	35
STPNU-6616(250)	WILCOX	833,889	89	60
BELL & ASSOCIATES CONSTRUCTION, L.P.				
BR-0001(565)	ETOWAH	8,468,387	30.3	43.87
STPAA-STPBH-7376(600)	JEFFERSON	8,303,804	77.54	95.4
STPBHF-I020(349)	JEFFERSON	19,281,546	93.51	111.93
BRASFIELD & GORRIE, L.L.C.				
BR-7009(600)	JEFFERSON	16,499,999	1.97	3.42
BULLS CONSTRUCTION GROUP, LLC				
CMAQ-NR13(908)	JEFFERSON	1,408,004	26.81	48.18
S. T. BUNN CONSTRUCTION COMPANY, INC.				
ACIM49357F-IMF-I059(357)	TUSCALOOSA	19,950,000	77.48	46
ACNU61882-ATRP(017)	SUMTER	3,841,935	94	98
IMF-I059(356)	TUSCALOOSA	11,256,842	5.31	21.11
IM-I059(392)	GREENE	958,466	95	63.33
NH-0008(587)	HALE	1,751,139	0.01	0
NH-0074(536)	MARION	1,397,349	72.86	66.67
STPAA-0007(541)	SUMTER	1,345,085	96	80
STPAA-HSIP-0007(542)	GREENE	2,371,768	42.87	30.77
STPAA-HSIP-0017(565)	PICKENS	1,922,840	0.35	4.44
STPAA-HSIP-0116(500)	SUMTER	3,371,500	0.04	29.23
STPAA-HSIP-0159(503)	PICKENS	2,063,184	19.53	22.22
CARCEL & G. CONSTRUCTION, LLC				
ACBRZ59329-ATRP(010)	CULLMAN	695,964	90.81	51.67
ACBRZ60419-ATRP(003)	RANDOLPH	204,122	75	22.5
ACOA60968-ATRP(008)	WALKER	2,786,943	29.1	26
ERPR-8960(918)	CLARKE	938,851	78.8	96.67
NHF-0013(551)	LAUDERDALE	9,982,600	14	29.78
CARTER'S CONTRACTING SERVICES, INC.				

Project Number	County	Contract Amount	Percent Complete	% Time Elapsed
99-507-690-000-601	DALE	449,449	65	47.5
CHILTON CONTRACTORS, INC.				
BR-0053(529)	SHELBY	4,748,019	48.23	40.86
STPBH-STPAA-0119(507)	SHELBY	4,149,376	34.1	33.5
CONTACT NETWORK, LLC				
ACIMF-I059(382)	JEFFERSON	6,306,771	45.55	60.89
CORNERSTONE CIVIL CONTRACTORS, LLC				
ERPR-9010(962)	BUTLER	148,218	19.2	50
B. H. CRAIG CONSTRUCTION COMPANY, INC.				
ACBR59659-ATRP(005)	LIMESTONE	692,044	96	99
ACBRZ62132-ATRP(006)	LAUDERDALE	1,339,481	79	83
CTS CONSTRUCTION COMPANY, INC.				
99-408-503-021-317	MONROE	408,181	74	82.86
DUBOSE CONSTRUCTION COMPANY, LLC				
ACAA58356-ATRP(007)	MONTGOMERY	1,796,452	26	45.6
DUNN CONSTRUCTION COMPANY, INC.				
ACAA59494-ATRP(006)	JEFFERSON	893,497	86.79	92
ACAA60989-ATRP(009)	JEFFERSON	3,128,185	77.75	53.75
ACAA60992-ATRP(009)	JEFFERSON	1,035,991	96.8	90
ACAA61001-ATRP(009)	JEFFERSON	365,944	38.5	83.33
IMF-I065(411)	CHILTON	10,822,334	1.15	4.74
NH-0149(501)	JEFFERSON	2,222,222	83.12	31.25
EAST ALABAMA PAVING COMPANY, INC.				
STPAA-HSIP-0081(500)	MACON	3,629,448	75.97	64.21
F & W CONSTRUCTION COMPANY, INC.				
ACBRZ60533-ATRP(009)	GENEVA	1,584,842	68	45
GEOSTABILIZATION INTERNATIONAL, LLC				
99-705-630-216-601	TUSCALOOSA	1,584,710	96	86.67
GLASGOW CONSTRUCTION CO., INC.				
ACBRZ60393-ATRP(005)	CLEBURNE	1,380,659	82	55.33
ACBRZ61360-ATRP(016)	LAUDERDALE	402,585	15	46
ACBRZ61946-ATRP(011)	LIMESTONE	516,641	87	53
ACBRZ63504-ATRP(017)	FAYETTE	340,689	89.58	70
GOOD HOPE CONTRACTING CO., INC.				
ACAA61009-ATRP(009)	JEFFERSON	1,528,244	90.9	72
ACNU61386-ATRP(011)	ST. CLAIR	533,857	16.65	13.33
ACOA61200-ATRP(003)	ETOWAH	567,894	86.93	38.33
FLAP-FLAP(009)	DEKALB	487,159	96.23	28.58
IM-I022(303)	WALKER	2,961,187	81.55	51.43
NH-HSIP-0074(538)	CULLMAN	2,885,781	1.21	12
STPAA-0091(505)	CULLMAN	2,808,376	72.07	75.56
STPAA-2215(250)	CULLMAN	956,848	56.56	51.11
STPAA-HSIP-0003(571)	JEFFERSON	3,014,607	3.99	17.69

Project Number	County	Contract Amount	Percent Complete	% Time Elapsed
S. A. GRAHAM COMPANY, INC.				
RPF-NHF-0012(507)	COFFEE	9,650,935	3	5
GRANITE CONSTRUCTION COMPANY, INC.				
ACIMF-I059(383)	JEFFERSON	208,611,849	34.15	42.73
GROUT, INCORPORATED				
STPAA-NR13(935)	MARSHALL	547,461	94.67	76.25
GULF EQUIPMENT CORPORATION				
99-509-022-182-600	BALDWIN	1,188,350	81.43	88.77
ACBRZ61160-ATRP(005)	BALDWIN	408,972	14	8.33
ACBRZ61186-ATRP(010)	MOBILE	2,890,273	65.23	74.5
IKAROS, LLC				
ACBRZ61892-ATRP(017)	SUMTER	1,400,000	24.63	17.27
BR-0021(548)	TALLADEGA	7,200,000	51.41	39.67
NHF-MR15(900)	TUSCALOOSA	6,470,000	81.1	95.11
GARY INGRAM GRADING & PAVING, INC.				
ACNU61054-ATRP(008)	TALLAPOOSA	938,667	10	42
ACOA61059-ATRP(016)	TALLAPOOSA	2,125,664	3.38	7.5
STPAA-HSIP-0022(521)	RANDOLPH	3,761,903	96.71	92.86
STPAA-HSIP-0022(524)	RANDOLPH	1,499,283	28.8	38
INTERNATIONAL RIGGING GROUP, LLC				
99-510-690-000-605	WALKER	138,536	89.75	86.67
BR-0415(255)	BIBB	540,005	50	12
JONES BROS., INC.				
ACBRZ58641-ATRP(003)	ETOWAH	2,197,094	96.52	98.5
BR-0002(528)	LAUDERDALE	6,021,260	68	77.1
JPAYNE ORGANIZATION				
STPMB-7550(603)	MOBILE	110,759	35.67	36.67
JOE KEENUM EXCAVATION & CONSTRUCTION, INC.				
NHF-0013(535)	LAUDERDALE	8,173,237	10	12
STPAA-0127(502)	LIMESTONE	1,337,876	0.85	2.22
MCCARTNEY CONSTRUCTION CO., INC.				
ACOA58459-ATRP(009)	CALHOUN	514,658	82	100
IM-I065(463)	CULLMAN	7,801,526	0.31	2
STPAA-NR13(948)	CALHOUN	337,018	55	23.33
STPNU-1915(256)	COOSA	541,124	85	47
STPOA-0814(251)	CALHOUN	212,635	87	42.86
STPOA-7425(601)	CALHOUN	895,593	5	38
MCELHENNEY CONSTRUCTION CO., LLC				
HPPF-AL06(902)	MOBILE	1,198,837	73	87.5
MCINNIS CONSTRUCTION, LLC				
ACBR61185-ATRP(008)	MOBILE	3,215,364	76	100.42
ACBRZ59351-ATRP(002)	WASHINGTON	1,522,534	19	29.63

Project Number	County	Contract Amount	Percent Complete	% Time Elapsed
BR-0173(500)	HENRY	3,484,320	14	5.14
IM-I065(461)	MONTGOMERY	1,792,377	83.76	38
MIDSOUTH PAVING, INC.				
ACAA59495-ATRP(006)	JEFFERSON	1,756,767	85.02	80
ACOA59651-ATRP(007)	LAUDERDALE	1,062,118	91	51
ACOA61020-ATRP(010)	BUTLER	1,462,570	82	95
IMF-I085(349)	MONTGOMERY	8,425,995	89.42	77.7
IM-I059(391)	TUSCALOOSA	18,866,497	25.5	13.75
NH-0002(571)	COLBERT	767,422	88	60
NH-0053(578)	PIKE	2,754,740	84	43.33
NH-0053(579)	PIKE	4,857,263	45	32
NHF-I059(376)	TUSCALOOSA	25,885,570	93.79	95.83
STPAA-5516(250)	PIKE	318,307	78	17
STPAA-HSIP-0021(556)	MONROE	1,484,512	1	2.22
STPOA-0216(505)	TUSCALOOSA	2,223,517	92	93.06
STPOA-2314(252)	DALE	294,083	3	27
MILLER & MILLER, INC.				
ACBR59675-ATRP(009)	MORGAN	2,277,868	47	34.67
ACBRZ61306-ATRP(008)	MARSHALL	290,668	52.55	41.11
MOBILE ASPHALT COMPANY, LLC				
ACNU59328-ATRP(007)	CHOCTAW	3,503,118	95	99
IM-I010(332)	MOBILE	9,589,128	70.01	66.67
NH-0016(520)	MOBILE	349,506	95.3	100
NHF-HSIPF-0013(549)	CLARKE	3,275,000	24.83	44.17
STPAA-0017(568)	WASHINGTON	2,281,176	36	13.33
STPAA-0041(514)	MONROE	1,627,525	94	92.31
STPAA-0225(501)	BALDWIN	2,090,737	82	47
MSE BUILDING COMPANY, INC.				
ACBRZ60345-ATRP(011)	HALE	329,698	35	33
MURPHREE BRIDGE CORPORATION				
BRZ-5913(251)	SHELBY	714,073	17.5	9.44
NEWELL & BUSH, INC.				
ACBR61038-ATRP(007)	AUTAUGA	2,250,173	25.37	25.65
NEWELL ROADBUILDERS, INC.				
ERPR-9010(942)	LOWNDES	204,538	40.6	31.11
ERPR-9010(969)	MONTGOMERY	178,349	64.7	80
NHF-0203(523)	COFFEE	22,662,339	96.4	94.93
NHF-FRTF-0006(562)	PICKENS	46,487,724	0.01	2.86
ST-016-203-001	COFFEE	13,330,357	11	0.24
W. S. NEWELL & SONS, INC.				
BR-0014(517)	AUTAUGA	7,606,836	20.01	18.36
G. W. NORRELL CONTRACTING COMPANY, INC.				
ACBRZ60301-ATRP(011)	CHILTON	343,000	94	54
ACBRZ62532-ATRP(002)	CHILTON	333,000	50	44
REED CONTRACTING SERVICES, INC., & MILLER & MILLER, INC.				

Project Number	County	Contract Amount	Percent Complete	% Time Elapsed
NHF-0053(530)	MADISON	53,882,864	62.23	38.03
REED CONTRACTING SERVICES, INC.				
ACAA59776-ATRP(012)	MADISON	2,762,748	42.89	59.33
NH-0002(570)	LIMESTONE	4,074,607	0.02	0
REV CONSTRUCTION, INC.				
ACBRZ60361-ATRP(017)	PERRY	357,297	66	82
RILEY BRIDGE COMPANY, INC.				
ACBRZ62120-ATRP(010)	LAUDERDALE	1,642,470	38	26
BR-0171(502)	MARION	7,412,576	80.17	100.61
ROBINSON PAVING COMPANY, INC.				
ACAA59581-ATRP(006)	RUSSELL	2,031,705	68.8	138.82
ROGERS GROUP, INC.				
ACNU62454-ATRP(009)	FRANKLIN	698,351	95.5	80
ACOA59748-ATRP(009)	COLBERT	3,889,310	85	81
RPF-0133(506)	COLBERT	5,568,796	4	4.89
S J & L GENERAL CONTRACTOR, LLC				
ACAA62033F-ATRP(008)	MADISON	4,700,421	93	84
SCOTT BRIDGE COMPANY, INC.				
ACOA43892F-ATRP(003)	LEE	10,875,185	55.3	70.67
SHOALS ELECTRIC COMPANY, INC.				
HPP-0035(514)	MONTGOMERY	2,626,405	56.9	25.61
BOB SMITH CONSTRUCTION, INC.				
ACBRZ59783-ATRP(005)	ETOWAH	1,522,377	11.75	21.33
ACBRZ61382-ATRP(014)	ETOWAH	508,799	87.69	91.11
SOUTHEASTERN SEALCOATING, INC.				
CMAQ-3715(250)	JEFFERSON	745,068	82.75	83.33
STONE ELECTRIC COMPANY, INC.				
HSIP-0063(506)	TALLAPOOSA	217,583	89.27	100
TANNER, INC.				
ACBRZ59350-ATRP(007)	WASHINGTON	1,949,779	57	69.6
BR-0041(501)	ESCAMBIA	13,634,080	70	63.18
TEMPLE ELECTRIC COMPANY, INC.				
ACOA59378-ATRP(010)	CALHOUN	961,448	36.53	33.33
IM-I085(346)	LEE	779,311	93	63.6
THE BRIDGE BUILDERS OF ALABAMA, LLC				
ACBRAA59499-ATRP(006)	SHELBY	3,525,570	13.69	5
ACBRZ59366-ATRP(005)	CHILTON	529,707	92	79
ACBRZ61139-ATRP(016)	LEE	297,409	33	40
BR-0007(513)	ST. CLAIR	5,630,697	30.1	20.87
BR-3713(250)	JEFFERSON	2,781,978	32.43	36

Project Number	County	Contract Amount	Percent Complete	% Time Elapsed
TORTORIGI CONSTRUCTION INC				
CMAQ-5916(250)	SHELBY	2,098,905	55.04	67.14
TRIPLE J CONSTRUCTION, LLC				
SRTS-SR13(907)	JEFFERSON	103,896	84.96	28.89
STPOA-0815(251)	CALHOUN	155,734	88	43.33
W .S. NEWELL & SONS, INC. AND NEWELL & BUSH, INC. JV				
STPAA-0014(509)	ELMORE	16,953,233	60.5	24.24
WALKER PATTON COMPANY, INC.				
CMAQ-9802(929)	JEFFERSON	1,889,303	92.3	106.59
ERPR-9010(963)	MONTGOMERY	180,281	91.63	51.11
STPBH-3715(251)	JEFFERSON	1,455,424	16.61	28
STPBH-CN13(907)	JEFFERSON	821,270	67.21	67.74
STPTE-CMAQ-CN10(929)	JEFFERSON	2,269,631	68.1	102
JOHN G. WALTON CONSTRUCTION COMPANY, INC.				
ACAA61187-ATRP(003)	MOBILE	2,128,241	78	85
ACNH39475F-I065(388)	MOBILE	6,162,051	24.61	35
ERPR-8960(929)	CLARKE	1,416,460	35	41.67
ST-002-182-012	BALDWIN	3,283,487	87.38	91.2
ST-065-000-002	WASHINGTON	137,737	82	40
STPAA-0003(599)	BALDWIN	337,571	86.7	100
STPOA-0215(250)	BALDWIN	797,067	93	92.5
H. O. WEAVER & SONS, INC.				
NH-0013(600)	MOBILE	1,375,982	87	80
NH-HSIP-0013(595)	MARENGO	2,670,311	95	89.47
STPAA-HSIP-0069(548)	CLARKE	656,629	86.4	70
STPMBF-STPAAF-7503(601)	MOBILE	8,965,836	6.6	6.84
STPNU-1316(250)	CLARKE	844,543	84	43.33
WHITAKER CONTRACTING CORPORATION				
ACNU60059-ATRP(007)	BLOUNT	6,090,066	92.4	98.4
ACOA59485-ATRP(006)	MARSHALL	898,889	48.3	43.08
STPAA-HSIP-0227(502)	DEKALB	1,840,112	94.94	94.29
WIREGRASS CONSTRUCTION COMPANY, INC.				
ACAA61048-ATRP(003)	MONTGOMERY	1,397,669	93.63	84.44
ACBR59397-ATRP(007)	JACKSON	1,208,638	88.9	96.25
ACNU61004-ATRP(013)	BUTLER	1,230,271	89	82
ACOA58404-ATRP(016)	MORGAN	1,352,370	50.97	41.67
ACOA59433-ATRP(010)	COVINGTON	4,793,197	21	32.9
IM-I085(350)	MONTGOMERY	1,098,834	6.49	21.18
IM-I085(351)	MACON	5,469,262	11.25	27.69
NH-0002(573)	JACKSON	2,731,214	0.93	14
NHF-0020(517)	MORGAN	6,560,407	87	100
STPAA-0022(523)	CHILTON	2,689,233	16	17.5
STPAA-HSIP-0117(511)	DEKALB	5,193,572	95.3	92
STPAA-HSIP-0131(502)	BARBOUR	1,798,502	95	61.43
STPAA-HSIP-0227(504)	DEKALB	1,422,759	95.34	60
STPNU-2314(254)	DALE	744,208	89	83
STPNU-2614(253)	ELMORE	702,661	96	22

Project Number	County	Contract Amount	Percent Complete	% Time Elapsed
STPNU-4316(250)	LOWNDES	314,109	74	26.7
STPOA-2216(250)	CULLMAN	768,626	28.06	20
WRIGHT BROTHERS CONSTRUCTION COMPANY, INC.				
ACNH-0005(512)	JEFFERSON	22,885,800	33.19	34
STPOA-8121(600)	ETOWAH	1,977,544	93.22	100

Contract Amounts are shown rounded off to the nearest dollar.